


2

OPY

CHIEF JOSEPH DAM Columbia River, Washington

AD-A204 685



ADDITIONAL UNITS AND STRUCTURAL MODIFICATION FOUNDATION REPORT



US Army Corps
of Engineers
Seattle District

DTIC
ELECTE
FEB 22 1989
S H D

89 2 17 034

DISTRIBUTION STATEMENT A

Approved for public release
Distribution Unlimited

REPORT DOCUMENTATION PAGE				Form Approved OMB No. 0704-0188	
1a. REPORT SECURITY CLASSIFICATION Unclassified			1b. RESTRICTIVE MARKINGS		
2a. SECURITY CLASSIFICATION AUTHORITY			3. DISTRIBUTION / AVAILABILITY OF REPORT Approved for public release; distribution unlimited		
2b. DECLASSIFICATION / DOWNGRADING SCHEDULE					
4. PERFORMING ORGANIZATION REPORT NUMBER(S)			5. MONITORING ORGANIZATION REPORT NUMBER(S)		
6a. NAME OF PERFORMING ORGANIZATION Seattle District, Corps of Engineers		6b. OFFICE SYMBOL (If applicable) CENPS-EN-GT-GE	7a. NAME OF MONITORING ORGANIZATION		
6c. ADDRESS (City, State, and ZIP Code) P.O. Box C-3755, 4735 E. Marginal Way South Seattle, WA 98124-2255			7b. ADDRESS (City, State, and ZIP Code)		
8a. NAME OF FUNDING / SPONSORING ORGANIZATION U.S. Army Corps of Engineers		8b. OFFICE SYMBOL (If applicable)	9. PROCUREMENT INSTRUMENT IDENTIFICATION NUMBER		
8c. ADDRESS (City, State, and ZIP Code) Washington, DC 20314-1000			10. SOURCE OF FUNDING NUMBERS		
			PROGRAM ELEMENT NO.	PROJECT NO.	TASK NO.
			WORK UNIT ACCESSION NO.		
11. TITLE (Include Security Classification) Additional Units and Structural Modification Foundation Report Chief Joseph Dam, Columbia River, Washington					
12. PERSONAL AUTHOR(S) Richard D. Eckerlin (Geologist) and Edward T. Bailey (Project Geologist)					
13a. TYPE OF REPORT Final Report		13b. TIME COVERED FROM _____ TO _____		14. DATE OF REPORT (Year, Month, Day) 1988	
				15. PAGE COUNT 238	
16. SUPPLEMENTARY NOTATION Available from Seattle District, Corps of Engineers, P.O. Box C-3755, Seattle, WA 98124-2255 ATTN: CENPS-EN-GT-GE					
17. COSATI CODES			18. SUBJECT TERMS (Continue on reverse if necessary and identify by block number)		
FIELD	GROUP	SUB-GROUP			
			Chief Joseph Dam Foundation Report, Geology, Additional Powerhouse Units, Reservoir, Columbia River, Instrumentation, Foundation Geology for Dam Structures.		
19. ABSTRACT (Continue on reverse if necessary and identify by block number) Report was prepared in accordance with ER 1110-1-1801, dated 15 December 1981, which requires as-built foundation reports for major construction projects. Purpose of this report is to ensure the preservation for future use of complete records of foundation conditions and treatment for the powerhouse additional units 21-27; post construction instrumentation, drain hole drilling, and rock contour maps for the spillway, nonoverflow, intake and closure monoliths; and for the left and right abutment exploration and instrumentation programs. In general, the foundations of the dam and powerhouse are of excellent quality. (P)					
20. DISTRIBUTION / AVAILABILITY OF ABSTRACT <input checked="" type="checkbox"/> UNCLASSIFIED/UNLIMITED <input type="checkbox"/> SAME AS RPT. <input type="checkbox"/> DTIC USERS			21. ABSTRACT SECURITY CLASSIFICATION Unclassified		
22a. NAME OF RESPONSIBLE INDIVIDUAL			22b. TELEPHONE (Include Area Code)		22c. OFFICE SYMBOL

CHIEF JOSEPH DAM
Columbia River, Washington

**ADDITIONAL UNITS AND
STRUCTURAL MODIFICATION
FOUNDATION REPORT**

U.S. Army Corps of Engineers
Seattle District


CENPD-EN-G (CENPS-EG-G/26Apr88)(1130-2-320b) 3rd End Mr. Sager/503-221-3867
SUBJECT: Chief Joseph Dam, Additional Units and Structural Modification
Foundation Report, April 1988

DA, North Pacific Division, US Army Corps of Engineers, P.O. Box 2870,
Portland, OR 97208-2870 22 September 1988

TO: Commander, Seattle District (CENPS-EG-G)

The subject report is approved based on the response contained in your 2nd
End.

FOR THE COMMANDER:


ROBERT P. FLANAGAN, P.E.
Chief, Engineering Division



DEPARTMENT OF THE ARMY
SEATTLE DISTRICT, CORPS OF ENGINEERS
P.O. BOX C-3755
SEATTLE, WASHINGTON 98124

CENPS-EG-G


26 Apr 88

MEMORANDUM FOR: Commander, North Pacific Division, US Army Corps of Engineers, ATTN: Chief, Engineering Division (CENPD-EN), P.O. Box 2946, Portland, Oregon 97208-2946

SUBJECT: Chief Joseph Dam, Additional Units and Structural Modification Foundation Report, April 1988

Enclosed you will find 3 copies of the above report for your review and approval as required by ER 1110-1-1801.

Encl (3 copies)
as


R. P. SELLEVOLD, P.E.
Chief, Engineering Division

CENPDEN-G (CENPSEG-G/26Apr88)(1130-2-320b) 1st End Mr. Sager 503-221-3867
SUBJECT: Chief Joseph Dam, Additional Units and Structural Modification
Foundation Report, April 1988.

DA, North Pacific Division, Corps of Engineers, P.O. Box 2870;
Portland, OR 97208-2870 6 June 1988

TO: Commander, Seattle District (CENPSEG-G)

1. The subject report has been reviewed and is returned for revision as indicated in the enclosed comments.
2. We anticipate that incorporating the enclosed comments will require a republication of the report, or at a minimum, an additional chapter dealing with the major foundation modification work identified in the Construction Branch comments.

FOR THE COMMANDER:

1 Encl

Robert P. Flanagan
ROBERT P. FLANAGAN, P.E.
Chief, Engineering Division

DISPOSITION FORM

For use of this form, see AR 340-15; the proponent agency is TAGO.

REFERENCE OR OFFICE SYMBOL	SUBJECT
CENPD-CO-C	Chief Joseph Dam, Additional Units and Structural Modification Foundation Report, Apr 88

TO CENPD-EN-G FROM CENPD-CO-C DATE 24 May 88 CMT 1
Zakovics/7386/ms

1. Reference your 23 May request for review comments on 26 April subject report.

2. We believe the report should document some of the difficulties experienced and lessons learned on the project which also had major cost growths in its contracts. From its 1971 baseline to substantial completion in 1980, design changes added almost 40% to the project cost (Encl 1), including impacts (e.g., Case 61) disruptions, accelerations, overtime, weather, etc.

3. Cursory review of some old (1975-79) field trip reports (Encls 2-9) would indicate the need to elaborate in more detail, at least on the following areas, to avoid recurrence and to enhance quality of similar work in the future.


a. Cofferdam dewatering delays and difficulties in 1975 started our buying-back-time problems and cost increases to maintain promised power-on-line dates. Obviously, it is not in the best interests of the Corps to have a cofferdam built under a separate contract (which also had modifications due to claims), thus ending up with government-furnished dewatering problems passed on to the follow-up work contractor.

b. Rock excavation involving the \$1.5-2.0M "dragon-teeth" VE savings ended up adding about \$3.5M to the cost of the service bridge, etc. All foundation reinforcing steel and concrete formwork had to be custom-made to fit the overbreaks (25%+) etc.

c. Quarry waste overruns (increased from the estimated 25% to about 50%) added to the right bank stabilization riprap work cost.

d. Grouting (combined with inadequate waterstops?) may have contributed to the drain seepage/blockage problems. The possible causes have not been fully addressed, although a proposed fix is in the mill.

4. There probably were other "foundation" related items involving big ticket claims, change orders, and modifications. Perhaps CENPS-CO and CENPS contract files could provide additional information to enhance the final report.



GLENN W. LATTA, Acting Chief
Construction Branch

9 Encls
(Listed on page 2)

CF:
CENPS-CO
CENPD-CO
CENPD-EN
CENPS-FO-CJ
CENPD-CO-O

CENPS-EG-G (CENPS-EG-G/26Apr88) (1130-2-320b) 2nd End Gembala/206-764-3712
SUBJECT: Chief Joseph Dam, Additional Units and Structural Modification
Foundation Report, April 1988


DE, Seattle District, Corps of Engineers, Post Office Box C-3755, Seattle, WA
98124-2255

SEP 16

FOR: DA, North Pacific Division, Corps of Engineers, Post Office Box 2870,
Portland, OR 97208-2870

1. Comments provided by J. Sager, CENPDEN-G, are incorporated in the Foundation Report.
2. Although the comments identified by Construction Branch are valid and should be documented, we feel that the Foundation Report is not the proper vehicle. A Construction History Report is scheduled in the future, after the completion of the general construction at the site. The issues raised by CENPD-CO-C will be covered in this report.
3. Please contact Mr. David D. Gembala, (206) 764-3711, CENPS-EG-G, for any information or comments concerning the Foundation Report. Any additional comments should be received by 30 September 1988. At that time the Geology Section will prepare the report for final printing.

FOR THE COMMANDER:


R. P. BELLEVOLD, P.E.
Chief, Engineering Division

CF:
CENPS-EG-G (Gembala)
CENPS-PE-CP (Ohlstrom)

CHIEF JOSEPH DAM
ADDITIONAL UNITS AND STRUCTURAL MODIFICATION

FOUNDATION REPORT

U.S. Army Corps of Engineers
Seattle District

1988

CHIEF JOSEPH DAM - FOUNDATION REPORT

TABLE OF CONTENTS

<u>Paragraph</u>		<u>Page</u>
SECTION 1. INTRODUCTION		
1.01	Location and Description of Project	1
1.02	Purpose of Report	1
1.03	Construction History	1
1.04	Acknowledgements	4
1.05	Construction Photographs	4
SECTION 2. INVESTIGATIONS		
2.01	Investigations Prior to Construction	5
2.02	Investigations During Construction	5
2.03	Post Construction Investigations	6
SECTION 3. GEOLOGY		
3.01	Geologic Setting	11
3.02	Site Geology	11
3.03	Powerhouse Foundation (Additional Units 21-27)	14
3.04	Construction Materials	14
SECTION 4. FOUNDATION EXCAVATION AND TREATMENT (ADDITIONAL UNITS 21-27)		
4.01	General	15
4.02	Initial Rock Bolting and Drain Hole Drilling	15
4.03	Powerhouse Cofferdam and Initial Excavation	18
4.04	Powerhouse Additional Units	21
SECTION 5. STRUCTURAL MODIFICATION INSTRUMENTATION		
5.01	General	29
5.02	Instrumentation for Spillway and Intake Monoliths	29



DTIC TAB <input checked="" type="checkbox"/>	
Unannounced <input type="checkbox"/>	
Justification <input type="checkbox"/>	
By _____	
Distribution/ _____	
Availability Codes _____	
Dist	Avail and/or Special
A-1	

TABLE OF CONTENTS (cont.)

<u>Paragraph</u>		<u>Page</u>
SECTION 6. RIGHT EARTH AND ROCKFILL EMBANKMENT AND ABUTMENT		
6.01	General	38
6.02	Relief Tunnel	38
6.03	Piezometers	38
6.04	Upstream Seepage Control Blankets	38
SECTION 7. LEFT ABUTMENT SETTLEMENT AREA		
7.01	General	39
7.02	Construction History	39
7.03	Geology	39
7.04	Investigations	40
7.05	Conclusion	40
SECTION 8. RESERVOIR SLOPES		
8.01	General	41
8.02	Bridgeport Slide	41
SECTION 9. SUMMARY		43
REFERENCES		44
FIGURES		
<u>Number</u>		
1-1	Vicinity Map	2
1-2	Project Plan	3
3-1	Physiographic Divisions	12
4-1	Intake Structure Drain Holes	16
4-2	Intake Structure - Sectional View	17
4-3	Dragon Teeth Monoliths-Legend	22
4-4	Dragon Teeth Monoliths 21 and 22	23
4-5	Dragon Teeth Monoliths 22 and 23	24
4-6	Dragon Teeth Monoliths 23 and 24	25
4-7	Dragon Teeth Monoliths 24 and 25	26
4-8	Dragon Teeth Monoliths 25 and 26	27
4-9	Dragon Teeth Monoliths 26 and 27	28
8-1	Bridgeport Slide - Plan View	42

TABLE OF CONTENTS (cont.)

<u>Number</u>		<u>Page</u>
TABLES		
1-1	Pertinent Data	iv
2-1	Sluiceway Drilling Data	7
4-1	Powerhouse Dewatering Wells and Observation Piezometers	20
5-1	Instrument Locations and Reading Schedule	30
5-2	Intake Structure - Uplift Pressure Borings	34

APPENDIXES

A	Plates
B	Photographs
C	Foundation Exploration
D	Blasting Criteria

PLATES

1	Project Geology
2	Project Exploration
3	Concrete Aggregate Source
4	Rock Bolts and Drain Holes (Typical)
5	Powerhouse Dewatering Scheme
6	Finished Powerhouse Excavation
7	Dam Structures and Faults
8	Powerhouse (Units 1-20) Geologic Structure
9	Powerhouse (Units 1-20) Geologic Plan
10	Powerhouse (Units 21-27) Geologic Structure
11	Powerhouse (Units 21-27) Geologic Plan
12	Intake and Closure Wall Geologic Structure
13	Intake and Closure Wall Geologic Plan
14	Spillway (left) Geologic Structure
15	Spillway (left) Geologic Plan
16	Spillway (right) Geologic Structure
17	Spillway (right) Geologic Plan
18	Left Abutment Rock Contours
19	Right Abutment Piezometers
20	Main Dam Profile of Drainage and Access Galleries
21	Intake Monoliths 1-9 Instrumentation Profile
22	Intake Monoliths 10-17 Instrumentation Profile
23	Intake Monoliths 18-27 and Closure Wall Instrumentation Profile

TABLE 1-1
PERTINENT DATA

General

Federal ID number	WA 00299
Owner and operator	U.S. Army Corps of Engineers, Seattle District
County, State	Douglas, Washington
Hazard potential	Category 1 (High)

Location

Upstream from mouth of Columbia River	545 miles
Upstream from Bridgeport, Washington	1.5 miles
Downstream from Grand Coulee Dam	51.0 miles

Hydrology

Drainage area above dam	75,400 square miles
Flood peak, historical (1894)	740,000 c.f.s.
Flood peak, maximum recorded (1948) at Grand Coulee Dam	638,000 c.f.s.
Mean annual streamflow at Bridgeport (1952-1981)	113,200 c.f.s.
Mean annual regulated peak flow with treaty storage (based upon 1929-1958 routings)	190,000 c.f.s.
Spillway design flood (SDF)	1,200,000 c.f.s.

Reservoir

Maximum pool elevation	958.8 feet*
*All elevations are based on National Geodetic Vertical Datum (NGVD)	
Maximum regulated pool elevation	956 feet
Normal full pool (NFP) elevation	956 feet
Normal low pool elevation	950 feet
Minimum pool elevation	930 feet
Tailwater elevation at mean flow and Wells pool at elevation 779	782.3 feet
Area, full pool	8,400 acres
Reservoir gross capacity (full pool)	593,000 acre-feet
Power pondage (for 5-foot drawdown)	38,000 acre-feet
Length of reservoir	51 miles
Shoreline of reservoir	106 miles

TABLE 1-1 (cont.)

PERTINENT DATA

Dam

Length right embankment	250+ feet
Length right nonoverflow monoliths	196 feet
Length spillway monoliths	980 feet
Length center nonoverflow monoliths	1,088.37 feet
Length intake monoliths	2,036 feet
Length closures monoliths	524.75 feet
Length left embankment	476+ feet
Length left buried core	416+ feet
Length of entire dam along axis*	5,962+ feet

*The total length of the dam is not equal to the sum of its individual sections because of the angle of intersection of the intake and closure monoliths.

Maximum height of structure from bedrock to top of dam	230+ feet
Elevation top of dam	970 feet
Volume of concrete used in dam	1,731,240 c.y.

Spillway

Design discharge	1,200,000 c.f.s.
Crest length	19 bays at 36 feet
Gate number	19
Gate type	Tainter
Gate width	36 feet
Gate height	58.2 feet
Gate radius	55 feet
Crest elevation	901.5 feet
Gate top elevation	958 feet
Top of dam elevation	970 feet
Spillway bridge elevation	970 feet
Gate hoist	Individual drums with remote control in the powerhouse for all gates
Gate seals	Musical note rubber side seal
Frostproofing	Odd-numbered gates, seals, and seal, by oil heat system

Stilling Basin

Length	211 feet
Width	915 feet
Apron elevation	743 feet
End sill	11 feet high, 2 steps
Top of training wall elevation	810 feet
1948 flood tailwater elevation	805.5 feet

TABLE 1-1 (cont.)

PERTINENT DATA

Dam Intake Section

Type of structure	Concrete gravity
Intake invert elevation	879 feet
Top elevation of structure	970 feet
Length	2,036 feet
Main Units:	
Number of penstocks	27
Penstock diameter	25 feet
Penstock length	258 feet
Penstock shell thickness	5/8 inch to 1-1/4 inches
Number of gates	27 (plus 1 spare gate and 2 maintenance bulkheads)
Gate size	22 feet by 34 feet
Full gate velocity	14.5 f.p.s.
Station Service Units:	
Number of penstocks	2
Penstock diameter	6 feet
Number of gates	2 (plus 1 maintenance bulkhead)
Gate size	8 feet by 8 feet

Powerhouse

Length	2,039 feet
Number of units	27
Height from bedrock	136 feet
Thickness of walls	5 feet
Inside width of generator room	68 feet

Main Units

Type	Francis
Turbine Rating	117,700 hp @ 165 feet rated head (units 1-4, 15, and 16) 115,100 hp @ 165 feet rated head (units 5-14) 136,000 hp @ 163 feet rated head (units 17-27)
Manufacturer, turbines	Newport News Ship Building and Drydock Company (units 5-14), S. Morgan Smith Company (units 1-4, 15, and 16), and Hitachi American, Ltd. (units 17-27)
Generator rated capacity per unit	64,000kW (units 1-16) and 95,000kW (units 17-27)
Manufacturer, generators	Westinghouse (units 1-16) and General Electric (units 17-27)
Transformer number	21 plus 2 spare

TABLE 1-1 (cont.)

PERTINENT DATA

Station Service Units

Number and type	2 Francis vertical shaft
Turbine rating	3,500 hp @ 165 feet net head
Generator rating	3,000kVA @ 0.8 p.f., 60-cycle, 3-phase 4,160 volts
Manufacturer, turbines	Pelton Waterwheel Company
Manufacturer, generators	Elliott Company


SECTION 1. INTRODUCTION

1.01 Location and Description of Project. Chief Joseph Dam is located on the Columbia River in north central Washington, 545 river miles (R.M.) above its mouth and 51 R.M. below Grand Coulee Dam (figure 1-1). The river, originally 800 feet wide at the damsite, was confined between steep walls. The dam consists of, from right to left (looking downstream), a 250-foot long right embankment, 4,820.5 feet of concrete gravity sections, a 476-foot long left embankment, and 416 feet of impervious cutoff core (figure 1-2). The concrete gravity section consists of a nonoverflow section (monoliths 1-4), a spillway section (monoliths 5-24), a nonoverflow section (monoliths 25 through 44, plus A and B), an intake section (monoliths 1 through 27, plus S-1 and S-2), and a closure section (monoliths C-1 through C-11). The right abutment of the dam is a terrace rising more than 250 feet above the riverbed. The lower 100 feet of this terrace is openwork gravel with sand, while the upper 150 feet is hard, glacial till. The left abutment is granitic bedrock which rises sharply about 100 feet above the bed of the river and then continues upward in a moderate and broken slope. The foundation is an irregular bedrock surface composed of a suite of rock types collectively termed "granite".

The powerhouse additional units and structural modification work was proposed in House Document 693, 79th Congress, Second Session, and authorized under the 1946 River and Harbor Act, as amended by the 1948 River and Harbor Act.

1.02 Purpose of Report. This report is prepared in accordance with ER-1110-1-1801, dated 15 December 1981, as amended by changes 1 and 2, dated 30 June 1982 and 1 April 1983, which requires as-built foundation reports for major construction projects. The purpose of this report is to ensure the preservation for future use of complete records of foundation conditions encountered during construction and methods used to adapt structures to these conditions. This report documents the final foundation conditions and treatment for the powerhouse additional units 21-27; post construction instrumentation, drain hole drilling and rock contour maps for the spillway, nonoverflow, intake and closure monoliths; and for the left and right abutment exploration and instrumentation programs.

1.03 Construction History. Initial construction started in 1949, and the reservoir was first raised to normal operating pool, elevation 946 feet, in July 1955. The first generating unit was placed on line in 1955 and the last of the initial 16 units in 1958. In order to produce additional power, construction of structural modifications to raise the pool elevation 10 feet and install 11 additional units was started in 1974 and was completed in 1980. The pool raise to elevation 956 feet occurred in February 1981. The structural modification consisted of raising the dam 10 feet (including the spillway monoliths, nonoverflow sections, and intake structure); removal and rebuilding of the spillway piers; new gate installation; and adding additional concrete mass to insure stability of the gravity structures with the higher reservoir. To accommodate the 11 additional units, the powerhouse was extended to a length of 2,039 feet and penstocks were added to the 11 spaces provided during the initial construction in the 1950's. Powerhouse skeleton bays 17 through 20 were provided during the initial construction.



The powerhouse additional units and structural modifications were constructed by four major contracts. The initial contract, DACW67-75-C-0009, was awarded to the William Gregory Company in August 1974. Items of work included installation of 2-inch diameter rock bolts and 3-inch diameter companion drain holes in the area below the intake structure. The second contract, DACW67-75-C-0042, was awarded to Goodfellow Brothers, Inc. in November 1974. This contract provided the initial excavation and construction of the powerhouse cofferdam. The third contract, DACW67-75-C-0077, was awarded to a joint venture, S.J. Groves and Sons Co. and Granite Construction in March 1975 and included completion of the foundation excavation, dewatering systems, rock bolts and drain holes and the structural portion of the powerhouse. The fourth contract, DACW67-76-C-0043, was awarded to Peter Kiewit and Sons and Standard Construction in March 1976 for structural modification to increase height of the dam.

1.04 Acknowledgements. This report was originally drafted by Edward T. Bailey, Project Geologist, Chief Joseph Dam and substantially modified by Richard D. Eckerlin, Staff Geologist, Seattle District under the supervision of David Gembala, District Geologist, and general supervision of Charles Perry, Chief, Geotechnical Branch, Seattle District. During project construction, Robert Rudman was Resident Engineer and Richard Means was Project Engineer.

The authors wish to acknowledge Kenneth D. Graybeal, Chief, Soils Section, and Richard W. Galster, former Chief, Geology Section, for their careful review of this document and their numerous valuable suggestions.

1.05 Construction Photographs. Refer to Appendix B for selected construction photographs.

SECTION 2. INVESTIGATIONS

2.01 Investigations Prior to Construction. Between 1967 and 1974 several subsurface exploration programs were completed for investigation of the powerhouse foundation, the aggregate borrow source, and the right bank blanket addition. Subsurface powerhouse investigations began in 1967 with 24 borings drilled into the foundation. Overburden was drilled and drive samples were taken employing cable tool methods, while the granitic bedrock was core drilled using a Sprague and Henwood drill. The additional powerhouse units 21 to 27 required excavation in the dry for the substructure, training wall and rock excavation in the tailrace. In 1973 and 1974, 13 additional borings and 2 test wells were drilled to provide data for design of the cofferdam, dewatering system, and excavation slope stability. The 13 borings were drilled and sampled in overburden using a rotary drill and the foundation rock was cored by diamond drill. The two test wells were drilled and sampled with a cable tool drill. Borings logs are in appendix C.

In 1972, five piezometer borings were drilled on the right bank for extension of the right bank impervious blanket. The borings were drilled into granitic bedrock using a combination of air rotary and cable tool methods.

In 1973, three borings were drilled in the Government borrow area located 2 miles downstream from the dam (plate 3). Borings were drilled using a Williams bucket auger. Samples were mechanically separated by shaker and weighed at the site. In addition to the auger borings, five backhoe trenches were excavated to confirm the extent of the gravelly material.

Stability analyses and monolith stress studies completed in the design phase provided for prestressing in the spillway and intake monoliths. Need for prestressing was later reevaluated and eliminated. In 1975, six prototype core drill borings for tendon installation were completed in spillway monoliths 7 and 8, intake monolith 21 and closure monolith 2. Experimental drilling of the prototype holes was varied to provide comparative information to bidders. Boring logs and boring summaries for the structural modifications contract are provided in appendix C.

2.02 Investigations During Construction. Powerhouse contract DACW67-75-C-0077 provided for additional piezometer installations in the powerhouse excavation. In 1975, 15 observation holes consisting of seven 6-inch diameter observation wells and eight well points were installed for the dewatering system. Also in 1975, five wells were added to the cofferdam interceptor seepage control drain system. In late 1975, 18 vertical holes were drilled with a rotary drill from the cofferdam roadbed, through the cofferdam and into bedrock to identify leakage zones. Six of the 18 borings were used for grout injection to seal the leaky zones. In 1977, three additional borings were drilled through cell 5 to check material condition.

Approximately 130 borings were drilled from temporary sluiceways within the dam into the bedrock foundation to determine bedrock elevation for the structural stability analysis (see table 2-1). Rock surface exploration was translated into the bedrock contours shown on plates 14 and 16.

Uplift pressure cells were installed in selected sluiceway borings. These were installed to determine uplift pressures for the initial structural stability analysis.

The turnaround bridge near the left end of the spillway section was modified requiring additional exploration. In October 1975, four borings were completed using a rotary drill. Standard penetration tests were taken in overburden to provide data for design of the allowable bearing capacity for the bridge footings.

2.03 Post Construction Investigations. Erratic water levels were observed in numerous uplift pressure holes in the intake structure. These holes were backfilled with grout, and new uplift holes were drilled adjacent to the old ones. Uplift pressure borings and foundation drains were also drilled in all spillway monoliths, intake monoliths, closure monoliths, and all the nonoverflow monoliths.

In February 1982, ground subsidence was observed near the left abutment earth-fill embankment section just downstream from the buried impervious cutoff wall. Several backhoe trenches were excavated in the fill and adjacent ground next to the Pearl Hill Road to determine location and configuration of the impervious core wall. Sixteen borings were drilled and sampled using both rotary and diamond drill methods, and two test wells were drilled using a cable drill. Boring logs are in appendix C. The report on the left abutment settlement is included in the Chief Joseph Dam, Periodic Report No. 7, October 1984. In April 1987, four borings were drilled in the left embankment, and in June 1987, two borings were drilled adjacent to closure monolith 1 (refer to plate 18 in appendix A). Piezometers were installed in the six borings for monitoring possible reservoir leakage.

TABLE 2-1

SLUICeway DRILLING DATA
(Confirmation Top of Rock)

<u>Monolith Number</u>	<u>Hole Number</u>	<u>Elevation in Feet</u>	<u>Total Depth in Feet</u>	<u>Depth to Rock in Feet</u>	<u>Elevation at Top of Rock</u>	<u>Angle From Vertical</u>
7	7N-A	769.0	28.0	25.8	741.0	0
	7N-B	769.1	26.7	24.0	745.1	0
	7N-C	769.1	30.1	28.0	741.1	0
	7N-D	769.1	41.0	39.2	736.3	37°
	7N-E	769.1	42.7	40.2	738.1	44°
	7N-F	769.1	59.2	55.0	733.4	55°
7	7S-B	769.0	30.5	25.9	743.1	0
	7S-D	769.1	29.6	25.5	743.6	0
	7S-E	769.1	43.9	43.6	732.7	37°
	7S-F	769.1	58.7	56.3	730.6	52°
	7S-G	769.1	67.3	65.5	729.8	59°
	7S-H	769.1	78.0	75.9	729.4	65°
	7S-I	769.1	102.8	93.0	708.7	55°
	7S-J	769.0	92.0	87.9	697.9	40°
	7S-K	769.1	52.8	47.2	735.7	50°
	7S-L	769.1	90.4	85.6	724.4	65°
	7S-M	769.1	43.9	37.7	736.1	32°
	7S-N	769.0	35.3	29.0	740.0	0
	7S-O	769.1	42.1	36.1	737.5	32°
9	9N-B	769.0	36.0	34.7	734.3	0
	9N-D	768.9	35.6	34.9	734.0	0
	9N-E	769.0	30.2	28.8	740.2	0
	9N-F	768.9	44.9	43.1	732.9	37°
	9S-A	769.0	43.0	42.3	726.7	0
	9S-B	769.0	39.5	38.3	730.7	0
	9S-C	769.0	36.7	34.3	734.7	0
	9S-D	769.2	41.6	41.4	727.8	0
	9S-E	769.0	52.0	49.5	728.1	38°
	9S-F	769.0	46.7	43.9	731.9	36°
	9S-G	769.0	52.6	49.7	727.5	37°
	9S-H	769.0	51.0	50.0	727.6	38°
	9S-I	768.9	39.0	36.3	742.1	47°
	9S-J	769.0	32.8	30.8	745.6	45°
11	11N-A	769.0	23.9	21.6	747.4	0
	11N-B	769.0	27.0	24.0	745.0	0
	11N-C	769.0	29.0	25.7	742.3	0
	11N-D	769.0	30.2	27.0	746.4	37°
	11N-E	769.0	35.3	32.0	743.4	41°
	11N-F	769.0	38.0	34.2	744.1	48°
	11N-G	769.0	53.9	49.4	741.2	62°

TABLE 2-1 (cont.)

SLUICeway DRILLING DATA
(Confirmation Top of Rock)

<u>Monolith Number</u>	<u>Hole Number</u>	<u>Elevation in Feet</u>	<u>Total Depth in Feet</u>	<u>Depth to Rock in Feet</u>	<u>Elevation at Top of Rock</u>	<u>Angle From Vertical</u>
	11N-H	769.0	51.8	47.8	735.7	51°
	11N-I	769.0	30.0	24.2	744.8	0
	11N-J	769.0	32.8	27.5	745.1	33°
	11N-K	769.5	40.9	35.5	742.5	45°
	11N-L	769.5	43.2	35.6	743.2	47°
	11S-G	769.0	30.6	28.0	745.6	37°
	11S-H	769.0	25.3	23.5	745.5	0
	11S-I	769.0	23.2	20.7	748.3	0
	11S-J	769.0	41.5	35.9	741.7	45°
	11S-K	769.0	41.4	38.6	739.6	45°
	11S-L	769.0	40.7	37.7	744.5	55°
13	13N-A	769.0	31.1	23.6	745.4	0
	13N-B	769.0	25.5	22.5	746.5	0
	13N-C	769.0	25.1	22.4	746.6	0
	13N-D	769.0	35.7	33.7	740.6	36°
	13N-E	769.0	62.6	33.4	745.4	50°
	13N-F	769.0	58.3	31.2	748.7	55°
	13N-G	769.0	66.9	39.0	751.3	70°
	13N-H	769.0	42.0	36.1	741.9	46°
	13N-I	769.0	35.9	32.8	745.8	50°
	13N-J	769.0	77.3	72.0	718.1	50°
	13N-K	769.0	73.8	38.0	744.3	55°
	13N-L	769.0	21.0	19.2	749.8	0
	13S-B	769.0	25.6	20.5	748.5	0
	13S-D	769.0	29.8	24.8	744.2	0
	13S-E	769.0	37.0	30.9	743.4	38°
	13S-F	769.0	39.6	34.5	745.0	51°
	13S-G	769.0	62.7	56.4	734.4	58°
	13S-H	769.0	30.7	22.8	746.2	0
	13S-I	769.0	34.9	29.6	745.3	41°
	13S-J	769.0	71.0	64.8	731.7	61°
16	16N-B	768.9	27.0	25.5	743.4	0
	16N-D	769.0	25.9	22.0	747.0	0
	16N-E	768.9	26.5	24.6	744.3	0
	16N-F	769.0	36.4	32.0	742.5	38°
	16N-G	769.0	31.6	28.2	745.7	38°
	16N-H	769.3	49.5	43.8	736.0	45°
	16N-I	769.0	72.6	67.3	729.4	60°
	16N-J	769.0	75.5	47.0	731.0	40°
	16N-K	769.6	53.1	48.7	741.0	60°
	16N-L	769.0	65.9	60.0	730.0	55°
	16S-A	769.0	29.8	27.3	741.7	0
	16S-B	769.0	17.6	15.5	753.5	0

TABLE 2-1 (cont.)

SLUICeway DRILLING DATA
(Confirmation Top of Rock)

Monolith Number	Hole Number	Elevation in Feet	Total Depth in Feet	Depth to Rock in Feet	Elevation at Top of Rock	Angle From Vertical
17	16S-C	769.0	16.9	14.6	754.4	0
	16S-D	769.0	24.6	23.2	745.8	0
	16S-E	768.9	28.3	26.2	746.8	36°
	17N-B	769.0	20.3	15.1	753.9	0
	17N-D	769.0	23.9	18.4	750.6	0
	17N-E	769.0	42.5	36.4	738.9	38°
	17N-F	769.0	26.6	20.8	748.2	0
	17S-A	769.0	21.1	16.1	752.9	0
	17S-B	769.0	20.6	15.2	753.8	0
	17S-C	769.0	25.7	19.5	749.5	0
18	17S-D	769.0	44.5	40.6	735.4	38°
	17S-E	769.0	26.8	21.7	747.3	0
	18N-B	769.0	22.1	17.6	751.4	0
	18N-D	769.0	28.7	23.6	745.4	0
	18N-E	769.0	44.8	37.7	737.8	38°
	18N-F	769.0	33.2	28.1	740.9	0
	18S-A	769.0	27.5	22.5	746.5	0
	18S-B	769.0	25.5	18.5	750.5	0
	18S-C	769.0	26.7	21.5	747.5	0
	18S-D	769.0	52.8	45.6	731.3	38°
19	18S-E	769.0	36.9	31.9	737.1	0
	18S-F	769.0	56.0	50.0	731.0	45°
	18S-G	769.0	57.4	48.4	732.2	45°
	19N-D	769.0	32.3	29.5	739.5	0
	19N-E	769.0	37.0	34.6	734.4	0
	19N-A	769.0	34.5	32.0	743.1	40°
	19N-F	769.0	24.7	19.6	749.4	0
	19N-C	769.0	26.5	23.9	756.2	64°
	19N-B	769.0	36.5	34.6	734.4	0
	19S-F	768.9	46.3	41.8	728.1	14°
20	19S-G	768.9	30.3	29.4	740.1	13°
	19S-H	768.9	25.2	22.6	750.6	40°
	19S-I	768.9	47.0	41.6	735.2	40°
	19S-J	768.9	29.0	28.0	746.0	39°
	20N-A	769.0	23.9	18.9	750.1	0
	20N-B	769.0	31.6	26.6	742.4	0
	20N-C	769.0	40.2	32.5	736.5	0
	20N-D	769.0	26.4	21.6	749.3	27°
	20N-E	769.0	24.0	19.0	750.0	0
	20S-A	769.0	28.2	23.2	745.8	0
	20S-C	769.0	40.0	32.5	736.5	0
	20S-D	769.0	31.0	26.0	746.8	35°

TABLE 2-1 (cont.)

SLUICEWAY DRILLING DATA
(Confirmation Top of Rock)

Monolith Number	Hole Number	Elevation in Feet	Total Depth in Feet	Depth to Rock in Feet	Elevation at Top of Rock	Angle From Vertical
21	20S-E	769.0	27.5	22.5	746.5	0
	21N-A	769.0	32.0	27.2	741.8	0
	21N-B	769.0	34.7	31.3	737.7	0
	21N-C	769.0	25.2	20.2	748.8	0
	21N-D	769.0	34.4	28.1	747.4	44°
	21N-E	769.0	24.8	20.2	748.8	0
	21S-C	769.0	20.5	18.5	750.5	0
	21S-D	769.0	29.1	27.1	746.8	39°
	21S-E	769.0	23.0	18.0	751.0	0
22	22N-A	769.0	34.7	32.6	736.4	0
	22N-C	769.0	18.2	15.0	754.0	0
	22N-D	769.0	32.8	31.6	742.1	35°
	22N-E	769.0	31.7	25.4	748.2	39°
	22N-F	769.0	32.6	30.2	744.0	38°
	22N-G	769.0	22.7	19.6	749.4	0
	22N-H	769.0	24.9	23.0	751.5	45°
	22N-I	769.0	36.8	35.6	743.4	49°
	22S-A	769.0	24.3	21.3	747.7	0
23	22S-B	769.0	20.4	16.3	752.7	0
	22S-C	769.0	15.3	14.2	754.8	0
	22S-D	769.0	24.1	20.3	750.6	28°
	23N-A	769.0	23.4	21.1	747.9	0
	23N-B	769.0	21.2	18.8	750.2	0
	23N-C	769.0	21.8	18.0	751.0	0
	23N-D	769.0	27.4	24.3	747.4	30°
	23S-A	769.0	23.0	19.0	750.0	0
	23S-C	769.0	20.0	18.0	751.0	0
	23S-D	769.0	31.0	27.8	746.0	38°
	23S-E	769.0	29.9	24.9	750.1	45°
	23S-F	769.0	42.7	37.5	747.4	61°
	23S-G	769.0	54.9	49.9	742.9	65°
	23S-H	769.1	56.8	51.8	742.0	65°
	23S-I	769.0	24.5	17.1	751.9	0

NOTE: Hole number indicates monolith and north (N) or south (S) sluiceway, followed by hyphen and letter which represents hole designation within sluiceway.

SECTION 3. GEOLOGY


3.01 Geologic Setting. The project lies at the division between two major geologic provinces: The Okanogan-Selkirk Highlands to the north and the Columbia Plateau on the south. Figure 3-1 locates the dam with respect to the provincial divisions. The Columbia River has cut a valley about 1,000 feet deep below the plateau surface into hard crystalline rocks. The rocks in the lower part of the valley and in the Okanogan Highlands are a complex of old metamorphic rocks intruded by granitic rocks of Mesozoic age. Miocene Columbia Plateau basalts are exposed high on the southern side of the valley and locally on the northern side. The valley has been modified by continental glaciation. Variable thicknesses of glacial outwash sand and gravel, lacustrine silts, and till overlie the irregular bedrock surface. The present river has cut down through the glacial sediments into the granitic bedrock leaving a terraced, inner valley within the larger old valley.

3.02 Site Geology. The Columbia River at Chief Joseph Dam flows westerly through a steep-walled, terraced valley 12,000 feet wide and almost 1,000 feet deep. At the dam, the river is 800 feet wide and flows along the base of the southern valley wall.

On the south (left) bank of the river, the bedrock surface generally rises well above the river channel. Glacial deposits fill old abandoned channels of the Columbia River and many of the abandoned tributary canyons. Glacial deposits form a series of extensive terraces south of the river. These deposits include one or more glacial till sheets, a variety of morainal materials, and large quantities of glacio-fluvial and glacio-lacustrine sediments. Slope wash derived from all of the above units mantles most of the ground surface. The glacial till is compacted, unstratified, silty, sandy gravel. Morainal deposits are poorly-to-moderately compacted gravels with or without admixed sand and silt. Glacio-fluvial deposits are stratified, dominantly silty, sandy gravel, but also include sandy gravel, openwork gravel, boulder beds and flood plain silts. Glacio-lacustrine deposits are stratified silt and clay. The bedrock surface north of the river gradually rises above the river channel. A glacial fill terrace extends from the river to the north valley wall. The terrace varies in elevation from 1,030 feet adjacent to the river to over 1,100 feet to the north. The terrace sequence consists of an extensive deposit of torrentially bedded, largely openwork gravel and cobbles, 10 to 100 feet thick overlying the bedrock surface. This highly pervious unit is overlain by varying thickness of "dump moraine" and more than 100 feet of glacial till.

Bedrock is an assemblage of hard, competent crystalline rocks that include granodiorite, granodiorite gneiss, dark schistose granodiorite, hornblende granodiorite, and lamprophyre. These various rock types exhibit different characteristics of soundness as described in the paragraphs below:

a. Granodiorite is the predominant rock type. It is hard, medium to coarse grained and light colored. Generally this rock type is very sound with a high resistance to chemical weathering.



PHYSIOGRAPHIC DIVISIONS

FIGURE 3-1

b. Granodiorite gneiss is a hard, medium to coarse grained, light gray to gray colored rock which exhibits a banded structure with mineral orientation along parallel planes. This rock type is generally very sound with good resistance to chemical weathering. However, with increasing biotite percentage this rock tends to exfoliate along planes.

c. Dark schistose granodiorite may be soft or hard depending on mafic content and degree of weathering. This rock type is usually fine to medium grained, dark colored and may be schistose or gneissic in structure. The contents of biotite or hornblende are present in quantities up to 50 percent. The rock is sound when fresh, but where high biotite content and schistose structure prevail, this rock type has the least resistance to chemical weathering and is, therefore, generally less sound than all the other rock types.

d. Hornblende granodiorite is a granitic type rock containing randomly oriented, medium to coarse grained crystals of hornblende. This rock is medium to dark colored, hard and highly resistant to chemical weathering.

e. Lamprophyre is a very hard, fine grained, dark greenish colored rock found in dikes. Having post dated most major periods of faulting, it is generally less fractured and less altered than surrounding rocks.

f. Lesser rock types such as pegmatite and aplite dikes are commonly found throughout the area, but are relatively small discontinuous bodies. Faults and joints are important rock structures which influence rock mass behavior in excavations and slopes. Faults and fault zones are common throughout the dam foundation and appurtenant structures (plate 7). They are attributable to late stages of the granodiorite intrusions and concurrent orogeny. These faults are inactive and, as so, oriented as to produce no planes of weakness which might be overstressed by addition of large concrete monoliths (U.S. Army Corps of Engineers, 1957). During excavation for the additional powerhouse units, three faults were mapped in the foundations for units 22, 25, and 27 as shown on plate 10. These faults are free of gouge, but rock faces are coated with chlorite. No attempt was made to measure magnitude of offset. Unit 22 fault strikes N60°-70°W, dips 65°-75°E, and consists of a shattered rock zone 1 inch to 2 inches in width. Unit 25 fault strikes N10°W, dips 35°W, and consists of a 4-inch wide shattered rock zone. Unit 27 fault strikes N3°W to N8°E, dips 35°W, and consists of a shattered zone 4 feet wide on each side of a brecciated zone 2 inches to 6 inches in width. Zones of closely jointed rock associated with the faults may be as much as 20 feet wide. Joint faces within the powerhouse excavation and the adjacent rock slope below the intake structure were often slickensided, healed with chlorite, and showed no strain or evidence of being open after the period of chloritization. Joints are attributed to compression and shear coincident and immediately following the period of granodiorite emplacement.

Bedrock weathering is not severe. The most common weathering action was the presence of iron stain. All joint planes near the surface of rock exhibit this characteristic to varying degrees, usually diminishing with depth and disappearing within 20 feet below the surface.

3.03 Powerhouse Foundation (Additional Units 21-27). Additional units 21-27 are founded on various crystalline rock types including schistose and gneissic granodiorite, massive granodiorite and lamprophyre intrusions (plate 11). Two minor faults, striking northerly with 35 degree westerly dips were encountered in the excavation (plate 12). Conjugate joints occur in zones to 8 feet in width. Two prominent joint sets were mapped in the foundation; one set strikes N40-45°W and dips 60-65°NE and the second set strikes N75-80°W with a dip of 75-80°N. Joints within the lamprophyre intrusives extend into the adjacent granodiorite. Joint spacing ranges from 0.1 to 5 feet within the granodiorite rocks and the transecting intrusives. Many joints are coated with unweathered dark chlorite, some resembling a polished appearance. Where the chlorite bond to joints was broken by blasting, the chlorite lubricated surfaces offered little resistance to slippage. Precision rock blasting techniques were employed in the jointed granitic rocks so that maximum utilization of the bedrock could be obtained in the foundation. Precision blasting techniques made possible the use of natural rock piers ("dragon teeth") for the powerhouse. No increase in joint frequency or mechanical breakage was observed in the foliated rock types; however, the foliated rocks broke more platy than the massive granodiorite rocks.

3.04 Construction Materials. Concrete aggregate and common and granular materials were excavated from a government source on the right bank, 2 miles downstream from the project (see plates 1 and 3). This pit was used during the original dam construction. The borrow area is a large gravel terrace adjacent to the Columbia River and composed of clean sandy gravel. A cap of eolian sandy silt, 2 to 4 feet thick, locally overlies the source area. All aggregate processing was conducted on site, stockpiled and hauled to the project. Material quantity surveys were not performed.

Rock for the project was mined in the rock quarry located 2 miles northeast of the project, next to Bridgeport State Park. This source was used for the original dam construction. The quarry was reopened, approximately 94,000 tons of granodiorite rock were removed, then the quarry was closed and reclaimed to natural conditions. About 47,000 tons of rock were used for the downstream right bank tailrace protection. Remaining rock has been stockpiled adjacent to the quarry for future work. Granitic rock that was blasted and removed from the powerhouse additional units excavation was placed in the Foster Creek channel along the right bank several hundred feet upstream of the dam.


Impervious fill, blanket, and core material were borrowed from a glacial till source located on the right bank 1,000 feet upstream from the dam. The till material was placed in the upstream right bank impervious blanket extension and in the left abutment impervious fill and core.

SECTION 4. FOUNDATION EXCAVATION AND TREATMENT (ADDITIONAL UNITS 21-27)

4.01 General Two major construction contracts were administered for foundation excavation and treatment. A third contract provided for rock bolts and drain holes on the rock slope below intake structure units 1-27.

4.02 Initial Rock Bolting and Drain Hole Drilling. Design analyses indicated that stresses would increase within the unconfined rock mass below the intake structure. The increased stresses would be created by added weight of raising the intake structure, the higher pool, and powerhouse excavation blasting. In addition, foundation uplift pressures would increase. The majority of the drainage system within the intake structure is inaccessible and cannot be monitored nor cleaned as shown on figures 4-1 and 4-2. To supplement the drainage system, a series of subhorizontal drains were drilled in the exposed rock surface below intake monoliths 1-27 (plate 4). In 1986, polyvinylchloride (PVC) pipes were installed. The PVC pipes extend beyond the rock surface to prevent vegetation from plugging the outlets. A system of rock bolt reinforcement was installed in addition to the drainage system below intake monoliths 1-27 (plate 4). Rock bolts were designed to offset the change in load resulting from pool raise and additional height of the dam. The reinforcement system consists of Williams hollow core rock bolts (model number US-16-HC-SCS-300, 2-inch nominal diameter, with standard Type A short cone and shell and Type B long cone and shell). Three-inch diameter rock bolt holes were drilled using an Ingersol-Rand ECM 450 air track drill. In areas where air track access was impossible, holes were drilled using a quarry bar ECM hammer and shortened mast. At drilling completion, all holes were gaged with a "go-no-go" template to assure proper tolerances for bolt anchors. Subhorizontal companion drain holes were drilled adjacent to the rock bolt holes. Negligible ground water was encountered during drain hole drilling. Drain holes were gaged similar to the bolt holes. Both types of holes were flushed with compressed air and water upon completion.


Rock bolts were installed and anchors torqued to manufacturer's specification. Bolts varied from 40 to 75 feet in length with no more than 4 couplings per installation. The bolts were tensioned with a hydraulic ram until a load of 110,000 pounds was reached. The load was maintained for 10 minutes and relaxed. This tensioning procedure was repeated. Bolts that did not withstand the tensioning tests were removed and replaced. For the first 35 bolts installed, five anchors failed loading tests. Contractor research at other projects with similar type bedrock showed that holes drilled in granitic rock tend to have a smooth bore. The Type A short malleable cone tends to produce an insufficient bearing area. The Type B long cone and shell were used for the remaining bolts and no further failures occurred. Rock bolts passing the tests were locked off. Per contract specification, several bolt installations were selected at random and tested to yield. These bolts were loaded to ultimate strength of 200,000 pounds and then restressed.



INTAKE STRUCTURE DRAIN HOLES
TYPICAL SETUP FOR MONO 1 THROUGH MONO 11
AND MONO 15 THROUGH 27

0 5 10 15 20 FT.
 SCALE IN FEET

FIGURE 4-1



INTAKE STRUCTURE SECTIONAL VIEW
TYPICAL GROUT AND DRAIN HOLE RELATIONSHIP
(EXCEPT GALLERIES)

FIGURE 4-2

Prior to grouting, all rock bolts were flushed with water and the water evacuated with compressed air. Neat cement was pumped into rock bolts for bonding and sealing against corrosion.

4.03 Powerhouse Cofferdam and Initial Excavation. The second construction contract provided for the powerhouse cofferdam and initial excavation. Contract features included:

- a. common and rock excavation
- b. cofferdam cutoff wall and cellular cofferdam construction
- c. dewatering wells and piezometers.

The initial excavation contract required all common and rock to be excavated to elevation 785 feet. The following contract for the powerhouse additional units provided for rock removal between elevation 785 feet and finish grade. Shortly after the initial excavation work began, a stop order was issued to halt rock excavation. Members of the North Pacific Division Geotechnical Branch and Technical Engineering Branch proposed a new design for supporting the service deck bridge. It appeared that substantial savings could be realized by leaving rock piers to support the service deck bridge in lieu of concrete piers. The initial excavation contract was then modified so that rock excavation would not go below elevation 799 feet. The contractor installed rock bolts and companion drain holes in the excavated rock down to elevation 799 feet. Materials excavation began at the toe of the rock slope below the intake structure and progressed riverward. Excavated common material was processed and used in construction of the cutoff wall and cofferdam cells.

The additional powerhouse units 21 to 27 required excavation in the dry below tailwater for the substructure, training wall, and rock excavation. This was achieved behind a combination cellular and embankment cofferdam between the original powerhouse and the right bank of Foster Creek. Cofferdam construction began in spring 1975 with the cellular units and progressed from the land section to the powerhouse. Foundation excavation was by dragline. Divers were employed to inspect the foundation prior to seating the cell template. Irregularities too large to be removed by dragline were blasted and then the templates seated. Sheet piles were threaded and seated and the cells backfilled. Driving resistance was encountered during placement of the deep arched sheet pile cutoff wall sections. Designed pile depth was not reached in the dense sand and gravel underlying the cutoff wall while using either a vibrating hammer or the Vulcan 65, steam, single acting hammer. A Delmag 12, diesel, single acting hammer was more successful, however, even with this hammer, full design depth was not reached. Stability analysis indicated that the structure would be stable even at the shallower depths achieved. Cofferdam cells were approximately 60 feet in diameter with top of fill between elevation 800 to 810 feet.

The powerhouse cofferdam and initial excavation contract provided for a dewatering system (plate 5). A preconstruction pumping test in well 364 on the west side of the excavation indicated that effective water control could be

accomplished by pumping from a single row of wells. The pumping test in well 358 on the north side indicated that materials in this area had relatively low permeability so dewatering could be accomplished by one to two rows of vacuum well points. Since the pile cutoff wall in the embankment cofferdam section did not extend to the rock surface as planned, an extensive dewatering system, together with monitoring of phreatic levels within the cofferdam, was required throughout the construction period. Powerhouse dewatering wells and observation piezometers data is summarized in table 4-1. Since the dewatering system was temporary and all materials were to be removed, no well logs nor as-built details of wells were maintained.

Powerhouse cofferdam construction was started in spring 1975 and completed in fall 1975. In December 1975 during a high spillway discharge, which resulted in a tailwater elevation of 786, a leak occurred through the northwest corner of the cofferdam at elevation 785. As soon as the tailwater elevation dropped below elevation 785, the water flow reversed. Pre-1950 topography indicated an old channel of Foster Creek about 50 feet east of the leak area. The old channel was apparently filled during the original powerhouse construction, and the cofferdam excavation appeared to intersect the old channel near elevation 770 in the vicinity of the leak. In April 1976, a seepage interceptor system to accommodate flows of 5,000 gallons per minute was constructed together with rock blanketing and installation of piezometers. The dewatering system is shown on plate 5. High river levels did not occur again until August 1976, at which time the river reached elevation 787. Construction personnel expressed concern about large flows from the drain system. A seepage test was performed on 24 August 1976. General conclusions from the test were as follows.

a. For river levels up to, and including, elevation 788, the existing cofferdam seepage control system was adequate. The 788-foot river elevation represented a flood of about 1 year frequency.

b. For river levels at or above elevation 790, the seepage control system was inadequate. During the test, the collector drain system was approaching its maximum hydraulic capacity, and piping erosion was occurring upstream from the rockfill treated area. This caused early termination of the test. Total sump inflow at river elevation 790 was about 11,500 gpm, of which about 6,500 gpm were coming from the collector drain system. The 790-foot river elevation represented a flood of 3- to 5-year frequency. Drilling exploration was conducted in September and October 1976 to evaluate the cofferdam, and one boring was grouted to determine effectiveness of using a grout curtain to reduce seepage. After several thousand sacks of cement were pumped into 6 additional borings, the grout curtain scheme was abandoned and the interceptor drainage system was extended. The leakage problem was resolved.

TABLE 4-1

POWERHOUSE DEWATERING WELLS AND OBSERVATION PIEZOMETERS

<u>Boring</u>	<u>Diameter (inches)</u>	<u>Type</u>	<u>Surface Elevation</u>	<u>Top of Rock Elevation</u>
355	4	Piezometer	810	739
358	12	Well	811	726
366	4	Piezometer	817	732
367	4	Piezometer	823	756
371	12	Well	785	754
372	12	Well	785	730
373	12	Well	785	698
374	12	Well	785	693
375	12	Well	785	696
376	12	Well	785	696
377	6	Piezometer	785	693
378	6	Piezometer	785	695
379	6	Piezometer	785	700
380	6	Piezometer	785	706
381	6	Piezometer	785	748
382	6	Piezometer	785	*
383	6	Piezometer	785	*
384	12	Well	785	708
385	12	Well	785	714
386	24	Well	786	<709
387	24	Well	784	736
388	24	Well	786	<705
389	24	Well	*	*
400	*	Well Point	785	*
401	*	Well Point	785	*
402	*	Well Point	768	*
403	*	Well Point	768	*
404	*	Well Point	768	*
405	*	Well Point	768	*
406	*	Well Point	768	*
407	*	Well Point	768	*
500	4	Piezometer	805	<754
501	4	Piezometer	805	<753
502	4	Piezometer	805	<754

*Data unavailable.

Refer to plate 5 for boring locations.

4.04 Powerhouse Additional Units Excavation. The powerhouse additional units contract included rock removal below elevation 799 to finish grade with installation of rock bolts, final excavation limits for overburden, dewatering system, rock reinforcement of rock piers (dragon teeth), removal of the cofferdam and cutoff wall, and final grading. Most overburden was removed during the previous contract. The remaining overburden was removed by front end loader either to top of rock or to elevation 735 feet. Approximately 340,000 cubic yards of common material and 97,000 cubic yards of rock were removed from the excavation area under both contracts (appendix D).

Rock excavation design for penstock units 21 through 27 was intended to result in savings by a "dragon teeth" pattern of vertical walls and horizontal surfaces. However, increased rock bolt and wire mesh costs for rock pier reinforcement apparently offset the reduction in excavation costs.

Powerhouse rock excavation was stringently controlled through contract specifications and constant blast monitoring. See appendix D for the report describing preshear testing for excavation of the penstock slots and powerhouse addition. Precision rock blasting techniques were employed to preserve rock formations for founding the powerhouse service deck. Before excavation, tops and upper sides of the "dragon teeth" between the penstock slots were somewhat jagged and irregular due to the strike of both primary joint sets being 45 degrees to the trend of the teeth. The sides of the teeth responded well to excavation. Rock bolts were systematically installed as rock excavation progressed downward (figures 4-4 through 4-9). The intent of the stringent contract specification was to prevent damage to existing concrete structures on the final design rock face by limiting peak particle velocity. To meet contract vibration restrictions for final bedrock faces, presplit shots were detonated in a series of delays with only three line holes in each shot. Contract blasting specifications are in appendix D. The maximum peak particle velocity (vectoral sum) allowed was 2 inches per second in rock at a minimum of 20 feet distance from the design rock face, and 4 inches per second in concrete.

FIGURE 4-3

LEGEND FOR FIGURES 4-4 THROUGH 4-9



Trace of dipping joint plane with angle and direction of dip.



Trace of vertical joint plane.



Lamprophyre Dike



Rock Bolt




FIGURE 4-5






FIGURE 4-6





SECTION 5. STRUCTURAL MODIFICATION INSTRUMENTATION

5.01 General. The structural modification consisted of raising the dam 10 feet including the spillway monoliths, nonoverflow sections, intake structure, closure monoliths and abutments. The dam consists of a 250-foot long right embankment, 4,820.5 feet of concrete gravity sections, a 476-foot long left embankment and 416 feet of buried impervious core. The concrete gravity sections consist, from right to left, of a nonoverflow section (monoliths 1 through 4), a spillway section (monoliths 5 through 24), a nonoverflow section (monoliths 25 through 44, plus A and B), an intake section (monoliths 1 through 27, plus S-1 and S-2), and a closure section (monoliths C-1 through C-11). Refer to plate 7.

5.02 Instrumentation for Spillway and Intake Monoliths. Instrumentation has been placed throughout the dam to monitor structural behavior, determine bending, tilting and displacement and to insure safety. Instrumentation includes measurement of the interior concrete temperatures, joint movements, crack movements, uplift pressures, leakage and structural deflections. The following paragraphs describe the various types of instrumentation, their location and function. Table 5-1 shows instrument locations and reading schedule.

5.02.1 Strong Motion. Instruments for measuring seismic response of the dam are installed in spillway monolith 24 at elevations 950 and 764 feet. Another instrument to measure ground motion is installed downstream of the dam on the left bank. These instruments are electrically powered with an emergency battery power and automatically record when triggered by seismic activity. The only earthquake recorded to date was by the downstream strong motion instrument occurring on 19 January 1979. An earthquake of local magnitude 4.3 occurred approximately 5 to 7 miles southeast of Chief Joseph Dam.

5.02.2 Concrete Temperatures. Resistance thermometers were embedded in the concrete of spillway monoliths 13, 14, 15, and 17 in vertical and horizontal arrays during the original construction of the dam. These thermometers measure the temperature profile throughout the monoliths as affected by water and ambient air temperatures. The pool raise had no noticeable effect on concrete temperatures, and the thermometers show only small annual variations; therefore, the readings of the thermometers in monoliths 13, 14, and 17 have been discontinued. Reading of monolith 15 thermometer will continue on a monthly basis to provide data for structural evaluation.

5.02.3 Crack and Joint Meters. Since construction of the dam, Whittemore gage points have been installed across several monolith joints and exterior cracks throughout the spillway and nonoverflow monoliths and across all the monolith joints in the intake and closure sections. Manual mechanical measurements of these points were made periodically to monitor deviation of movement from annual cycles of movement established from prior measurements. In 1979-80, electronic joint meters were installed in galleries across all dam monolith joints and one crack in monolith C-2. These meters automatically read both axes of movement in the horizontal plane by means of variable resistance potentiometers. Data are transmitted by wire to a microprocessor located in the control room of the powerhouse and transmitted from there via

TABLE 5-1

INSTRUMENT LOCATIONS AND READING SCHEDULE

<u>Instrument Type and Number of Total</u>	<u>Normal Reading Frequency and Remarks</u>	<u>Instrument Location(s)</u>
1. Joint Meters, Potentiometer Type, 85	Monthly monitoring controlled remotely from District office.	Spillway: All mono joints in access gallery. El. 832 Nonoverflow: All mono joints in nonoverflow gallery. Elevation varies. Intake/closure: All mono joints in 948 gallery.
2. Deformation Meters, 8	Discontinued 26 July 1982	Spillway: Drainage gallery, monoliths 7, 9, 16, and 19, 2 each.
3. Deflection Plumb- lines, 2.	Twice monthly.	Spillway: Access gallery and drainage gallery, monoliths 5 and 24.
4. Precise Alignment: Laser Survey	Twice annually. Laser survey taken at maximum upstream and downstream deflections.	Intake: 960.75 gallery, monoliths 1-27.
5. Uplift Pressure Cells	Monthly.	
a. Gage Type, 53		a. Closure: Drainage gallery, monoliths C2-C11 (2 each); C1 (1); Intake: drainage gallery, monoliths 12-14, S1, S21; Spillway: drainage gallery, monoliths 1-6, 8, 10-12, 14, 15, 19, 21, 24 (1 each); Nonoverflow: 25, 27, 30, 31, A (1 each), B (2).
b. Air Pressure Type, 106		b. Cells located in all sluices of monoliths 7, 9, 11, 13, and 16-23.

TABLE 5-1 (cont.)

INSTRUMENT LOCATIONS AND READING SCHEDULE

<u>Instrument Type and Number of Total</u>	<u>Normal Reading Frequency and Remarks</u>	<u>Instrument Location(s)</u>
c. Sounding Type, 77		c. Intake monoliths 1-11, 15-27 (2 each) from the 948 gallery; monoliths 3, 11, 16, 17, 20, 22, 24 (2 each) from the 960.75 gal- lery; nonoverflow monoliths 28, 29, 32-44 (1 each).
6. Leakages	Minimum twice annually (February and August), additional readings required under certain conditions (except weirs).	Drainage Gallery: Joint and face drains-spillway, 198. Foundation Drains: Spill- way, 248; Intake, 34; Closure, 51.
a. Joint Drains, 25		
b. Face Drains, 173		
c. Foundation Drains, 333		
d. Weirs	Monthly.	Nonoverflow 26,44; Closures C1, C4.
7. Sump Discharge	Measure weekly.	Spillway: Monolith 15.
8. Whittemore Crack Gages, 41	Discontinued 22 July 1982.	Spillway and Nonoverflow: Downstream, exterior, mono- liths 3-5 and 24-43.
9. Resistance Thermo- meters, 141	Monthly for monolith 15 only, other thermometers no longer read.	Spillway: Monoliths 13, 14, 15, and 17.
10. Piezometers, 90	Monthly.	Right abutment; 70 (3 taken out of service). Left abutment; 20 in serv- ice.
11. Relief Tunnel Wells, 22	Twice annually (September and March).	Relief tunnel in right abutment.

TABLE 5-1 (cont.)

INSTRUMENT LOCATIONS AND READING SCHEDULE

<u>Instrument Type and Number of Total</u>	<u>Normal Reading Frequency and Remarks</u>	<u>Instrument Location(s)</u>
12. Relief Tunnel Leakage	Weekly.	Relief tunnel in right abutment.
13. Slope Indicator, Bridgeport Slide, 14	Quarterly.	Reservoir, left bank. (See Figure 8-1)
14. Foster Creek Culvert Flow	Weekly.	Foster Creek
15. Settlement Monuments, 25	As directed by GT Branch; survey conducted by District Survey Branch.	21 on top and downstream of left abutment; 4 on top of right abutment.

telephone to a computer terminal in the District office. Frequency of readings can be varied and transmission of data controlled directly from the District office. The automatic system became fully operational in May 1980. Movements indicated to date are within expected ranges. Readings from the new instruments do not correlate with past Whittemore gage readings. This is attributed to inherent inaccuracies of the Whittemore system and human error involved in manual readings. Readings of Whittemore gages have been discontinued at joints and on exterior cracks.

5.02.4 Plumblines. Suspended wire plumblines were installed in the access shafts at each end of the spillway in monoliths 5 and 24 during the contract for pool raising structural modifications. The plumblines measure monolith deflection trends. The wires extend from elevation 957 feet near the top of the dam to the approximate elevation of 767 feet. Reading stations for both plumblines are located at approximately elevations 836 and 770 feet at inter-sections of the access shafts with galleries.

5.02.5 Uplift Pressures. With increased height of the dam, determination of uplift pressures at the foundation was critical so uplift pressure wells were installed in all spillway monoliths, intake monoliths, closure monoliths, and all of the nonoverflow monoliths, except monolith 26. Locations are shown on plates in appendix A. Three types of readouts are used for the uplift pressures: direct reading type using a gage for measurement of the uplift pressure, the air pressure type using air pressure to displace a column of water, and sounding wells where the depth to water is measured. Uplift pressures in the spillway section are generally below the design limits, but several air pressure-type cells near the downstream toe of the dam indicate pressures above design assumptions. The intake structure uplift monitoring system consisted of 48 vertical, size EX (1-1/2 inch diameter) holes drilled during the structural modification contract. These holes were drilled from the elevation 948-foot gallery through concrete into foundation bedrock. Two uplift wells were drilled each in monoliths 1 through 11 and 15 through 27. Numerous uplift wells showed erratic water level readings which were attributed to water leaking through the horizontal concrete lift joints. Between 1981 and 1983, EX holes in 18 intake monoliths were filled with grout and a new pair of NHR wireline holes (3-inch diameter) were drilled to replace them (table 5-2). As-built rock elevations beneath the dam were never developed for the initial foundation report published in 1957. Table 5-2 gives uplift boring drilling data (1981-1983) completed in the intake structure and is presented here to supplement top of the rock elevation data. Location of the intake structure uplift pressure wells are shown in the plan view on plate 12 and section view on plates 21, 22, and 23. The wells are read monthly using a model DR-760A Soiltest water level indicator. Remote readout electrical devices have been purchased and will be installed in each uplift well. PVC pipes were grouted in the holes to near top of rock to prevent water flowing in through leaking concrete lift joints. An additional pair of NHR wireline holes were drilled from the elevation 960.75-foot gallery in monoliths 3, 11, 16, 17, 20, 22 and 24 since these monoliths were considered the most unstable. In May 1983, the new uplift monitoring system was complete. Uplift pressures in monolith 11 of the intake structure continued to be high. In 1984, additional drain holes

TABLE 5-2

INTAKE STRUCTURE - UPLIFT PRESSURE BORINGS

<u>Monolith Number</u>	<u>Hole Number</u>	<u>Elevation in Feet</u>	<u>Total Depth in Feet</u>	<u>Depth to Rock in Feet</u>	<u>Elevation at Top of Rock</u>
1	1SE	948	88.7	84.9	863.1
1	1SW	948	92.5	89.2	858.8
2	2SE	948	92.5	88.8	859.2
2	2SW	948	88.5	84.8	863.2
3	3NE	960.75	114.2	110.5	850.3
3	3NW	960.75	113.3	108.6	852.2
4	4SE	948	90.1	86.6	861.4
4	4SW	948	92.5	86.8	861.2
5	5SE	948	89.0	85.6	862.4
5	5SW	948	89.5	85.2	862.8
6	6SE	948	90.7	86.5	861.5
6	6SW	948	90.5	86.3	861.7
7	7SE	948	89.5	86.2	861.8
7	7SW	948	92.5	88.5	859.5
8	8SE	948	90.9	86.1	861.9
8	8SW	948	91.0	84.9	863.1
9	9SE	948	90.5	86.4	861.6
9	9SW	948	90.5	87.0	861.0
10	10SE	948	91.0	88.2	859.8
10	10SW	948	90.0	85.9	862.1
11	11NE	960.75	104.1	100.4	860.4
11	11NW	960.75	115.5	110.1	850.7
15	15SE	948	91.5	88.3	859.7
15	15SW	948	90.5	85.7	862.3
16	16NE	960.75	102.5	97.6	863.2
16	16SE	948	90.5	86.8	861.2
16	16NW	960.75	103.5	98.8	862.0
16	16SW	948	90.5	86.9	861.1
17	17SE	948	90.5	86.8	861.2
17	17NE	960.75	100.5	97.6	862.4
17	17SW	948	90.5	86.1	861.9
17	17NW	960.75	100.5	96.5	863.5
18	18SE	948	89.7	86.0	862.0
18	18SW	948	89.5	86.3	861.7
19	19SE	948	90.5	86.1	861.9
19	19SW	948	94.8	91.9	856.1
20	20NE	960.75	120.9	116.9	843.9
20	20NW	960.75	124.5	120.4	840.4
21	21SE	948	107.5	104.6	843.4
21	21SW	948	110.5	106.0	842.0
22	22NE	960.75	125.5	121.6	839.2
22	22NW	960.75	122.5	117.7	843.1

TABLE 5-2 (cont.)

INTAKE STRUCTURE - UPLIFT PRESSURE BORINGS

<u>Monolith Number</u>	<u>Hole Number</u>	<u>Elevation in Feet</u>	<u>Total Depth in Feet</u>	<u>Depth to Rock in Feet</u>	<u>Elevation at Top of Rock</u>
23	23SE	948	90.5	85.7	862.3
23	23SW	948	90.5	86.3	861.7
24	24SE	948	90.6	85.6	862.4
24	24NE	960.75	103.0	97.5	862.5
24	24SW	948	87.5	84.6	863.4
24	24NW	960.75	102.9	99.3	860.7
25	25SE	948	87.5	84.6	863.4
25	25SW	948	89.5	85.9	862.1
26	26SE	948	89.7	85.9	862.1
26	26SW	948	90.8	86.9	861.1
27	27SE	948	102.5	99.5	848.5
27	27SW	948	112.5	108.2	839.8

were drilled in the eastern end of the lower drainage and grouting gallery in monolith 12 to intersect faults and joints in monolith 11. Uplift pressures were slightly reduced. High uplift pressures occurred in monoliths 13 and 19 during the winter of 1985-1986. The high readings were attributed to surface water leaking past hole collars. Waterproof caps were installed and readings decreased. Leakage is also occurring at some of the pipe fittings of the uplift pressure system in the closure monoliths. All other monolith uplift pressures show no excessively high uplift pressures.

5.02.6 Laser Alignment. Movement of intake monoliths 1 through 27 in the transverse (upstream-downstream) direction is measured by means of a projected laser beam through the gallery at elevation 960.75 feet. Monolith movements can only be related to adjacent monoliths as the ends of the survey line are not fixed points and cannot feasibly be referenced to any fixed points. Two surveys of alignment prior to pool raise were made, and 12 post-pool raise alignment surveys have been made. Results of these surveys indicate most monoliths move +0.10 inch annually in a direction perpendicular to the structure's longitudinal axis as relative to their position in June 1980.

5.02.7 Leakage. Leakage from all sources in the nonoverflow and spillway monoliths 1 through 25 is collected and measured in the sump in monolith 15. Leakage into the nonoverflow monoliths 26 through 35 is collected in the gallery gutter, measured at a weir in the gallery gutter in monolith 26, and discharged downstream of the dam through a pipe in monolith 26. Leakage into nonoverflow monoliths 36 through 44 and A and B is discharged downstream through a pipe in monolith B. Foundation drainage in the closure section and monoliths 12, S-1, S-2, 13 and 14 of the intake section is provided by drain holes drilled from a gallery near the foundation surface as shown on plate 12. The remaining intake monoliths do not have such gallery and foundation drainage systems. Eight drain holes per monolith were fanned from the penstock apertures in the upstream third of each monolith with each group connected to a collector pipe embedded in the concrete and draining to the downstream side. All drain holes were angled in the plane of the dam axis to intercept an optimum number of joints. There is no means to monitor leakage from these drains and they should be considered ineffective. Past experience has shown that drains in the foundation rock tend to become clogged with mineral crystal development after a few years. There is no means of access to these holes for cleaning, as is done periodically for all other foundation drains (see figures 4-1 and 4-2). Additional drains were drilled under the intake structure from the sloping rock face downstream, angling slightly upward beneath the structure. These drains were installed along with rock bolting in 1974 as a separate contract to the additional units. All of these holes have shown minor seepage since completion. Drain holes were cleaned in the summer of 1984 and 1985. In 1986, short sections of PVC pipe were installed in the holes to prevent plant growth and blockage of drains. Flow from gallery drain holes in the intake section is so low that measurement is impractical. Flow from closure section drains appears fairly constant throughout the year (20 to 30 gpm total). Originally, leakage into the drainage gallery of the closure monoliths was removed by gravity drains located in monoliths C-1 and C-4. During structural modifications, the gravity drain located in monolith C-4 was

blocked, and efforts by the project staff to clear the drain were unsuccessful. The total drainage into the drainage gallery is now discharged through the gravity drain in monolith C-1. Monitoring of leakage is by means of a weir in the drainage gutter of C-4 and a weir in the drainage gutter immediately upstream of the gravity drain in monolith C-1.

SECTION 6. RIGHT EARTH AND ROCKFILL EMBANKMENT AND ABUTMENT

6.01 General. A zoned wraparound embankment consisting of an impervious core, filter, random fill, rockfill, and riprap section serves to limit seepage and to tie the concrete dam to the right abutment. The right abutment is composed of highly pervious gravel, 30 to 100 feet thick, sandwiched between bedrock and overlying glacial till. Right abutment seepage control features consist of impervious blankets, wells and a relief tunnel which are discussed in the following paragraphs.

6.02 Relief Tunnel. The relief tunnel was constructed in the right abutment during original dam construction to control seepage. The tunnel contains 22 relief wells and has a discharge capacity of 100 cubic feet per second (cfs). The tunnel discharges into the spillway apron. Since initial raising of the reservoir in 1955, flow from the tunnel has gradually diminished from a maximum of 93 cfs in June 1955 to the present average discharge of about 25 cfs. Seepage discharge has responded in a predictable manner to the reservoir raise to elevation 956 in February 1981. In 1982, a permanently mounted velocity-discharge meter was installed in the tunnel to permit remote reading of relief tunnel flows.

6.03 Piezometers. Forty-seven piezometer wells, 12 of which are multistage piezometers have been drilled into the right abutment at locations shown on plate 19. All piezometers were installed from 1944 through 1972 to aid in evaluating right abutment seepage and the effectiveness of seepage control measures. Piezometric water levels are measured monthly.

6.04 Upstream Seepage Control Blankets. During construction of the dam, an impervious blanket was placed extending from the wraparound section at the end of the dam upstream for 2,000 feet. Construction materials for the blanket were excavated from a glacial till source located on the right bank at the upstream end of the blanket. In 1957, the impervious blanket was extended 2,000 additional feet to further reduce seepage, however, the blanket extension had no apparent significant effect on abutment seepage. Study of seasonal ground water temperatures in relation to reservoir temperatures indicated an apparent high permeability zone near the top of the original impervious blanket about 1,000 feet upstream from the dam. In 1973, five piezometers were drilled behind the impervious blanket to verify that a leaky zone existed. Study of piezometer data between 1955 and 1972 revealed a rising piezometric surface in the abutment upstream of the dam behind the impervious blanket. A study of ground water temperatures in relation to cyclic reservoir temperatures indicated that the raised level was caused by a zone of high permeability near the top of the original impervious blanket about 1,000 feet upstream of the dam. Construction records show that the blanket was left low in the area because of the apparent nature of the soil. In 1976, the impervious blanket, extending from the dam to 1,300 feet upstream, was raised from elevation 870 feet to 940 feet. The impervious blanket was extended underwater by lowering buckets of graded silty gravel below the water to the working surface. Since raising and extending the blanket, piezometer data (through 1987) indicates that the piezometric surface has stabilized. Monthly observation of existing piezometers in the abutment area serve for tracking the piezometric head within the aquifer.

SECTION 7. LEFT ABUTMENT

7.01 General. The embankment for the intake closure section on the left abutment is founded on bedrock and constructed to crest elevation 970 feet. The zoned embankment consists of an impervious core, upstream and downstream filters, random fill, rockfill, and riprap section. A buried cutoff wall approximately 416 feet long connects the zoned embankment to the rock abutment. The buried cutoff wall is founded on bedrock and consists of an impervious core with upstream and downstream filters. Near the middle, where a depression in the rock surface is crossed, the bottom 20 to 30 feet of the core consists of concrete. During 1982, 18 piezometer wells and 14 settlement monuments were placed in this vicinity to monitor seepage and observe settlement adjacent to the buried cutoff wall. Studies indicated that the observed subsidence was probably the result of settling of poorly compacted backfill both upstream and downstream of the buried cutoff wall. Continued analysis of adjacent piezometers indicate that the seepage cutoff wall is functioning as designed (U.S. Army Corps of Engineers, 1986). A complete discussion of the investigation is found in Chief Joseph Dam Periodic Inspection Report No. 7, October 1984.

7.02 Construction History. The impervious cutoff (core wall) was constructed in 1953. Between 1976 and 1980, the core wall was raised to elevation 965 feet for added freeboard. In February 1981, the reservoir was raised to new normal maximum operating level of 956 feet.

7.03 Geology. The left abutment is characterized by an irregular granitic bedrock surface overlain by glacial outwash consisting of sand and sandy gravels and construction fill. Joints within the bedrock are locally open, some times 1 to 2 inches. The near surface material is an uncompacted variable mixture of blasted rock rubble, sand, and gravel. Voids are found in various areas throughout the rock rubble fill. During periods of cold winter weather, numerous citations have been made of vapor rising from fill areas on the left bank. This phenomenon was first reported to Seattle District geologists in the 1960's and the occurrences continue to date. The vapor may be explained by atmospheric pressure changes acting in combination with certain subsurface ground conditions. A portion of the rockfill may form a constriction over a porous media. This is analogous to a bottle with a narrow opening. When the region is subjected to high atmospheric pressure, the air pressure in the subsurface tends to achieve equilibrium. As a low pressure storm moves into the area, a pressure differential is created between the surface and subsurface. The high pressure air within the porous media escapes upward much like a balloon releasing air. Since the year-around ground temperature is 50 to 60 degrees Fahrenheit, the subsurface air tends to be the same. As the warmer air rises into the colder air, a vapor resembling steam is created. Where this vapor is found, the adjacent ground surface can be expected to be free of snow. To date no hydrothermal activity has been recognized in the vicinity of the dam.

7.04 Investigations. Several backhoe trenches were excavated both north and south of Pearl Hill Road to confirm the configuration of the core wall. The core wall alignment is as shown on plate 18. Sixteen borings were drilled and converted into piezometers. Borings were drilled to determine material properties, bedrock configuration and ground water conditions. In addition, several backhoe trenches were excavated in and adjacent to the downstream settlement area. Pockets of coarse rockfill were observed in the sides of these trenches. Bedrock surface contours were developed from photographs, foundation excavation, and exploratory data and are shown on plate 18. Bedrock contours indicate a low area in rock that extends downstream from the core wall and then closes. The contours delineate a local closed bathtub-like depression in rock between the core wall and higher rock downstream. This closed area acts as a water trap and collects seepage and surface runoff when water inflow exceeds drainage capability.

7.05 Conclusion. The impervious corewall appears to be intact and functioning as designed. There is no evidence of seepage through the corewall, however, there is evidence of seepage through joints in the bedrock underlying the wall. The settlement area downstream from the corewall is probably the result of consolidation of poorly compacted backfill.

SECTION 8. RESERVOIR SLOPES

8.01 General. Since the reservoir was increased to elevation 956 feet in February 1981, minor progressive erosion and beach development have occurred. Reservoir related slumping in glacial till has developed along the right bank for several miles upstream. Slumping in the glacio-lakebed silts and clay and raveling in certain sand and gravel terraces are common in steep bank slopes around the reservoir.

8.02 Bridgeport Slide. Bridgeport Slide (figure 8-1) is located on the left (south) bank just upstream from Chief Joseph Dam. The status report of the slide is found in Chief Joseph Dam, Periodic Inspection Report No. 8, April 1986. The slide encompasses an area 2.5 miles long by 0.5 mile wide. Initial sliding is prehistoric, but portions of the slide mass are currently being affected by the reservoir. Slide movement near the upstream end of the Bridgeport Slide required abandonment and relocation of a portion of Douglas County Road 321 during the 1970's. Easements, which restrict land use around the reservoir periphery, have been obtained. Such easements include existing landslides adjacent to the reservoir and areas subject to erosion by the reservoir. Recent fresh cracking of the ground surface is visible several hundred feet upslope from the abandoned road. The slide is monitored using photogrammetric methods at least twice annually and inclinometers are measured approximately four times per year. The Bridgeport Slide poses no apparent direct threat to the dam.




FIGURE 8-1

SECTION 9. SUMMARY

No serious foundation problems relating to foundation stability were anticipated prior to, or developed during, construction. In general, the foundations of the dam and powerhouse are of excellent quality. Only minor structural defects were found in the foundation and were readily corrected through standard bedrock foundation preparation techniques.

REFERENCES

- U.S. Army Corps of Engineers, Seattle District (COE), 1945. Review of Report on Columbia River in Vicinity of Foster Creek, Appendix 1, Geology and Soil Mechanics.
- U.S. Army Engineer District, Seattle (COE), 1957. Foundation Report, Chief Joseph Project, Columbia River, Washington.
- U.S. Army Corps of Engineers, Seattle District (COE), 1974. Design Memorandum 42, Chief Joseph Dam, Pool Raising Structural Modifications.
- U.S. Army Corps of Engineers, Seattle District (COE), 1975. Supplement to Design Memorandum 42, Chief Joseph Dam, Pool Raising, Structural Modification.
- U.S. Army Corps of Engineers, Seattle District (COE), 1981. Supplement 4 to Design Memorandum 42, Earthquake Analysis of Chief Joseph Dam, Columbia River, Washington.
- U.S. Army Corps of Engineers, Seattle District (COE), 1982. Periodic Inspection Report No. 6, Chief Joseph Dam, Columbia River, Washington.
- U.S. Army Corps of Engineers, Seattle District (COE), 1984. Periodic Inspection Report No. 7, Chief Joseph Dam, Columbia River, Washington.
- U.S. Army Corps of Engineers, Seattle District (COE), 1986. Periodic Inspection Report No. 8, Chief Joseph Dam, Columbia River, Washington.


APPENDIX A

PLANS


TABLE OF CONTENTS

Number


1	Project Geology
2	Project Exploration
3	Concrete Aggregate Source
4	Rock Bolts and Drain Holes (Typical)
5	Powerhouse Dewatering Scheme
6	Finished Powerhouse Excavation
7	Dam Structures and Faults
8	Powerhouse (Units 1-20) Geologic Structure
9	Powerhouse (Units 1-20) Geologic Plan
10	Powerhouse (Units 21-27) Geologic Structure
11	Powerhouse (Units 21-27) Geologic Plan
12	Intake and Closure Wall Geologic Structure
13	Intake and Closure Wall Geologic Plan
14	Spillway (Left) Geologic Structure
15	Spillway (Left) Geologic Plan
16	Spillway (Right) Geologic Structure
17	Spillway (Right) Geologic Plan
18	Left Abutment Rock Contours
19	Right Abutment Piezometers
20	Main Dam Profile of Drainage and Access Galleries
21	Intake Monoliths 1-9 Instrumentation Profile
22	Intake Monoliths 10-17 Instrumentation Profile
23	Intake Monoliths 18-27 and Closure Wall Instrumentation Profile



RESERVATION





GRANITE BEDROCK EXPOSURES




U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON			
ADDITIONAL UNITS AND STRUCTURAL MODIFICATION FOUNDATION REPORT PROJECT GEOLOGY			
CHIEF JOSEPH DAM		WASHINGTON	
COLUMBIA RIVER	NOV 87	1	
5-2 B	10/11/87	E-61-6-57	NOV 87
ECKERLIN		GEMBALA	


2





U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON			
ADDITIONAL UNITS AND STRUCTURAL MODIFICATION FOUNDATION REPORT			
PROJECT EXPLORATION			
CHIEF JOSEPH DAM			
COLUMBIA RIVER		WASHINGTON	
DIST	NOTATION NO	FILE NO	DATE
B		E-51-6-57	NOV87
BY ECKERLIN		CHK GEMBALA	UNIT
			2






DEPTH FEET	PERCENT PLUS "5" MATERIAL	TOTAL AGGREGATE										PERCENT GRAVEL	COARSE AGGREGATE										PERCENT SAND	FINENESS MODULUS	FINE AGGREGATE										
		CUMULATIVE PERCENT MATERIAL BY WEIGHT RETAINED											CUMULATIVE PERCENT GRAVEL BY WEIGHT RETAINED												CUMULATIVE PERCENT SAND BY WEIGHT RETAINED										
		10	20	30	40	50	60	70	80	90	10		20	30	40	50	60	70	80	90	10	20			30	40	50	60	70	80	90				
0	24											50											26	3.22											
10	7											46											47	3.35											
20	4											57											39	3.21											
30	13											69											18	2.79											
40	7											46											47	2.98											
50	3											19											78	2.44											
60	7											62											31	2.80											
70	7											60											33	2.76											
80	3											58											39	3.40											
90	9											70											21	2.98											
100	8											61											31	2.71											
110	19											51											30	3.49											
120	14											50											32	3.25											

AVAILABLE FOR USE - GRADATION SHOWN FOR INFORMATION ONLY.

LOGS OF TEST PIT NUMBERS 12 THROUGH 28 MADE PRIOR TO
OPERATIONS IN AREA. GRADATION SHOWN FOR INFORMATION ONLY.

DOWN INDICATE 3", 1 1/2", 3/4" NO. 4, AND SAND RESPECTIVELY.





U. S. ARMY ENGINEER DISTRICT, SEATTLE
CORPS OF ENGINEERS
SEATTLE, WASHINGTON


ADDITIONAL UNITS AND STRUCTURAL MODIFICATION
FOUNDATION REPORT
CONCRETE AGGREGATE SOURCE

CHIEF JOSEPH DAM
COLUMBIA RIVER WASHINGTON


REV	DESCRIPTION	FILE NO.	DATE	PAGE
B	E-61-6-57		NOV 87	3
BY: ECKERLIN		CHK: GEMBALA		



SECTION B-B




SECTION C-C




SECTION D-D







PLAN




TYPICAL SECTION A-A



LEGEND




SECTION D-D




SECTION E-E

U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON			
ADDIT. UNITS AND STRUCT. I FOUNDATION REPORT			
ROCK BOLTS & DRAIN HO			
CHIEF JOSEPH DAM COLUMBIA RIVER WASHIN			
SIZE B	DESIGNATION NO.	FILE NO. E-51-6-57	DATE NOV87
DRAWN BY ECKER L. N		CHECKED BY GEMBALA	DATE




LEGEND:
REFER TO TABLE 4-1 FOR WELL DATA)

- DEWATERING WELL OR PIEZOMETER
- ▲ OPEN WELL POINT
- △ OPEN TUBE
- STANDPIPE IN INTERCEPTOR DRAIN SYSTEM (30" JOHNSON WELL SCREEN SLOT # 150)
- 24-INCH ROCKFILL BLANKET EXTENSION
- P WELL POINT PUMP





TYPICAL SECTION
0 5 10 FEET



DRAIN DETAIL
0 1 2 FEET

U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON				
ADDIT. UNITS AND STRUCT MOD FOUNDATION REPORT POWERHOUSE DEWATERING SCHEME				
CHIEF JOSEPH DAM COLUMBIA RIVER WASHINGTON				
SIZE B	REVISION NO 1	FILE NO E-51-6-57	DATE NOV87	PLATE 5
ECKERLIN CHS GEMALA SHIT				






NOTES

1. SOUNDINGS IN RIVER SHOW EXISTING CONDITIONS ON 15 JULY 1973

PLAN




U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON				
ADDIT. UNITS & STRUCT. MOD. FOUNDATION REPORT FINISHED POWERHOUSE EXCAVATION CHIEF JOSEPH DAM COLUMBIA RIVER, WASHINGTON				
DESIGN B	DESIGNATION NO. E-51-8-57	FILE NO. NOV87	SHEET 6	DATE 6
DRAWN BY ECKERLIN		CHECKED BY GEMBALA	DATE 6	



14 & PLATES 14 & 15

INTAKE
CHANNEL




SEE PLATES 8 & 9



SEE PLATES 12 & 13

0 100 200 300 400 500 FEET

POWERHOUSE ADDITIONAL UNITS
SEE PLATES 10 & 11

FAULT (FAU
JOSE
— FAULT TREND WITH DEGREE OF DIP
(FAULT DESCRIPTIONS ARE FOUND IN THE CHIEF
JOSEPH PROJECT FOUNDATION REPORT 1957)








75C

74C

73C

72C

T



LEGEND

- INDICATES TREND AND DIP OF MAJOR JOINT SYSTEMS
- MINOR FAULT TREND WITH DEGREE OF DIP
- MAJOR FAULT TREND WITH DEGREE OF DIP

NOTES

- THIS DRAWING HAS BEEN MODIFIED FROM THE NOV. 1957 FOUNDATION REPORT.
- JOINT PATTERNS ARE PLOTTED ONLY IN SUFFICIENT DETAIL TO SHOW MAJOR SYSTEMS. ANY MINOR OR INCIPENT JOINTS ARE NOT SHOWN.
- JOINT AND FAULT STRIKES ARE DISTORTED, BUT ALL DIP ANGLES ARE TRUE. ON SLOPING SURFACES, JOINT AND FAULT PLANES ARE PLOTTED AT THEIR INTERSECTION WITH AN IMAGINARY PLANE SURFACE WHICH PARALLELS THE AVERAGE SLOPING TOPOGRAPHIC SURFACE OF THE ROCK FOUNDATION.

U. S. ARMY ENGINEER DISTRICT, SEATTLE
CORPS OF ENGINEERS
SEATTLE, WASHINGTON

ADDITIONAL UNITS & STRUCTURAL MODIFICATIONS
FOUNDATION REPORT



POWERHOUSE (UNITS 1-20)
GEOLOGIC STRUCTURE
CHIEF JOSEPH DAM

COLUMBIA RIVER		WASHINGTON	
SIZE	INVESTIGATION NO.	FILE NO.	DATE
D		E-51-6-57	NOV. 1987
DSGN	ECKERLIN	CHK	GEMBALA
		SHEET	



PLATE
8

30'
60'
SCALE IN FEET


CENTERLINE OF POWERHOUSE UNITS



LOOKING UPSTREAM












ROCK TYPES FOR THESE AREAS WERE NOT INCLUDED IN THE NOV. 1957 FOUNDATION REPORT



CENTERLINE OF POWERHOUSE

- NOTES:
1. THIS DRAWING IS A FOUNDATION REPORT.
 2. FAULT STRIKES, ANGLES AND PLACES ARE AN IMAGINARY AVERAGE ROCK FOUNDATION.


LEGEND


	GRANODIORITE GNEISS
	GRANODIORITE
	DARK SCHISTOSE GRANODIORITE
	LAMPROPHYRE
	HORNBLENDE GRANODIORITE
	DRILL HOLES, CONSTRUCTION
	DRILL HOLES, PRE-CONSTRUCTION
	MINOR FAULT TREND WITH DEGREE OF DIP
	MAJOR FAULT TREND WITH DEGREE OF DIP

NOTES:

1. THIS DRAWING HAS BEEN MODIFIED FROM THE NOV. 1957 FOUNDATION REPORT
2. FAULT STRIKES ARE DISTORTED, HOWEVER ALL DIP ANGLES ARE TRUE. ON SLOPING SURFACES, FAULT PLANES ARE PLOTTED AT THEIR INTERSECTION WITH AN IMAGINARY PLANE SURFACE PARALLELING THE AVERAGE SLOPING TOPOGRAPHIC SURFACE OF THE ROCK FOUNDATION.

U. S. ARMY ENGINEER DISTRICT, SEATTLE				
CORPS OF ENGINEERS				
SEATTLE, WASHINGTON				
ADDITIONAL UNITS & STRUCTURAL MODIFICATION				
FOUNDATION REPORT				
POWERHOUSE (UNITS 1-20)				
GEOLOGIC PLAN				
CHIEF JOSEPH DAM				
COLUMBIA RIVER		WASHINGTON		
DESIGN	REVISION NO.	FILE NO.	DATE	PLATE
0		E-51-6-57	NOV. 1967	9
BY: ECKERLIN		CHK: GEMBALA		CHK: SHRY





- LEGEND**
- JOINTS WITH DIP
 - MINOR FAULT WITH DIP
 - MAJOR FAULT WITH DIP

NOTES

1. JOINT PATTERNS ARE PLOTTED ON SUFFICIENT DETAIL TO SHOW THE SYSTEMS. MANY MINOR INCIPIENT JOINTS ARE NOT SHOWN.
2. ON SLOPING FOUNDATION SURFACE JOINT AND FAULT PLANES ARE PLACED AT THEIR INTERSECTION WITH AN ARBITRARY PLANE SURFACE PARALLEL TO THE AVERAGE SLOPING TOPOGRAPHIC SURFACE OF THE ROCK FOUNDATION. STRIKE AND DIP BEARINGS ARE DISTORTED, HOWEVER, ALL DIP ANGLES ARE TRUE.
3. REFER TO PLATE 11 FOR GEOLOGIC PLAN.
4. APPROXIMATELY 80-90% ALL JOINTS ARE COATED WITH CHLORITE.
5. FAULTS ARE FREE OF GO

**U. S. ARMY ENGINEER DISTRICT, SEATTLE
CORPS OF ENGINEERS
SEATTLE, WASHINGTON**

**ADDITIONAL UNITS AND STRUCTURAL MODIFICATIONS
FOUNDATION REPORT**


**POWERHOUSE (UNITS 21-27)
GEOLOGIC STRUCTURE
CHIEF JOSEPH DAM**




COLUMBIA RIVER WASHINGTON


DATE	INVESTIGATION NO.	FILE NO.	DATE
10/10/87	D	E-81-8-87	NOV. 1987
DRGN. ECKERLIN	CHK. GEMBALA	SHEET	


20' 10' 0 20' 40'

4










LEGEND

- INDICATE TREND AND DIP OF MAJOR JOINT SYSTEMS.
- MINOR FAULT TREND WITH DEGREE OF DIP
- MAJOR FAULT TREND WITH DEGREE OF DIP
- FOUNDATION DRAIN HOLE
- UPLIFT PRESSURE CELL


NOTES:

1. FOR NOTES, SEE PLATE 8
2. SEE PLATE 13 FOR ROCK TYPES IN THIS AREA.
3. FIVE FOOT CONTOUR INTERVAL

U. S. ARMY ENGINEER DISTRICT, SEATTLE				
CORPS OF ENGINEERS				
SEATTLE, WASHINGTON				
ADDITIONAL UNITS & STRUCTURAL MODIFICATION				
FOUNDATION REPORT				
INTAKE & CLOSURE WALL				
GEOLOGIC STRUCTURE				
CHIEF JOSEPH DAM				
COLUMBIA RIVER WASHINGTON				
REV	INVITATION NO.	FILE NO.	DATE	PLATE
D		E-51-6-67	NOV. 1967	12
DDM	ECKERLIN	CHK	SENBALA	SHEET



CLOSURE WALL TYPICAL SECTION AROUND STA 8+30



Typical of
Monas 12
S-1, S-2
13, 14




GRAVEL FILTER




TILL CORE



CONCRETE — LEVELING COURSE









CLOSURE WALL TYPICAL SECTION AROUND STA 5+30




Elev. 867


TYPICAL SECTION BETWEEN STA 11+20 and 12+70







LEGEND



INDICATE TREND AND DIP OF MAJOR JOINT SYSTEMS

MINOR FAULT TREND WITH DEGREE OF DIP

MAJOR FAULT TREND WITH DEGREE OF C.P.



FOUNDATION DRAIN HOLE




FOUNDATION UPLIFT PRESSURE CELL




PLUMBLINE ASSEMBLY (EL. 787' to 957')
READOUT STATIONS AT ELEVATIONS 770' AND 836'.




STRONG MOTION INSTRUMENT IN MONOLITH 24 AT ELEVATIONS
784' AND 950'





U. S. ARMY ENGINEER DISTRICT, SEATTLE			
CORPS OF ENGINEERS			
SEATTLE, WASHINGTON			
ADDITIONAL UNITS & STRUCTURAL MODIFICATION			
FOUNDATION REPORT			
SPILLWAY (LEFT) GEOLOGIC STRUCTURE			
CHIEF JOSEPH DAM			
COLUMBIA RIVER		WASHINGTON	
DESIGN	INVESTIGATION NO.	FILE NO.	DATE
D		E-51-6-57	NOV. 1967
DESIGNED BY	CHECKED BY	DATE	PLATE
ECKERLIN	GEMBALA		14




LEGEND

- | | |
|--|--------------------------------------|
| | GRANODIORITE GNEISS |
| | GRANODIORITE |
| | DARK SCHISTOSE GRANODIORITE |
| | LAMPROPHYRE |
| | DRILL HOLES, CONSTRUCTION |
| | DRILL HOLES, PRE-CONSTRUCTION |
| | MINOR FAULT TREND WITH DEGREE OF DIP |
| | MAJOR FAULT TREND WITH DEGREE OF DIP |

NOTES:


1. THIS DRAWING HAS BEEN MODIFIED FROM THE FOUNDATION REPORT.
2. FAULT STRIKES ARE DISTORTED, HOWEVER, ARE TRUE. ON SLOPING SURFACES, FAULT P PLOTTED AT THEIR INTERSECTION WITH AN "I" SURFACE PARALLELING THE AVERAGE SLOPE SURFACE OF THE ROCK FOUNDATION.

LOOKING UPSTREAM




1957


DIP ANGLES
INES ARE
GINARY PLANE
TOPOGRAPHIC



U. S. I	
ADDITIONAL	
SPILLY	
COLUMBIA RIN	
SIZE	INVITATION
D	
DSSN ECKERLIN	









AXIS OF DAM




NOTES:

1. BEDROCK CONTOURS WERE DEVELOPED FROM A REVIEW OF DATA FROM THE FOUNDATION REPORT (NOV 1957) AND FROM FOUNDATION DRILLING ACCOMPLISHED DURING THE STRUCTURAL MODIFICATION CONTRACT. (5 FOOT COUNTOUR INTERVAL.)
2. GEOLOGIC DATA IS TAKEN FROM FOUNDATION REPORT (NOV 1957) AND FROM FOUNDATION DRILLING ACCOMPLISHED DURING THE STRUCTURAL MODIFICATION CONTRACT.
3. JOINT PATTERNS ARE PLOTTED ONLY IN SUFFICIENT DETAIL TO SHOW THE MAJOR SYSTEMS. MANY MINOR AND INCIPIENT JOINTS ARE NOT SHOWN.
4. ON SLOPING SURFACES, JOINT AND FAULT PLANES ARE PLOTTED AT THEIR INTERSECTION WITH AN IMAGINARY PLANE SURFACE PARALLELING THE AVERAGE SLOPING TOPOGRAPHIC SURFACE OF THE ROCK FOUNDATION. THEREFORE, THE STRIKE BEARING IS DISTORTED, BUT THE DIP ANGLES ARE TRUE.
5. SEE PLATE 17 FOR ROCK TYPES IN THIS AREA.

LEGEND

-  INDICATE TREND AND DIP OF MAJOR JOINT SYSTEMS
-  MINOR FAULT TREND WITH DEGREE OF DIP
-  MAJOR FAULT TREND WITH DEGREE OF DIP
-  FOUNDATION DRAIN HOLE
-  FOUNDATION UPLIFT PRESSURE CELL
-  PLUMBLIN ASSEMBLY (EL. 787 TO 957). READOUT STATIONS AT ELEVATIONS 770 FT. AND 836 FT.




STILLING BASIN


MATCH TO PLATE 14


16+12A


ADDIT
SPILL
COLUM
SIZE
D
DESH. E



2








STILLING BASIN
LOOKING UPSTREAM

AXIS OF DAM



LEGEND

- GRANODIORITE GNEISS
- GRANODIORITE
- DARK SHISTOSE GRANODIORITE
- LAMPROPHYRE
- 182 DRILL HOLES, CONSTRUCTION
- 126 DRILL HOLES, PRE-CONSTRUCTION
- 83 MINOR FAULT TREND WITH DEGREE OF DIP
- 82 MAJOR FAULT TREND WITH DEGREE OF DIP

NOTES:

1. DRAWING HAS BEEN MODIFIED FROM NOV. 1957 FOUNDATION REPORT.
2. FAULT STRIKES ARE DISTORTED, HOWEVER, ALL DIP ANGLES ARE TRUE. ON SLOPING SURFACES, FAULT PLANES ARE PLOTTED AT THEIR INTERSECTION WITH AN IMAGINARY PLANE SURFACE PARALLEL TO THE AVERAGE SLOPING TOPOGRAPHIC SURFACE OF THE ROCK FOUNDATION.

U. S. ARMY ENGINEER DISTRICT, SEATTLE
CORPS OF ENGINEERS
SEATTLE, WASHINGTON

ADDITIONAL UNITS & STRUCTURAL MODIFICATION
FOUNDATION REPORT

SPILLWAY (RIGHT) GEOLOGIC PLAN

CHIEF JOSEPH DAM

COLUMBIA RIVER

WASHINGTON

SIZE	INVITATION NO.	FILE NO.	DATE	PLATE
D		E-51-8-57	NOV. 1987	17
DSGN	ECKERLIN	CHK	GEMBALA	SHEET


30' 30' 30' 30' 30'


INTAKE
STRUCTURE

E 2,291,500

LEGEND

 **BEDROCK OUTCROP**

 **SUBSIDENCE SCARPS
OR OUTLINE OF DEPRESSION**

 **LIMIT OF CORE WALL
EXCAVATION 1.5:1 SLOPE**

 **SETTLEMENT MONUMENT**

 **PIEZOMETER WITH NUMBER**


5


 **ROCK CONTOUR**

NOTE:


**ROCK CONTOURS BASED ON
PHOTOGRAPHIC FOUNDATION EXCAVATION
AND EXPLORATORY DRILLING**


0 100 200 300 FEET
SCALE IN FEET







U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON				
ADDIT. UNITS & STRUCT MOD. FOUNDATION REPORT				
LEFT ABUT. - ROCK CONTOURS				
CHIEF JOSEPH DAM				
COLUMBIA RIVER			WASHINGTON	
DES B	ORIGINATOR NO	FILE NO E-61-6-57	DATE NOV87	PLATE 18
DESIGNER ECKERLIN		DRAWN GEMBALA		CHECKED









U. S. ARMY ENGINEER DISTRICT, SEATTLE				
CORPS OF ENGINEERS				
SEATTLE, WASHINGTON				
ADDITIONAL UNITS AND STRUCTURAL MODIFICATION				
FOUNDATION REPORT				
RIGHT ABUTMENT PIEZOMETERS				
CHIEF JOSEPH DAM				
COLUMBIA RIVER		WASHINGTON		
DES	DIVISION NO.	FILE NO.	DATE	PLATE
D		E 51-8-57	NOV. 1967	19
BOOK ECKERLIN		CPL. GEMALA	SHEET	







MAIN DAM



▲ UPLIFT PRESSURE CELL EX SIZE HOLE


NOTE: SEE PLATE 21 FOR LEGEND.




U. S. ARMY ENGINEER DISTRICT, SEATTLE
CORPS OF ENGINEERS
SEATTLE, WASHINGTON


ADDITIONAL UNITS AND STRUCTURAL MODIFICATION
FOUNDATION REPORT
MAIN DAM PROFILE OF DRAINAGE
AND ACCESS GALLERIES
CHIEF JOSEPH DAM

COLUMBIA RIVER		WASHINGTON	
SIZE	INVITATION NO	FILE NO	DATE
D		E 51-6-57	NOV. 1987
DSGN	ECKERLIN	CHK	GEMBALA
		SHEET	20



ELEV. 948 GALLERY PROI





948 GALLERY PROFILE

LEGEND:


▲ UPLIFT PRESSURE CELL
- DESIGNATED BY MONOLITH NUMBER AND
DIRECTIONAL LOCATION
(SE - SOUTHEAST)

L LASER STATION


--- MAJOR FAULT SHOWING DEGREE OF DIP

--- MINOR FAULT SHOWING DEGREE OF DIP


/// APPROXIMATE TOP OF ROCK



TYPICAL GROUT AND DRAIN HOLE
RELATIONSHIP FOR INTAKE MONOLITHS 1 THROUGH 9



960.75 GALLERY PROFILE



TYPICAL DRAIN HOLE CONFIGURATION
FOR INTAKE MONOLITHS 1 THROUGH 9


30' 30' 30' 30' 30' 30'
SCALE IN FEET

U. S. ARMY ENGINEER DISTRICT, SEATTLE
CORPS OF ENGINEERS
SEATTLE, WASHINGTON


ADDITIONAL UNITS AND STRUCTURAL MODIFICATION
FOUNDATION REPORT

INTAKE MONOLITHS 1 - 9
GALLERY PROFILES
CHIEF JOSEPH DAM



COLUMBIA RIVER			WASHINGTON	
SIZE D	INVESTIGATION NO.	FILE NO. E 51-6-57	DATE NOV. 1987	PLATE 21
DSGN ECKERLIN	CHK GEMBALA	SHEET		



ELEV. 948 GALLERY PROFILE





ELEV. 960.75 GALLERY PROFIL




**TYPICAL GROUT AND DRAIN HOLE RELATIONSHIP
FOR MONOLITHS 10, 11, 15, 16, AND 17**

FILE



**TYPICAL DRAIN HOLE CONFIGURATION FOR MONOLITHS
10, 11, 15, 16, AND 17**






**TYPICAL GROUT AND DRAIN HOLE RELATIONSHIP
FOR MONOLITHS 12, S-1, S-2, 13, AND 14**



GALLERY PROFILE

NOTE: SEE PLATE 21 FOR LEGEND

U. S. ARMY ENGINEER DISTRICT, SEATTLE CORPS OF ENGINEERS SEATTLE, WASHINGTON					
ADDITIONAL UNITS AND STRUCTURAL MODIFICATION FOUNDATION REPORT					
INTAKE MONOLITHS 10-17 GALLERY PROFILES					
CHIEF JOSEPH DAM					
COLUMBIA RIVER			WASHINGTON		
SIZE D	INVITATION NO.	FILE NO. E 51-6-67	DATE NOV. 1987	PLATE 22	
DRGN ECKERLIN	CHK GEMBALA	SHEET			




APPENDIX B

CONSTRUCTION PHOTOGRAPHS

TABLE OF CONTENTS

	<u>Page</u>
Powerhouse, 1974	B-1
Cofferdam Enclosure, 1976	
Penstock Slots 21 Through 27	B-2 Through B-17
Excavation for Units 20 Through 27	B-18
Service Deck Piers	B-19 Through B-24
Aerial View, 1978	B-25




Penstock openings prior to additional units construction (Aug. 1974)



Cofferdam enclosure looking downstream (Feb. 1976)



View of west side of penstock slot 21 showing service deck pier resting on old bridge abutment concrete. (Feb.76)




Clean-up in progress for powerhouse bay 21 (Feb. 76)



West side of penstock slot 22 (Feb. 76)




East side of penstock slot 22 (Feb. 76)




Penstock slot 22 (Feb. 76)




Penstock slot 23 (Feb. 76)



East of side penstock slot 23 (Feb. 76)



East side of penstock slot 23 showing service deck concrete forms (Feb. 76)



East side of penstock slot 24 (Nov. 75)




East side of penstock slot 24 showing service bridge pier forms (Feb. 76)



East side of penstock slot 24 (Feb. 76)



West side of penstock slot 24 (Feb. 76)



East side of penstock slot 25 (Nov. 75)




East side of penstock slot 25 showing service deck and pier forms (Feb. 75)



West side of penstock slot 25 (Feb. 76)



Penstock slot 25 (Feb. 76)



East side of penstock slot 26 (Nov. 75)



East side of penstock slot 26 showing service bridge pier forms (Feb. 76)



West side of penstock 26 (Nov. 75)



West side of penstock 26 showing service deck concrete piers (Feb. 76)



Penstock slot 26 (Feb. 76)




Penstock slots 26 and 27 (July 76)



Penstock slots 24-27 (right to left) showing service bridge pier forms (Feb. 76)




Penstock slots 21-24 (right to left) showing service bridge pier forms (Feb. 76)



View looking west of service deck pier forms founded on bedrock "Dragon's Teeth" (Feb. 76)



View looking east of Dragon's Teeth and right side of penstock slot 27 in foreground (Feb. 76)




East side of penstock slot 27 (Nov. 75)



East side of penstock slot 27 showing service bridge concrete pier (Feb. 75)



West side of penstock slot 27 (Feb. 76)




Slope below intake structure at penstock slot 27 (Feb. 76)



West side of penstock slot 23 (Feb. 76)



West side of penstock slot 23 (Feb. 76)
Note lamprophyre dike below forms



Excavation for powerhouse units 20 through 27 looking south (Sep 1975)




View looking northwest of service deck pier between units 24 and 25 (19 January 1976)



View looking east showing penstock units 21 through 27 (6 Feb 1976)



View looking south of powerhouse bays 26 and 27 (January 1976)



View looking south of service deck piers (18 Mar 76)



View looking east of powerhouse units 17 through 24 (23 Jul 76)



View looking northeast showing service deck bedrock piers 22-27 (11 December 1975)



View looking northeast showing Chief Joseph Dam and Rufus Woods Lake (20 October 1978)

APPENDIX C
FOUNDATION EXPLORATION
BORING LOGS

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE 89.6		DIAMETER OF HOLE 6" Q8 & NX in rock					
DEPTH OF O.B. 65.0		DATE STARTED 24 March 1967					
ROCK DRILLED 24.6		DATE COMPLETED 4 April 1967					
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.					
SURFACE EL 810.4		HOLE NO 67-CD-307		N 365,909		E 2,290,995	

ELEVATIONS	DEPTH	GRA PHC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
810.4	0	GM		Silty Sandy GRAVEL w/numerous cobbles & boulders	6" Casing to rock
799.4	10	SP		SAND, fine, gray	
				Silty Sandy GRAVEL w/numerous cobbles & boulders	Boulder at 16' to 18' depth
785.4	20	GM	I		
				Silty Sandy GRAVEL w/occasional cobbles & boulders, gray	
	30		I		
					Water level 38.1'
	40	GM	I		
	50				
754.4					
752.4	60	SP	I	SAND, fine to medium, gray	
				SAND, fine, gray	
				Top of rock 65.0'	
745.4	70			GRANODIORITE, medium to coarse-grained, light-gray, hard	NX casing to 66.0'
				Most joints at 0.1' to 1.0' intervals w/ horizontal to 60 degree dips	No core loss 100% water return
	80				
	90				
720.8				Bottom 89.6'	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 137.6		DIAMETER OF HOLE 6" O.S. & NX in rock			
DEPTH OF O.B. 110.0		DATE STARTED 16 March 1967			
ROCK DRILLED 27.6		DATE COMPLETED 23 March 1967			
% CORE RECOVERED 98.6		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 809.8		HOLE NO 67-CD-308		N 365,825 E 2,291,132	

ELEVATIONS	DEPTH	GRA PWC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
809.8	0				7" gravel road surface 6" casing to rock
	10			Sandy Silty GRAVEL w/cobbles & boulders, gray	
	20		I		
	30		I	(decreasing cobbles & boulders below 28')	
	40				Water level 39.3'
	50				
744.8	60			Gravelly Silty SAND, gray	
	70				
	80				
	90		I		Boulder at 90' to 91' & at 95' to 97'
	100				Material runs up in casing 7' w/casing @ 97'

SURFACE EL 809.8		HOLE NO 67-CD-308		N 365,825 E 2,291,132	
ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
702.8		SM		Gravelly Silty SAND, gray	
699.8	110	GM	I	Silty Sandy GRAVEL	
	120			Top of rock 110.0' GRANODIORITE, coarse-grained, green-gray Minor gouge at 111.3' Irregular slickensides at 117.0' Slightly altered zone, 119.9' - 121.3'	NX casing to 110.4' Core loss 0.3' at 121.3 by grinding. 100% water return
672.2	130			GRANODIORITE, gneissic, medium to coarse-grained, green-gray, hard; several small pegmatite veins	
	140			Most joints at 0.3' to 2.5' intervals w/horizontal to 80 degree dips	
				Bottom 137.6'	

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE		140.0		DIAMETER OF HOLE		6" OB & NX in rock	
DEPTH OF O.B.		114.0		DATE STARTED		10 March 1967	
ROCK DRILLED		26.0		DATE COMPLETED		4 April 1967	
% CORE RECOVERED		98.4		CONTRACTOR		Leaf Drilling Co.	
SURFACE EL		809.9		HOLE NO		67-CD-309	
				N		365,709	
				E		2,291,060	

ELEVATIONS	DEPTH	GRAVING LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
809.9					
	10	GP-GM		Sandy GRAVEL (coarse) w/silt & occasional cobbles (12"), dense, gray	6" gravel road surface 6" casing to rock
797.9					
	20	GM		Silty Sandy GRAVEL (coarse) w/ occasional cobbles (8"), dense, gray	
789.9			I	Silty Sandy GRAVEL (coarse) w/ occasional cobbles & boulders, (16"), loose to dense, gray	
	30		I		
	40	GM			Water level 34.3'
	50				
751.9					
	60		I	SAND (medium) w/silt, moist, brown	
	70	SP-SM			
741.9					
	80	GM		Silty Sandy GRAVEL (coarse) w/ occasional cobbles (12") gray-brown	
	90				Material heaved 6' while driving casing. Boulder at 94' to 95.7'.
714.2					
	100	GM		Silty Sandy GRAVEL (coarse), loose, wet, gray	
710.9		SP	I	SAND (fine), wet, gray	

SURFACE EL 809.9		HOLE NO 67-CD-309		N 365,709 E 2,291,860	
ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
707.9		SP		SAND (fine), wet, gray	
				Silty Sandy GRAVEL w/numerous cobbles & boulders (24")	
	110	GM		Top of rock 114.0'	
695.9				GRANODIORITE, fine to coarse-grained, light-gray, medium hard to hard.	NX casing to 115.0'
	120			Most joints at 0.5' to 4.0' intervals w/horizontal to 70 degree dips; all joints slickensided w/minor chlorite alteration.	100% water return, brown from 115.0-118.0
	130			Contacts dip 60 degrees	
				LAMPROPHYRE, fine-grained, dark, hard	
669.9	140			GRANODIORITE as above	Core loss as 0.4' stub in bottom of hole
				Bottom 140.0	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 88.4		DIAMETER OF HOLE 6" OS & NX in rock			
DEPTH OF O.B. 62.0		DATE STARTED 7 March 1967			
ROCK DRILLED 26.4		DATE COMPLETED 16 March 1967			
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 812.0		HOLE NO 67-CD-310		N 365,618 E 2,291,260	

ELEVATIONS	DEPTH	GRA PNC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
812.0					
808.0		GM		Sandy Silty GRAVEL (coarse) gray	6" gravel surfacing
				SAND (fine) w/silt, gray	6" casing to rock
	10	SP-SM	I		
796.0				Sandy Silty GRAVEL (coarse) w/ occasional cobbles (6"), compact, gray	
	20	GM			
	30				
779.0				SAND (fine) w/silt, brown	Water level at 33.0'
	40	SP-SM	I		
	50		I		
752.0					
750.0		GM		Sandy Silty GRAVEL (coarse) wet, brown	
				Top of rock 62.0'	Churn drill to 65.0'
				GRANODIORITE, medium grained, light gray, mod. hard to hard	NX casing to 65.4'
				Joints at 0.1 to 1.5' intervals w/ horizontal to 60 degree dips, most joints slickensided.	Water return 100% to 80.0' & 80% below
					No core loss
723.6				Bottom 88.4'	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 112.0		DIAMETER OF HOLE 6" O.B. & NX in rock			
DEPTH OF O.B. 55.0		DATE STARTED 31 May 1967			
ROCK DRILLED 58.0		DATE COMPLETED 15 June 1967			
% CORE RECOVERED 100%		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 810.2		HOLE NO 67-CD-311		N 365,512 E 2,291,065	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
810.2	0				
805.2	5	BDR & COB		BOULDERS & COBBLES w/silty sandy gravel, loose, dry	6" casing to rock
800.7	10	GM	I	Silty Sandy GRAVEL w/occasional cobbles	
		SM		Silty SAND (fine) loose, dry, tan	
793.2	17				
789.2	21	BDR & COB	I	BOULDERS & COBBLES w/silty sandy gravel	
787.7	22.3	GM		Silty Sandy GRAVEL, loose, damp	
		SM		Silty SAND (fine) loose, brown	
	30				
772.2	38	SM	I	Silty SAND (fine) w/occasional gravel	Water level 37.5'
		SM		Silty SAND, loose, brown	
	50				
755.2	55			Top of rock 55.0'	
	60			GRANODIORITE, medium to coarse grained, light gray, hard Few minor aplite and pegmatite veins, hard Most joints at 0.2' to 3.0 intervals w/ 0 degrees to 90 degree dip Minor slickensides on joints at 66.7, 67.1, 73.7, 77.3, 79.0, 81.0, 90.0, 97.8, 108.8	NX casing to 55.2' No core loss.
	70				Inflow test 58.0-70.0 No inflow at 50'
					Inflow test 68.0 - 79.0 Inflow 0.03 CFM at 60'
	80				Inflow test 77.8 - 88.8' No inflow at 70'
	90			Lamprophyre dike, fine-grained, dark-gray, hard, contacts dip 45 degrees	Inflow test 88.8' - 104.0' No inflow at 60'
	100				

C-9

SURFACE EL 811.3		HOLE NO 67-CD-312		N 365,512	E 2,291,210
ELEVATIONS	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS	
701.3	110		GRANODIORITE as above	Inflow test 99.0 - 110.0 No inflow at 80'	
			Bottom 110.0'		

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 110.8		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 43.0		DATE STARTED 22 March 1967			
ROCK DRILLED 67.8		DATE COMPLETED 29 March 1967			
% CORE RECOVERED 98.8		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 811.9		HOLE NO 67-CD-313		N 365,515 E 2,291,316	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
811.9	0		8		
	10	SM		Gravelly Silty SAND, gray	4" Asphalt pavement w/12" gravel subbase at surface. 6" casing to rock
793.9	20	GM	I	Silty Sandy GRAVEL, w/occasional cobbles	
787.9	30	COBS & BLDRS		Cobbles & boulders w/silty sandy gravel	
778.9	40	SM		Gravelly Silty SAND, gray	Water level 31.6'
768.9	43.0			Top of Rock 43.0'	
	50			GRANODIORITE, medium coarse-grained, light-gray to gray-green, hard Most joints at 0.3' to 6.0' intervals w/horizontal to 80 degree dips All joints slickensided w/chlorite coatings	NX casing to 43.6 Inflow test 48.0-64.1 0.03 CFM at 50'
	60			Pegmatite, 1' wide, at depth 66.0	Inflow test 63.0 - 74.0 No inflow at 60'
	70				Inflow test 73.5 - 84.5 0.05 CFM at 80' Core losses of 0.3' 0.5' by gridding at 74.0 & 78.0
	80			GRANODIORITE GNEISS, 1' wide at 79' depth, fine-grained, dark-gray, hard, contacts dip 15 degrees	Inflow test 83.2 - 94.0 No inflow at 80'
	90			GRANODIORITE as above	
	100				Inflow test 94.1 - 110.8 No inflow at 80'

SURFACE EL 811.9'		HOLE NO 67-CD-313		N 365,515	E 2,291,316
ELEVATIONS	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS	
701.1	110		GRANODIORITE as above		
			Bottom 110.8'		

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE		111.8		DIAMETER OF HOLE		6" OB & NX in rock	
DEPTH OF O.B.		50.6		DATE STARTED		25 May 1967	
ROCK DRILLED		61.2		DATE COMPLETED		7 June 1967	
% CORE RECOVERED		99.0		CONTRACTOR		Leaf Drilling Co.	
SURFACE EL 809.8				HOLE NO 67-CD-314		N 365,458 E 2,291,106	

ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
809.8	0				
	10	GM		Silty Sandy GRAVEL	6" casing to rock
801.8	10	SM		Silty SAND (fine), tan	
798.8	20	GM	I	Silty Sandy GRAVEL, gray	
786.8	30	SM	I	Silty SAND (fine), loose, tan	
	40		I		Water level 24.0'
760.8	50	SM	I	Gravelly Silty SAND, gray	
759.2	50.6			Top of Rock 50.6'	
	60			GRANODIORITE, medium to coarse-grained, light-gray, hard; trace foliation at 30 - 40 degree dip	
	70			Joints at 0.1' to 4.0' intervals w/20 to 80 degree dips, many joints slickensided & chloritized	Inflow test 54.2 - 67.2 0.11 CFM at 60'
	80			1/16" to 1/8" gauge at 53.2, 61.8, 67.2, 89.2, 89.6, 103.0 & 111.0	Inflow test 67.2 - 79.7 0.11 CFM at 80'
	90				Inflow test 76.0 - 87.0 No inflow at 80'
	100				Inflow test 85.3 - 100.3 No inflow at 80'

C-14

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 74.0		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 46.5		DATE STARTED 17 May 1967			
ROCK DRILLED 27.5		DATE COMPLETED 19 May 1967			
% CORE RECOVERED 100%		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 810.8		HOLE NO 67-CD-315		N 365,457 E 2,291,177	

ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
810.8					
807.8		GM		Silty Sandy GRAVEL	12" Asphalt concrete at surface 6" casing to rock
	10	SM	I	Gravelly Silty SAND	
798.8				Silty SAND (fine) loose	
	20	SM			
786.8		GM		Silty Sandy GRAVEL w/cobbles & boulders	
782.8	30	SM	I	Gravelly Silty SAND	
780.8		SM		Silty SAND, loose, tan	
771.8	40		I	Silty Sandy GRAVEL compact, dry, gray	
764.3	50			Top of Rock 46.5' GRANODIORITE, med. to coarse-grained, light-gray, hard	NX casing to 47.1 100% water return No core loss
	60			Joints at 0.2 to 2.0' intervals w/ horizontal to 85 degree dips Slickensides 55.9, 56.7, 58.2, 59.3, 61.0	
	70			SCHIST, biotite, hornblende-rich fine-grained, dark, med. hard	
736.8	80			GRANODIORITE as above	
				Bottom 74.0'	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 109.5		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 30.0		DATE STARTED 29 March 1967			
ROCK DRILLED 79.5		DATE COMPLETED 7 April 1967			
% CORE RECOVERED 100		CONTRACTOR Lapf Drilling Co.			
SURFACE EL 811.8		HOLE NO 67-CD-316		N 365,459 E 2,291,244	

ELEVATIONS	DEPTH	GRA PHC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
811.8					
804.8	10	GM		Silty Sandy GRAVEL w/occasional cobbles & boulders	3" Asphalt pavement at surface 6" casing to rock
	20	SM	I	Silty SAND (very fine)	
	30	GM	I	Silty Sandy GRAVEL, gray	Water level 27.7'
783.8 781.8	40		I	Top of Rock 30.0' GRANODIORITE, medium to coarse-grained, light-gray, hard.	Angular materials NX casing to 30.7 Water return 100%
	50			Joints at 0.1' to 2.0' intervals w/ horizontal to 85 degree dips, most joints show trace to definite slickensides	No core loss Inflow test 34.9 - 45.9 No inflow at 40'
	60				Inflow test, 44.4 - 55.4 No inflow at 50'
	70				Inflow test, 54.0 - 65.0 Inflow 0.01 CFM at 60' Inflow test 63.8 - 74.8 Inflow 0.03 CFM at 70'
	80			Trace gouge in broken zone, 73.2'	Inflow test 74.4 - 86.4 Inflow 0.03 CFM at 80'
	90			Minor gouge at contact LAMPROMYRE DIKE, fine-grained, dark, med. hard, horizontal contacts	Inflow test 84.7 - 99.7 Inflow 0.05 CFM at 80'
	100			GRANODIORITE as above	

C-17

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE		59.8		DIAMETER OF HOLE		6" OS & NX in rock	
DEPTH OF O.B.		34.0		DATE STARTED		28 March 1967	
ROCK DRILLED		25.8		DATE COMPLETED		10 April 1967	
% CORE RECOVERED		99.6		CONTRACTOR		Leaf Drilling Co.	
SURFACE EL		811.9		HOLE NO		67-CD-317	
				N		365,460	
				E		2,291,316	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
811.9					
	10	GM	I	Silty Sandy GRAVEL w/cobbles & boulders (24"), gray	Lawn at surface 6" Casing to rock Boulder at 3' to 5' depth
802.9	20			Silty SAND (very fine)	
	30	SM			Water level 26.5'
777.9	40			Top of Rock 34.0'	
	50			GRANODIORITE, med. to coarse grained, light-gray, hard	NX casing to 34.6'
	60			Joints at 0.2' to 1.5' intervals w/ horizontal to 80 degree dips, all joints slickensided and w/trace of chlorite coatings	Water return 100%
752.1				LAMPROPHYRE dikes, fine-grained, dark, hard from 55.5 to 56.9 & 58.3 to 59.8, contacts 20 degree dip	Core loss 0.1' as stub in bottom of hole
				Bottom 59.8'	

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE		113.8		DIAMETER OF HOLE		6" OB & NX in rock	
DEPTH OF O.B.		29.0		DATE STARTED		27 March 1967	
ROCK DRILLED		84.8		DATE COMPLETED		18 April 1967	
% CORE RECOVERED		99.5		CONTRACTOR		Leaf Drilling Co.	
SURFACE EL		811.3		HOLE NO		67-CD-318	
				N		365,462	
				E		2,291,387	

ELEVATIONS	DEPTH	GRA PNC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
811.3	0				
	10	GM	I	Silty Sandy GRAVEL, gray	6" casing to rock
794.3	20	SP	I	SAND (fine) w/occasional gravel, gray	
	29.0			Top of Rock 29.0'	
782.3	30			GRANODIORITE, medium to coarse-grained, light-gray, hard	NX casing to 30.4'
	40			Joints at 0.1' to 2.0' intervals w/ horizontal to 80 degree dips, most joints show trace to well-developed slickensides for entire hole	core loss 0.3'
	45			LAMPROPHYRE, fine-grained, dark, mod. hard, contacts dip 30 degrees	Water return 100%
	50			GRANODIORITE as at 33.0'	Inflow test 34.5 - 47.5
	60				No inflow at 40'
	70			LAMPROPHYRE as above	Inflow test 46.4-57.4
	80			GRANODIORITE, fine to medium-grained, dark to medium gray, hard, trace to moderately developed foliation and banding, few thin pegmatite and aplite veins. Veins and foliation dip 15 degrees to 30 degrees	No inflow at 50'
	90			1/4" soft zones at 83.0' & 83.7' w/ 30 degree dips	Inflow test 55.0 - 66.0
	100				No inflow at 60'
					Inflow test 65.0-76.0
					No inflow at 80'
					Inflow test 74.6-85.6
					Inflow 1.7 CFM at 80'
					but pressure duration test negates inflow.
					Inflow test 83.8-94.8
					No inflow at 80'
					Inflow test 93.4-106.4
					Inflow 0.11 CFM at 80'

C-20

CHIEF <u>JOSEPH DAM</u>		PROJECT <u>COLUMBIA</u>		RIVER	
DEPTH OF HOLE <u>108.1</u>		DIAMETER OF HOLE <u>6" OB & NX in OB & rock</u>			
DEPTH OF O.B. <u>36.8</u>		DATE STARTED <u>27 March 1967</u>			
ROCK DRILLED <u>71.3</u>		DATE COMPLETED <u>24 April 1967</u>			
% CORE RECOVERED <u>99.6</u>		CONTRACTOR <u>Leaf Drilling Co.</u>			
SURFACE EL <u>810.1</u>		HOLE NO <u>67-CD-319</u>		N <u>365,474</u> E <u>2,291,452</u>	

ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
810.1					
	10	GM	X	Silty Sandy GRAVEL, loose, gray (Probably fill)	2" Asphalt surfacing 6" casing & churn Drill hole to 17' depth. NX casing reamed to 27.0' depth
793.1	20	SM		Silty SAND, compact	Hole advanced w/NX Bit to 36.0' Cuttings show sand 100% water return (Possible till) NX casing reamed to rock
	30			Top of Rock 36.8'	Water level 35.0'
773.3	40			GRANODIORITE, medium to coarse- grained, light-gray, hard, trace foliation at 20 degrees to 40 degree dip, brecciated to depth 45.0' & breaks healed w/chlorite	NX casing to 36.8 Water return 100%
	50			Joints mostly at 0.1' intervals to depth 45', below 45' joints at 0.1' to 5.0' intervals w/many slickensided	Inflow test 39 - 55' No inflow at 50'
	60			Contact dips 35 degrees	Inflow test 54.2 - 65.2' Neg. inflow at 60' No inflow at 30'
	70			SCHIST, fine-grained, dark-gray, mod hard, biotite-hornblende-quartz feldspar, foliation dips 35 degrees	Inflow test 64.3 - 79.3' No inflow at 70'
	80			GRANODIORITE as above	
	85			Contact dips 35 degrees	
	90			Schist as above	Inflow test 78 - 89' No inflow at 80'
	95			GRANODIORITE as above	
	100			Contact dips 25 degrees	
	105			Schist as above	
	110			GRANODIORITE as above	
	115			Contact dips 30 degrees	Inflow test 90 - 101' No inflow at 80'

SURFACE EL 810.1		HOLE NO 67-CD-319		N 365,474	E 2,291,452
ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
702.0	110			SCHIST as above GRANODIORITE as above	Inflow test 97 - 108' No inflow at 80' Core loss 0.3' as stub in bottom of hole
				Bottom 108.1	

C-22

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE 53.6		DIAMETER OF HOLE 6" OB & NX in rock					
DEPTH OF O.B. 24.0		DATE STARTED 9 May 1967					
ROCK DRILLED 29.6		DATE COMPLETED 9 June 1967					
% CORE RECOVERED 100%		CONTRACTOR Leaf Drilling Co.					
SURFACE EL 819.2		HOLE NO 67-CD-320		N 365,400		E 2,291,084	

ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
819.2	0				
	10	CBL & BLDRS		COBBLES & BOULDERS w/silty sandy gravel	6" casing to rock
801.2	20	GM	I	Silty Sandy GRAVEL w/cobbles, dry, brown	Water level 21.0'
795.2	30			Top of Rock 24.0'	
	40			GRANODIORITE, medium to coarse-grained, light-gray, hard Joints at 0.1' to 4.0' intervals w/5 to 85 degree dips, many joints iron-stained many slickensided. 1/8" gouge at 34.8, 39.0	NX casing to 28.2' Water return slight to 31.0 and good below 31.0 No core loss
	50				
765.6	60			Bottom 53.6'	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 69.7		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 15.0		DATE STARTED 23 May 1967			
ROCK DRILLED 54.7		DATE COMPLETED 26 May 1967			
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 815.2		HOLE NO 67-CD-321		N 365,401 E 2,291,144	

ELEVATIONS	DEPTH	GRA PNC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
815.2	0				
813.2	2	SM		Silty SAND	6" casing to rock
		GM		Silty Sandy GRAVEL w/cobbles & boulders	
808.2	10	SM	I	Silty SAND (fine), loose, tan	
803.2		GM		Silty Sandy GRAVEL	
800.2	20			Top of Rock 15.0'	Sloping rock surface
				GRANODIORITE, medium to coarse-grained, light-gray, hard	Churn drilled to 22.2'
	30			Joints mostly at 0.1' to 1.0' intervals w/5 to 85 degree dips, several iron-stained, few slickensides above 52.0' & many below, no joints from 40.1 to 51.9.	NX casing to 22.4
	40				Water return 100% to 27.0'; 70% from 27.0 to 32.0', no return below 32.0'
	50				Inflow test 25.3 - 36.3' 1.82 CFM at 30'
	60			SCHIST, biotite-hornblende, dip 20 degree dark-gray, mod hard	No core loss
				GRANODIORITE as above	Inflow test 35 - 50.1' No inflow at 30'
	70			Brecciated and re-healed from 64.5 to 69.7	Inflow test 47.5 - 58.5' No inflow at 40'
745.5				Bottom 69.7	Inflow test 56.7 - 69.7' No inflow at 60'

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 50.5		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 25.0		DATE STARTED 2 May 1967			
ROCK DRILLED 25.5		DATE COMPLETED 8 May 1967			
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 812.1		HOLE NO 67-CD-322		N 365.403 E 2,291.212	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
812.1	0				
	10	SM		Silty SAND (fine), loose, tan	6" casing to rock
794.1	20	GM	I	Silty Sandy GRAVEL w/cobbles	Water level 23.4'
787.1	30			Top of Rock 25.0	
	40			GRANODIORITE, medium to coarse-grained, light gray, soft to hard from 25.9 to 30.2, hard below 30.2	NX casing to 25.9 1/4" gauge in crushed zone at 27.3
	45			Joints at 0.1' to 2.0' intervals w/5 to 85 degree dips, many iron-stained & few slickensided.	1/16" gauge, dip 75 degrees at 29.0'
	48			SCHIST, biotite-hornblende, dip 50°	Water return 100%
	50			GRANODIORITE as above	No core loss
761.6	50.5			Bottom 50.5'	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 70.1		DIAMETER OF HOLE 6" O.B. & NX in rock			
DEPTH OF O.B. 8.0		DATE STARTED 18 May 1967			
ROCK DRILLED 62.1		DATE COMPLETED 23 May 1967			
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 811.3		HOLE NO 67-CD-323		N 365,405 E 2,291,285	


ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
811.3		GM		Silty Sandy GRAVEL w/cobbles & boulders	6" Asphalt conc on surface
		COB & BLDR		COBBLES & BOULDERS w/silty sandy gravel	6" casing to rock
803.3	10			Top of Rock 8.0'	
				GRANODIORITE, medium to coarse-grained, light-gray, hard	NX casing to 11.0
	20			Joints at 0.1 to 5.0' intervals w/ 5 to 85 degree-dip, most joints slickensided w/chlorite coatings	Water return 100% to depth 59.2
				Gouge, 1/8" at 21.5' & 21.6', dip 70 degrees	50 to 80% below
	30				Inflow test 23.8 - 36.8'
					No inflow at 30'
	40			Contact 15°	
				LAMPROPHYRE, fine-grained, dark gray, hard	Inflow test 34.4 - 45.4'
				GRANODIORITE, medium to coarse-grained, light-gray, hard	No inflow at 30'
	50				
				1/8" gouge at 58.7', dip 70 degrees	Inflow test 43.2 - 59.2'
				Contacts 25 degrees	0.13 CFM at 40'
	60			LAMPROPHYRE, fine-grained dark gray, hard	
				GRANODIORITE, medium to coarse-grained, light-gray, hard, trace foliation at 20 - 40 degrees	Inflow test 59.1 - 70.1
					0.27 CFM at 60'
	70				Dike closely jointed
741.2				Bottom 70.1	

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE 49.3		DIAMETER OF HOLE 6" QB & NX in rock					
DEPTH OF O.B. 15.0		DATE STARTED 28 April 1967					
ROCK DRILLED 33.3		DATE COMPLETED 9 May 1967					
% CORE RECOVERED 98.5		CONTRACTOR Leaf Drilling Co.					
SURFACE EL 811.5		HOLE NO 67-CD-324		N 365,404		E 2,291,347	

ELEVATIONS	DEPTH	GRA PHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
811.5	0				
807.5	4	SM		Silty SAND w/boulders	6" casing to rock
805.5	8	CBLS		COBBLES & BOULDERS	
	10	GM	I	Silty Sandy GRAVEL w/cobbles & boulders	
796.5	20			Top of Rock 15.0'	
	25			GRANODIORITE, medium to coarse-grained, light-gray, hard	NX casing to 20.4 Water return 100%
	30			Joints at 0.1' to 2.0' intervals w/10 to 85 degree dip, few iron stains, most slickensided	
	35			Gouge, 1/8", dip 45 degrees, 34.1'	
	40				
763.2	50			Bottom 48.3'	Core loss 0.5' as stub in bottom of hole

CHIEF JOSEPH DAM PROJECT COLUMBIA RIVER					
DEPTH OF HOLE 108.4		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 26.0		DATE STARTED 31 March 1967			
ROCK DRILLED 82.4		DATE COMPLETED 13 April 1967			
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 811.1		HOLE NO 67-CD-325		N 365,407 E 2,291,423	

ELEVATIONS 811.1	DEPTH H	GRA PHIC LOG	CORE % R	DESCRIPTION OF MATERIALS	REMARKS
806.1		SM		Silty SAND (fine), gray	6" casing to rock
	10	GM	I	Silty Sandy GRAVEL w/cobbles	Gravel mostly angular
795.1	20	ML	I	Gravelly Sandy SILT, compact, gray	(possible till)
785.1				Top of Rock 26.0	
	30			LAMPROPHYRE, dark, hard	NX casing to 26.0
				GRANODIORITE, light-gray, hard	Water return 100%
				LAMPROPHYRE, fine-grained, dark-gray, hard, contacts dip 60-70 degrees	No core loss
				GRANODIORITE, medium to coarse-grained light-gray, mod. hard, brecciated and rehealed.	Inflow test 30.1 - 44.1'
	40			GRANODIORITE, part coarse-grained & light gray, part fine-grained & dark-gray reaction zones	No inflow at 40'
				GRANODIORITE, medium to coarse-grained, light-gray, hard	Jointed at 0.1 to 1.0' intervals from 26.0' - 70.0' w/horizontal to 80 degree dips, many slickensided
	50				Inflow test 43.0 - 54.0'
					0.29 CFM at 50'
					1/8" gauge at 58.0'
	60			Mixed GRANODIORITES, as at 42'	Inflow test 53 - 64'
					No inflow at 60'
	70				Inflow test 63.3 - 74.3'
					Inflow 0.27 CFM at 35'
				LAMPROPHYRE as at 32'	Jointed at 0.1' intervals, from 70.0 - 74.0, most dip 30 degrees
	80			GRANODIORITE as at 50'	Inflow test 73.3 - 86.3'
					0.70 CFM at 80'
				Mixed GRANODIORITE as at 42'	Jointed at 0.1' to 4.0' intervals below 74.0' w/horizontal to vertical dips, most joints slickensided
	90			GRANODIORITE, medium to coarse-grained, light-gray, hard, trace to mod. gneissic banding w/15 degree dip	Inflow tests at 84.2 - 99.2 & 97.4 - 108.4
	100				No inflow at 80'

SURFACE EL 811.1		HOLE NO 67-CD-325		N E	365,407 2,291,423
ELEVATIONS	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS	
702.7			GRANODIORITE, gneissic as above		
			Bottom 108.4'		




CHIEF JOSEPH DAM PROJECT COLUMBIA RIVER				
DEPTH OF HOLE 119.3		DIAMETER OF HOLE 6" OB & NX in rock		
DEPTH OF O.B. 35.5		DATE STARTED 30 March 1967		
ROCK DRILLED 83.8		DATE COMPLETED 1 May 1967		
% CORE RECOVERED 98.7		CONTRACTOR Leaf Drilling Co.		
SURFACE EL 823.8		HOLE NO 67-CD-326		N 365,538 E 2,290,673

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
823.8	0				
	10	BLDRS		BOULDERS w/cobbles and silty sandy gravel, gray	6" casing to rock Drill water runs out through boulders
807.8	20	CBLS	I	COBBLES & coarse GRAVEL w/silty sand, gray	
799.8	30	SM		Silty Sand, w/occasional gravel or cobbles	
788.3	35.5			Top of Rock 35.5'	
	40			GRANODIORITE, medium to coarse-grained light-gray, hard, trace foliation at 30-40 degrees	NX casing to 36.8 Water return 100% Inflow test 38.0 - 49.0' 0.19 CFM at 40'
	50			Jointed at 0.1' to 3.0' intervals w/5 to 85 degree dips, most joints slickensided iron stains on most joints to 50.0' and on few to 96.0'	Water level 48.0' Inflow test 47.6 - 60.6' 0.03 CFM at 60'
	60			Gouge, 1/8", dip 65 degrees at 48.5 Gouge, 1/8", dip 85 degrees at 59.0 & 61.0 Rock shattered and chlorite healed 60.4-61.7, 73.4 - 74.5, 92.0 - 99.9	Inflow test 59.0 - 70.0' No inflow at 70'
	70				Inflow test 69 - 80' 0.05 CFM at 80'
	80				Inflow test 78.2 - 93.2' 0.16 CFM at 80'
	90			Irregular contacts	
	91.6			SCHIST, fine-grained, gray-green, mod. hard, chloritized	Inflow test 91.6 - 102.6' 0.16 CFM at 80'
	100			GRANODIORITE as above	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 79.8		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 53.0		DATE STARTED 3 April 1967			
ROCK DRILLED 26.8		DATE COMPLETED 28 April 1967			
% CORE RECOVERED 100%		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 828.3		HOLE NO 67-CD-327		N 365,326 E 2,290,677	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
828.3	0			BOULDERS & COBBLES w/silty sandy gravel, gray	6" casing to rock
	10	BLDRS & CBLS			Large boulder at 9' to 14' depth
	20				Water level 22.0'
803.3	30		I	Silty Sandy GRAVEL with occasional cobbles & boulders	
	40	GM	I		
	50		I		
				Top of Rock 53.0'	
775.3	60			GNEISSIC GRANODIORITE, medium-grained, dark-gray, mod. hard, thin pyrite stringers	NX casing to 54.4'
				Most joints Fe-stained to depth 59.0'	Water return 100%
	70			GRANODIORITE, medium to coarse-grained, light-gray, hard	No core loss
				Joints at 0.1' to 2.0' intervals w/ horizontal to 70 degree dips.	
				Pyrite & iron-stains at 69.4' & 70.1'	
748.5	80			Bottom 79.8'	

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE 90.5		DIAMETER OF HOLE 6" OB & NX in rock					
DEPTH OF O.B. 64.0		DATE STARTED 4 May 1967					
ROCK DRILLED 26.5		DATE COMPLETED 8 June 1967					
% CORE RECOVERED 100		CONTRACTOR Leaf Drilling Co.					
SURFACE EL 842.5		HOLE NO 67-CD-328		N 365,155		E 2,290,845	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
842.5	0				
	10	 CBLs & BLDs	I	COBBLES & BOULDERS w/silty sandy gravel	6" casing to rock
	20				Losing drill water
	30				Water level 34.0'
	40				
	50				Boulder 47' to 52'
790.5	55	 GM		Silty Sandy GRAVEL w/cobbles & boulders	
	60				
778.5	65			Top Rock 64.0'	
	70			SCHIST, biotite-hornblende-rich, dark-gray, mod. hard w/1' GRANODIORITE zones.	NX casing to 66.3
	80			GRANODIORITE, medium to coarse-grained, light-gray, hard,	Water return 100%
	90			Joints at 0.2' - 5.0' intervals w/ 5 - 85 degree dips Gouge, 1/8" - 3.16", dips 65, 80, 85 degrees at 67.3, 67.8, 68.2	No core loss
752.0	90			Bottom 90.5'	

CHIEF JOSEPH DAM		PROJECT		COLUMBIA		RIVER	
DEPTH OF HOLE 192.3		DIAMETER OF HOLE 6" OB & NX in rock					
DEPTH OF O.B. 167.0		DATE STARTED 4 April 1967					
ROCK DRILLED 25.3		DATE COMPLETED 15 July 1967					
% CORE RECOVERED 95.2		CONTRACTOR Leaf Drilling Co.					
SURFACE EL 965.2		HOLE NO 67-CD-329		N 364,936		E 2,290,047	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
965.2	0		2		
963.2	2	SM		Silty SAND (fine), loose, tan	Churn drilled w/6" casing to 147.5'
	10	CBLS & BLDERS		COBBLES & BOULDERS w/silty sandy gravel	NX below 147.5'
	20		I		Boulder 9' - 12'
937.2	30	GM	I	Silty Sandy GRAVEL, occasional cobbles	
	40		I		
	50		I		
907.2	60	SM	I	Gravelly Silty SAND, gray	
896.2	70	SM	I	Silty SAND (fine) compact, dry, orange & tan	
893.2	80	GM	I	Silty Sandy GRAVEL w cobbles	
	90		I		
870.2	100	SP		SAND (fine) w/silt	

SURFACE EL 965.2		HOLE NO 67-CD-329		N 364,936 E 2,290,047	
ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
862.2		SP	I	SAND (fine) w/silt	No water return 148.3 - 150.5
		SM	I	Gravelly silty SAND	
	110		I		
845.2	120	GM	I	Silty sandy GRAVEL	
835.2	130	SM		Gravelly Silty SAND	
828.2	140	GM	I	Silty Sandy GRAVEL compact, dry, gray, (till)	
817.2	150	GP		Sandy GRAVEL	
813.2		SM		Silty SAND (fine)	
810.2		GM		Silty Sandy GRAVEL w/cobbles	
807.7	160	SM		Silty SAND (fine)	
798.2				Top of Rock 167.0	NX casing to 167.0
	170			GRANODIORITE, medium to coarse-grained, light-gray, soft 167.0 - 168.0, soft to mod. hard 168.0 - 172.0, hard below 172	
	180			Joints at 0.1' to 4.0' intervals w/5 to 75 degrees dips, most joints iron-stained, many slickensided Gouge, 1/8", dip 65 degrees, 179.2' Gouge, 1/8", dip 65 degrees, 184.3'	
	190				Core loss 1.2' as stub in bottom of hole
772.9				Bottom 192.3'	

CHIEF JOSEPH DAM		PROJECT COLUMBIA		RIVER	
DEPTH OF HOLE 93.0		DIAMETER OF HOLE 6" OB & NX in rock			
DEPTH OF O.B. 67.0		DATE STARTED 16 March 1967			
ROCK DRILLED 26.0		DATE COMPLETED 3 May 1967			
% CORE RECOVERED 99.2		CONTRACTOR Leaf Drilling Co.			
SURFACE EL 994.8		HOLE NO 67-CD-330		N 364,670 E 2,389,524	

ELEVATIONS	DEPTH	GRAPHIC LOG	CORE %	DESCRIPTION OF MATERIALS	REMARKS
994.8					
991.8		SM		Silty Sand (fine) loose, moist, tan	6" casing to rock
989.8		CBLS		COBBLES & BOULDERS	
	10	GM		Silty Sandy GRAVEL w/many cobbles & boulders	
979.8		GM		Silty Sandy GRAVEL, w/occasional cobbles	
975.8	20	SP	I	SAND (fine), gray	
971.8		GM	I	Silty Sandy GRAVEL, w/occasional cobbles, loose, gray	
	30		I		
	40		I		
	50		I		
	60		I		Hole dry
926.8		SP		SAND (fine) loose, gray	
927.8	70			Top of Rock 67.0 GRANODIORITE, medium to coarse-grained, light-gray, hard Joints at 0.1 to 1.5' intervals w/ horizontal to 80 degree dips, many joints slickensided. Joints iron-stained at 75.5, 84.4, 87.0, 87.2, 88.6, 88.9, 89.1, 89.2, 89.6, 89.9, 90.2, 92.0 LAMPROPHYRE, fine-grained, dark, mod. hard GRANODIORITE & joints as above	NX casing to 67.5' Water return 100%
	80				
	90				Core loss 0.2' as stub in bottom of hole
901.8				Bottom 93.0	
	100				

Hole No. 72-D-350

DRILLING LOG		DIVISION	INSTALLATION		SHEET	
		NPD	NPS		1	
1. PROJECT Chief Joseph Dam			10. SIZE AND TYPE OF BIT		OF 2 SHEETS	
2. LOCATION (Coordinates or Station) N 366 505 E 2 295 360			11. DAYUM FOR ELEVATION SHOWN (YBM or MSL)			
3. DRILLING AGENCY Smith Drilling & Associates			12. MANUFACTURER'S DESIGNATION OF DRILL CP-650 Air Rotary, Star 71 Churn Drill			
4. HOLE NO. (As shown on drawing title and file number) 72-D-350			13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN			
			DISTURBED 12		UNDISTURBED 0	
5. NAME OF DRILLER Carl Smith			14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 198			16. DATE HOLE STARTED COMPLETED 7 August 1972 19 Oct 1972			
8. DEPTH DRILLED INTO ROCK 9			17. ELEVATION TOP OF HOLE 949.5			
9. TOTAL DEPTH OF HOLE 207			18. TOTAL CORE RECOVERY FOR BORING - %			
			19. SIGNATURE OF INSPECTOR D. Kellum			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
949.5	0		Sandy Silty GRAVEL w/ cobbles and boulders, dense, gray			Hole drilled with CP-650 Air Rotary to 42'. Churn Drill Star 71 drilled from 42' to T.D. SWL 8' 8-7-72 SWL dry
	10	GM				Hole making water @ 20'
927.5	20		Clayey SILT with cobbles, tan			SWL 16' 8-8-72 SWL 45'
	30	MH				SWL 15' 8-10-72 SWL 6'
911.5	40		Silty CLAY, micaceous, gray to black			8-11-72
905.5		CL		I		SWL 15'
901.5		MH	Clayey SILT, micaceous, tan	I		N=90/18" Q=90/18"
	50		Silty GRAVEL, dense, gray			SWL 20.3 9-23-72 SWL 14.5
895.8		GM				SWL 24.3 9-24-72
893.5		CL	Silty CLAY, gray to black			SWL 24.3 9-25-72
	60		BOULDER, basaltic, dense, gray			SWL 19.6
886.5		GP				SWL 29.5 9-26-72 SWL 23
	70		SILT, laminated, micaceous, gray	I		N=100/12", 100/6"
877.5		MH				N= 50/18"
	80		CLAY, gray to tan	I		SWL 70' 9-27-72 SWL 69.2
868.5		CH				Hole making water @ 81'
	90		Silty GRAVEL, angular rock fragments, yellow to gray	I		N 200/12"
851.5		GM				SWL 40' 9-28-72
	90		Silty CLAY, plastic, yellow to tan			SWL 28.6 Lost tools No advance until 10-3-72
849.5	100	CH				SWL 14.6

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.
MAR 71 (TRANSLUCENT)

PROJECT
Chief Joseph Dam

HOLE NO.
72-D-350

DRILLING LOG (Cont Sheet)		ELEVATION TOP OF HOLE 949.5		Hole No. 72-D-350		
PROJECT Chief Joseph Dam		INSTALLATION NPS		SHEET 2 OF 3 SHEETS		
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
849.5	100	CL	Silty Sandy CLAY, yellow			SWL 20
844.5						SWL 19.5 10-4-72
			Clayey Sandy GRAVEL, tan to gray-brown	I		Replaced all 6" casing N=120/12", 60/6"
	110	GC				SWL 48.8 10-7-72
						SWL 22.6
832.5			Gravelly SAND to Sandy GRAVEL, gray			Hole caving - Drive casing ahead of drilled hole.
	120	SP-GP				
819.5	130		Sandy GRAVEL with occasional cobbles, gray to tan	I		SWL 53.7' 10-9-72
						SWL 26'
				I		N=150/12"
	140					SWL 27' 10-10-72
						SWL 18'
				I		N=50/12", 86/12"
	150	GP				SWL 29.5' 10-11-72
						SWL 18'
	160			I		N=40/12", 60/12"
	170					
				I		SWL 23' 10-12-72
	180					SWL 18.2'
						N=225/12", 170/12"
	190					
754.5				I		SWL 19.7' 10-13-72
						SWL 15.8'
						N=25/12", 25/12"
751.5		GM	Silty Sandy GRAVEL			
749.5	200		Top of Rock - GRANODIORITE	I		SWL 21.5' 10-14-72
						SWL 15.4'
						N=500/5"
						SWL 20.3' 10-17-72

DRILLING LOG (Cont Sheet)			ELEVATION TOP OF HOLE	Hole No		
PROJECT			INSTALLATION	SHEET		
Chief Joseph Dam			NPS	3		
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
a	b	c	d	e	f	g
749.5	200		GRANODIORITE			SWL 18.9' 10-18-72
						SWL 15.0'
742.5	210		Bottom of hole @ 207'			10-19-72
						Casing @ 198'
						*Note: N=blow counts inches driven

ENG FORM 1836-A

(SR 1110-1-1801)

GPO 1980 OF - 526 503

PROJECT
Chief Joseph Dam

HOLE NO
72-D-350

Hole No. 72-D-351

DRILLING LOG		DIVISION	INSTALLATION		SHEET	
		NPD	NPS		OF 3 SHEETS	
1. PROJECT Chief Joseph Dam			10. SIZE AND TYPE OF BIT 8" & 6"			
2. LOCATION (Coordinates, or Section) N 366,535 E 2,295,025			11. DATUM FOR ELEVATION SHOWN (FMS or BML)			
3. DRILLING AGENCY Smith Drilling & Assoc.			12. MANUFACTURER'S DESIGNATION OF DRILL CP-650 Air Rotary; Star 71 Churn Drill			
4. HOLE NO. (As shown on drawing title and file number) 72-D-351			13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN			
5. NAME OF DRILLER Carl Smith			14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 247.0			16. DATE HOLE			
8. DEPTH DRILLED INTO ROCK 11.5			17. ELEVATION TOP OF HOLE 1902			
9. TOTAL DEPTH OF HOLE 258.0			18. TOTAL CORE RECOVERY FOR BORING			
			19. SIGNATURE OF INSPECTOR			
			D. Kellum S. Wright			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
1902	0		Sandy Gravelly SILT, dense, well-graded, with cobbles and boulders, gray			Hole drilled with CP-650 Air Rotary to 52.0' Cable Tool Star 71 drilled from 52' to 258.5'
	10					
	20					
	30					
	40	ML	Sandy SILT - irregular zones of contorted, crudely bedded silts			
	50					
	60			I		
	70					
	80			I		
	90					
902	100			I		

ENG FORM 18-36 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.

(TRANSLUCENT)

PROJECT
Chief Joseph DamHOLE NO.
72-D-351

DRILLING LOG (Cont Sheet)			ELEVATION TOP OF HOLE	Hole No.		
PROJECT			INSTALLATION	SHEET		
Chief Joseph Dam			NPS	2	3	
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVER e	BOX OR SAMPLE NO f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
902	100	ML	Sandy Gravelly SILT, dense, gray			N=200/8
898				I		SWL 75.5 9-27-72
			Silty Sandy GRAVEL, w/ cobbles and boulders, basaltic, dense gray water bearing			SWL 72 9-28-72
	110					SWL 78 10-01-72
		GM		I		SWL 72
						N=400/5" 10-2-72
						SWL 69.5
	120					SWL 70 10-3-72
876						10-4-72
			Boulder, basalt, dense, gray			SWL 69.5
	130	GP				SWL 68.7 10-5-72
868				I		N= 200/12, 200/12
			Silty Sandy GRAVEL, w/ boulders, anular dense, gray			SWL 69 10-6-72
						SWL 68 10-7-72
	140					SWL 71.9 10-9-72
		GM				SWL 80.3 10-10-72
						SWL 78.5
						SWL 83.9 10-11-72
	150					SWL 83.7 10-12-72
847						10-13-72
		SC	Clayey Silty SAND, basaltic, black to gray			10-17-72
842	160			I		SWL 80 10-18-72
		GC	Sandy Clayey GRAVEL			SWL 85.7 10-19-72
						SWL 84.8
835						SWL 90 10-19-72
833.5		GP	COBBLES			SWL 87.9
	170		Silty Clayey SAND with some gravel, gray	I		N=220/16
						N= 93/12, 115/12
	180	SC				SWL 85.7 10-20-72
						SWL 80
				I		N= 300/24
	190					Filled hole w/ water
						SWL 17.5 10-21-72
802	200					SWL 19.5

DRILLING LOG (Cont Sheet)		ELEVATION TOP OF HOLE 1002		Hole No. 72-D-351		
PROJECT Chief Joseph Dam		INSTALLATION NPS		SHEET 3 OF 3 SHEETS		
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVER e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
776	200	GC	Silty Clayey SAND Clayey Sandy GRAVEL w/ cobbles, tan			10-22-72
	210	GC		I		N= 160/6, 370/12
	220					10-23-72
	230			I		N= 120/12, 125/12
	240			I		10-24-72
	250		Top of Bedrock Granodiorite	I		N=97/12, 216/12
755						SWL 78 10-25-72
						SWL 69.7 N= 500/6
						SWL 72 10-26-72
						SWL 68.7
						SWL 70 10-27-72
						SWL 72.3
743.5	260		Bottom of Hole @ 258.5'			SWL 74.8 10-30-72

INS FORM 1836-A

(HR 1110-1-1001)

GPO 1966 OF - 428-603

PROJECT

Chief Joseph Dam

HOLE NO.

72-D-351

Hole No. 72-D-352A

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		NPD		NPS		1 OF 1 SHEETS	
1. PROJECT Chief Joseph Dam				10. SIZE AND TYPE OF BIT 8" TRB & 6" bit			
2. LOCATION (Geographic or Station) N 466, 565 E 2, 273, 180				11. DATUM FOR ELEVATION SHOWN (FSL or MSL)			
3. DRILLING AGENCY Smith Drilling & Assoc.				12. MANUFACTURER'S DESIGNATION OF DRILL CP-650 Air Rotary; Star 71 (Churn Drill)			
4. HOLE NO. (As shown on drawing title and file number) 72-D-352A				13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN			
				DISTURBED 13 UNDISTURBED 0			
5. NAME OF DRILLER Carl Smith				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 269				16. DATE HOLE			
8. DEPTH DRILLED INTO ROCK 5				STARTED 1 Aug 1972 COMPLETED 21 Sept 1972			
9. TOTAL DEPTH OF HOLE 274				17. ELEVATION TOP OF HOLE 1019			
				18. TOTAL CORE RECOVERY FOR BORING %			
				19. SIGNATURE OF INSPECTOR S. Wright, D. Kellum			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)	
1019	0		Clayey Sandy Gravelly SILT with cobbles and boulders very dense, gray			Hole drilled with CP-650 Air Rotary to 115'. Cable Tool Star 71 used from 114' to 274'.	
	10						
	20					SWL dry 8-1-72	
	30					SWL dry	
	40	ML				NOTE: N= blow counts inches driven	
	50						
	60					Zones of faster drilling 76-83', 95-97', 99-103'.	
	70						
	80						
	90						
919	100						

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.
(TRANSLUCENT)

PROJECT
Chief Joseph Dam

HOLE NO.
72-D-352A

DRILLING LOG (Cont Sheet)		ELEVATION TOP OF HOLE 1019		Hole No. 72-D-352A		
PROJECT Chief Joseph Dam		INSTALLATION NPS		SHEET 2 OF 3 SHEETS		
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
919	100		Clayey Sandy SILT, with cobbles and boulders, gray			N= 130/12
	110	ML				
904.5						8-2-72
898.5	120	ML	Sandy SILT w/ gravel micaceous, dry, orange-brown	I		SWL 90'
						N= 100/18
						8-9-72
						8-11-72
	130	ML	Sandy SILT with interbeds of clean SAND	I		SWL 92
						SWL 101
		SP				8-14-72
	140					SWL 100
						8-15-72
875						8-16-72
868.5	150	GF	Sandy GRAVEL clean, water bearing > 50 GPM			N = 285 Blows; no recovery
						8-17-72
864.5		SM	Silty SAND, light brown, water bearing	I		SWL 137
						SWL 85.7
						SWL 98.2
						8-18-72
						SWL 85.7
						N= 300/7
	160	GM	Silty GRAVEL, with sand, brown	I		SWL 97.5
						8-21-72
						SWL 85.7
855						
						N= 100/12
	170	SP	Gravelly SAND with cobbles and boulders, brown	I		SWL 101
						8-22-72
						SWL 86'
						SWL 100
						8-23-72
						SWL 88'
841	180	SP	SAND, clean, fine to coarse, water bearing	I		N= 75/18
832						8-24-72
	190	SM	Silty SAND, with some gravel, brown-gray			SWL 88'
819	200					Hole heaved badly @ 188'
						Sand heaved inside casing to 141'.

SDS FORM 1036-A (SR 1110-1-1001) GPO 1969 OF - 626 - 943

PROJECT Chief Joseph Dam

HOLE NO. 72-D-352A

DRILLING LOG (Cont Sheet)			ELEVATION TOP OF HOLE 1019		Hole No. 72-D-352A	
PROJECT Chief Joseph Dam			INSTALLATION NPS		SHEET 3 OF 3 SHEETS	
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVER e	BOX OR SAMPLE NO f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
819	200	SM	Silty SAND, with trace of small gravel, brown-gray			SWL 119' SWL 87'
808	210					Hole heaved badly from 200'-250'
		SP	Gravelly SAND, water bearing gray-brown			SWL 97.5' 8-28-72 SWL 97'
799	220			I		N= 55/18
		GM	Silty Sandy GRAVEL, compact to loose, gray-brown			SWL 91.6' 8-29-72 SWL 87.4'
793	230			I		N= 66/24 N= 42/22
		GP to GM	Interbeds of clean, Sandy GRAVEL w/ Silty GRAVEL			SWL 92.6' 8-30-72 SWL 86'
778.5	240			I		N= 250/22
		SP	Gravelly SAND, clean, water bearing			
769	250			I		SWL 89.6' 8-31-72 SWL 87.7'
		GM	Sandy Silty GRAVEL with clay and cobbles			N=142/18 SWL 93.5 9-1-72 SWL 88'
	260			I		N= 250/2 N= 400/0 refusal
750	270		Top of Bedrock Granodiorite	I		9-4 to 9-14-72 - Fished Lost tools and seated casing @ 269'
746			Bottom of Hole @ 273'	I		NOTE: Sand entered hole around casing shoe - Back filled with gravel to 268'. Placed grout cap on gravel to 240'. Cleaned out grout to 263'.
	280					
	290					

ENG FORM 1636-A

(REV 1110-1-1001)

GPO 1980 OF - 620 - 603

PROJECT Chief Joseph Dam

HOLE NO. 72-D-352A

Hole No. 72-D-353A

DRILLING LOG		DIVISION NPD		INSTALLATION NPS		SHEET 1 OF 3 SHEETS	
1. PROJECT CHIEF JOSEPH DAM				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) N 366,600 E 2,294,795				11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY SMITH DRILLING & ASSOC.				12. MANUFACTURER'S DESIGNATION OF DRILL CP-650 AIR ROTARY & STAR 71 CABLE TOOL			
4. HOLE NO. (As shown on drawing title and file number) 72-D-353A				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		13. DISTURBED 9 UNDISTURBED	
5. NAME OF DRILLER CARL SMITH				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED 0 DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 228				16. DATE HOLE STARTED 24 AUG 1972		16. DATE HOLE COMPLETED 13 MAR 1973	
8. DEPTH DRILLED INTO ROCK 12				17. ELEVATION TOP OF HOLE 979.5			
9. TOTAL DEPTH OF HOLE 240				18. TOTAL CORE RECOVERY FOR BORING X			
				19. SIGNATURE OF INSPECTOR D. KELLUM			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	X CORE RECOV- ERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
979.5	0	SM	Silty SAND w/ gravel and cobbles			Hole drilled w/ CP-650 Air Rotary to 105 ft. Churn DrillStar-71 drilled from 105 to 240'.	
976.5			Sandy Gravelly SILT, w/ num. cobbles & boulders very dense, dry, gray. Deposit contains local thin Layers of clean sand w/ gravel-can contain perched water.	I			
	10						
	20			I			
	30			I		Local sand layer- Hole making water: approx. 1 gpm.	
	40						
	50	ML		I			
	60					Hole Blown Dry 8-8-72	
	70					S.W.L. 34.2 ft	
	80						
	90						
879.5	100						

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.
MAR 71PROJECT
Chief Joseph DamHOLE NO.
72-D-353A

DRILLING LOG (Cont Sheet)		ELEVATION TOP OF HOLE		Hole No. 72-D-353A		
PROJECT		INSTALLATION		SHEET 2 OF 3 SHEETS		
Chief Joseph Dam		NPS				
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling from water table, depth of weathering, etc., if significant)
879.5	100	ML	Bottom of Glacial Till			S.W.L. 58'
			Clayey Silty SAND, w/ num. angular basalt cobbles and boulders; water bearing.	I		S.W.L. 78.2 11-7-72
						S.W.L. 66.5
	110			I		S.W.L. 75' 11-8-72
						S.W.L. 66.8 11-9-72
	120	SM				S.W.L. 57.3 11-10-72
						S.W.L. 61.7'
						11-11 to 11-21-72
	130					S.W.L. 62' 11-22 to 11-27-72
						11-28 to 12-2-72
839.5	140	ML	Clayey SILT, w/ minor sand soft, black.			S.W.L. 56.5'
834.5			Gravelly SAND, coarse, tan.			Easy drilling to 149'. Hole caved to 141'.
	150	SP				12-3-72
827.5			Sandy SILT w/ gravel, gray			S.W.L. 60.5' 12-5-72
	160	ML				S.W.L. 61' 12-6-72
818.0		SM	Silty SAND w/ gravel	I		
809.5	170		GRAVEL with cobbles and boulders.	±		S.W.L. 58.4' 12-7 to 12-15-72
		GP				S.W.L. 57.6' Hole caving below casing
801.5	180		Silty SAND, fine to coarse, tan			S.W.L. 58.5' 12-16-72
				I		12-17 to 2-28-73
	190	SM				S.W.L. 65' 3-2-73
						S.W.L. 66.8'
	200					S.W.L. 78.4' 3-3-73
779.5						

DRILLING LOG (Cont Sheet)		ELEVATION TOP OF HOLE		Hole No. 72-D-353A	
PROJECT			INSTALLATION		SHEET 3 OF 3 SHEETS
Chief Joseph Dam			NPS		
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.
a	b	c	d	e	f
779.5	200		Silty SAND with occas. gravel, sd-f. to c., tan		
	210	SM			Hole caves and heaves 3-5-73
					S.W.L. 62.6'
					S.W.L. 59.3' 3-6-73
	220				S.W.L. 63.5'
					3-7 to 3-8-73
					S.W.L. 61.5' 3-9-73
751.0	230		TOP of BEDROCK Granodiorite	±	S.W.L. 56' 6' casing seated in rock @ 228.1'
					S.W.L. 60.4'
739.5	240		Bottom of hole @ 240'		3-13-73

Hole No. 72-D-354

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		NPD		NPS		3 OF 1 SHEETS	
1. PROJECT Chief Joseph Dam				10. SIZE AND TYPE OF BIT 8" button bit; 6" bit			
2. LOCATION (Coordinate or Station) N 366,725 E 2,294,755				11. DATUM FOR ELEVATION SHOWN (YBM or MSL)			
3. DRILLING AGENCY Smith Drilling & Assoc.				12. MANUFACTURER'S DESIGNATION OF DRILL CP-650 Air Rotary; Star 71 Cable Tool			
4. HOLE NO. (As shown on drawing title and file number) 72-D-354				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN DISTURBED UNDISTURBED			
5. NAME OF DRILLER Carl Smith				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 289.0				16. DATE HOLE STARTED 14 Aug 1972 COMPLETED 13 March 1973			
8. DEPTH DRILLED INTO ROCK 19.5				17. ELEVATION TOP OF HOLE 1032			
9. TOTAL DEPTH OF HOLE 308.5				18. TOTAL CORE RECOVERY FOR BORING %			
				19. SIGNATURE OF INSPECTOR D. Kellum			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
1032	0	GM	Silty Sandy GRAVEL, tan			Hole drilled with CP-650 Air Rotary to 100'. Star 71 Cable Tool used from 100' - 308.5'	
1029			Sandy Gravelly SILT, with numerous cobbles and boulders, very dense, basaltic, dark gray			NOTE: N = blow counts inches driven	
	10			I		SWL dry 9-14-72	
	20					SWL dry	
	30	ML					
	40						
	50			I			
	60					SWL dry 8-15-72	
	70					SWL dry	
	80					8-16-72 & 8-17-72	
	90					SWL 61'	
	100					NOTE: 8-21-72 WL was 65' with hole depth 9 95'. Water source may be perched zone @ 60'	
932						SWL 93.5' 8-18-72	

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.
(TRANSLUCENT)

PROJECT
Chief Joseph Dam

SOLE NO
72-D-354

DRILLING LOG (Cont Sheet)		ELEVATION TOP OF HOLE		Hole No. 72-D-354		
PROJECT		INSTALLATION		SHEET		
Chief Joseph Dam		NPS		OF 3 SHEETS		
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
a	b	c	d	e	f	g
932	100		Sandy Gravelly SILT, with numerous cobbles and boulders, very dense, dark gray	I		SWL 61' N= 125/12 Reamed hole 10-20 to 10-24-72
	110	ML				N= 300/18 10-25-72
	120			I		SWL 68' N= 175/12
				I		SWL 82' 10-26/27-72 SWL 78.5'
						SWL 115.6' 10-30-72 SWL 115'
	130	ML				SWL 74' 10-31-72 SWL 72'
				I		SWL 88.5' 11-1-72 SWL 88.5'
	140					N= 225/11
885.5						SWL 83.8' 11-2-72
	150	GP	Basalt Boulder, very dense, dark gray			SWL 105' SWL 90' 11-3-72 SWL 88'
878				I		SWL 117' 11-6-72 SWL 108'
	160	SC	Silty Clayey SAND with cobbles and boulders, very dense, dark gray			N= 280/20 SWL 130' 11-7-72
						SWL 107.5'
867						Hole began to heave
	170	SM	Silty SAND w/ scattered gravel, moist dense, water bearing, tan			SWL 132' 11-8-72 SWL 128'
				I		N= 175/18 SWL 140 11-9-72
853	180	SC	Clayey Silty SAND, dense, gray			N= 500/9 SWL 107' 11-10-72
849		GM	Silty Sandy GRAVEL, very dense, gray	I		SWL 107'
845						SWL 181.5 11-13/19- 72
	190	SC	Clayey Silty SAND w/ minor gravel, yellow			N= 247/12 11-20-72
839				I		SWL 108' SWL 114.3' 11-21-72
		GM	Silty Sandy GRAVEL w/ cobbles very dense, tan			
832	200					

U.S. FORM 1036-A (REV 11-10-1-1991)

U.S. 1000 OF - 600 - 000

PROJECT Chief Joseph Dam

HOLE NO. 72-D-354

DRILLING LOG (Cont Sheet)			ELEVATION TOP OF HOLE	Hole No.		
PROJECT			INSTALLATION	SHEET		
Chief Joseph Dam			NPS	OF 3	SHEETS	
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	% CORE RECOVER- ERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
832	200		Silty Sandy GRAVEL w/ cobbles, very dense, tan	I		N= 245/12 SWL 112.2' 11-26-72
	210	GM				
817						SWL 126.3 12-21-72
	220	SM	Silty SAND w/ small gravel stones, moist, dense, tan	I		SWL 128 N= 210/18 2-9-73
						SWL 128.5 2-10-73
						SWL 128.7' 2-12-73
803	230		Silty Sandy GRAVEL w/ trace of clay	I		SWL 129.1' 2-13-73
		GM				SWL 130 2-14-73
						SWL 114.7' 2-15-73
						N= 295/18
792	240		Silty SAND w/ small gravel			SWL 108.5 2-16-73
						SWL 115' 2-17-73
						SWL 107'
						Heaving problems from 225'-240' & 265'-285'
	250	SM				SWL 115' 2-19-73
						SWL 108.2'
	260					SWL 112.8' 2-20-73
						SWL 110.5'
767				I		SWL 115' 2-21-73
			Silty Sandy GRAVEL with cobbles			N= 310/18
	270					SWL 112.5 2-22-73
		GM				SWL 118.4' 2-23-73
						SWL 110.8' 2-26-73
	280					SWL 113' 2-27-73
						SWL 105.5'
						SWL 114.9' 2-28-73
						SWL 105.6'
743	290		Top of Bedrock Granodiorite	=		SWL 108.9' 3-1-73
						N= 120/3
	300					3-2 to 3-13-73 Drilled bedrock and seated casing @ 289.6'
723.5	310		Bottom of hole @ 308.5'			

ENG FORM 1036-A (BR 1110-1-1001) GPO 1969 OY - 525 - 503

Chief Joseph Dam

HOLE NO.
72-D-354

PROJECT		Chief Joseph Dam		HOLE NO. 73-RD-356	
LOCATION		Powerhouse		INSPECTOR Zirkle, Eckerlin	
DEPTH OF HOLE		119.6		CONTRACTOR Government	
DEPTH OF O.B.		93.0		DATE STARTED 12 December 73	
ROCK DRILLED		26.6		DATE COMPLETED 10 January 74	
% CORE RECOVERED		100		SURFACE EL. 810.5	
DIAM. HOLE		4"		N 365,740 E 2,291,300	
EQUIPMENT		Searose & Menwood Diamond Drill 43.3			

ELEVATION	DEPTH	SOIL CLASSIFICATION	CORE % 0 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soil Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
810.53	0					
	10	GM			Silty Sandy Gravel w/ numerous cobbles (10"), boulders (24") and blocks (24"), loose, brown (Fill)	
	20		I			
	30	SM	I 88		Silty Sand w/ gravel, very dense, brown	
			I 72			
			I 76			
	40		I 70			
			I 89			
	50	ML	I 68		Sandy Silt, very dense, gray	
			I 144			
	60		I 146			
			I 141			
	70	GM	I 136		Silty Sandy Gravel w/ occasional cobbles (5"), very dense, bluish gray	
			I 164			
	80	SP	I 195		Sand w/ gravel, very dense, gray	
	90	GM			Silty Sandy Gravel w/ occasional cobbles (4"), very dense, gray	
717.5						
	100				GRANITE, light, hard	NX CORE Core lengths 0.05' to 1.0'
					DIKE, dark, hard	Water return 100%

PROJECT		Chief Joseph Dam		HOLE NO. 73-RD-356		
LOCATION		Powerhouse		SH 2 of 2		
ELEVATION 100'	DEPTH 100'	CORRECTION 0	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Gainers, Water Color, Drilling Fluid Data, etc.
					DIKE, dark, hard	
					GRANITE, light, hard	
690.9	120				Bottom of Boring @ 119.6'	Installed two 1" pvc piezometer pipes - perforated 36'-46' and 83'-93'.

SN ____ of ____

PROJECT		Chief Joseph Dam		HOLE NO. 73-RD-357	
LOCATION		Powerhouse		INSPECTOR Zirkle, Eckerlin	
DEPTH OF HOLE		114.3		CONTRACTOR Government	
DEPTH OF O.B.		88.5		DATE STARTED 15 November 73	
ROCK DRILLED		25.8		DATE COMPLETED 8 December 73	
% CORE RECOVERED		98.5		SURFACE EL. 810.9	
DIAM. HOLE		4"		N 365,740 E 2,291,250	
EQUIPMENT		Sprague & Henwood Diamond Drill 43.4			

ELEVATION 810.9	DEPTH 0	SOIL TYPE SPT	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
	10	GP			Sandy Gravel w/ occasional blocks (24"), loose, gray (Fill)	
	20	GP	I 72		Sandy Gravel w/ numerous cobbles, very dense, grayish-black	
	30	GM	I 92		Silty Sandy Gravel, very dense, gray	
	40	SP-SM	I 89		Silty Sand, dense, gray	
	50	GP	I 38		Sandy Gravel, very dense, gray	
	60	SP	I		Sand, dense, gray	
	70	SP	I		Gravelly Sand, dense, gray	
	80	ML	I 113		Sandy Silt, dense, brownish-gray	
	90	SP	I 80		Sand, very dense, gray	
		GP	I 112		Sandy Gravel, very dense	
		SP			Sand w/ some gravel and occasional cobbles, very dense, gray	
		GP			Sandy Gravel w/ occasional cobbles (6"), dense, gray	
722.4	90				DIKE, dark, hard	NX CORE Core lengths 0.1'-3.5' Water return 50 to 100%
	100					

WL 30.0'
8 Dec. 73

PROJECT		Chief Joseph Dam		HOLE NO. 73-CD-358	
LOCATION		Powerhouse		INSPECTOR Zirkle, Johnson	
DEPTH OF HOLE		91.0		CONTRACTOR Floyd's Well Drilling	
DEPTH OF O.B.		85.0		DATE STARTED 27 January 74	
ROCK DRILLED		6.0		DATE COMPLETED 14 February 74	
% CORE RECOVERED				SURFACE EL. 810.9	
DIAM. HOLE		12"		N 365,740- E 2,291,235	
EQUIPMENT		Bucyrus Erie Churn Drill 22 W			

ELEVATION 810.9	DEPTH 0	LOG G H C	CORE % 0 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Level or Return, Water Color, Drilling Fluid Data, etc.
	10	GP			Sandy Gravel w/ numerous cobbles (12"), occasional boulders (15") and blocks (36"), loose to dense, gray to brown (Fill)	
	20	GP			Sandy Gravel w/ scattered cobbles (10"), loose to dense, brown	
	30	SM			Silty Sand, dense, brown	WL 29.7' 15 Feb. 74
	40	SW-SM			Si Gr Sand, very dense, brown	
	50	SP			Sand, medium dense to dense, brown	
	60	GP-GM			Gravelly Sand, dense, brown	
	70	SM			Silty Sandy Gravel, dense brown	
	80	GP			Silty Sand, dense to very dense, brown to gray	
	90	ML			Sandy Silt, dense to very dense, brown to gray	Installed 10" steel well screen 75'-85'. Unable to develop well due to infiltration of fine sand.
725.9		GP			Sandy Gravel, brownish gray	
		SW-SM			Co, Si Sand, very dense, brown	
		GP			Sandy Gravel, grayish brown	
		GM			Silty Sandy Gravel, ver, dense, gray	Installed 6" pvc slotted well screen 25'-85', backfilled w/ concrete sand as 12" casing was withdrawn.
719.9		GP			Sandy Gravel, very dense, gray	
		GRANITE			GRANITE	
					Bottom of Boring 91.0'	Pumped + 21 GPM for 8 hours. Maximum drawdown in well + 50'.

PROJECT		Chief Joseph Dam		HOLE NO. 73-RD-359	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		125.2		CONTRACTOR Government	
DEPTH OF O.B.		95.0		DATE STARTED 16 November 73	
ROCK DRILLED		30.2		DATE COMPLETED 21 November 73	
% CORE RECOVERED		100		SURFACE EL. 810.3	
DIAM. HOLE		4"		N 365,740 E 2,291,175	
EQUIPMENT		Sprague & Henwood Diamond Drill 43.4			

ELEVATION 810.3	DEPTH 0	G.W. LOG	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Return, Water Color, Drilling Fluid Data, etc.
	10	GP			Sandy Gravel w/ numerous cobbles (8") and occasional boulders & blocks, loose, gray (Fill)	
	20	GP	I		Sandy Gravel w/ numerous cobbles (8"), dense to very dense, gray	
	30	SP	I		Sand, very dense, brownish gray	WL 79.25 21 Nov. 73
	40	GP	I		Sandy Gravel, dense to very dense, gray to grayish brown	
	50		I			
	60	SW	I		Gravelly Sand, very dense, gray	
	70	SM	I		Silty Sand, very dense, grayish brown	
	80	SP	I		Gravelly Sand, very dense, grayish brown	
	90	GP	I		Sandy Gravel, very dense, gray	
715.3	100				GRANITE, light; with DIKES, dark and light; all hard	NX CORE Core pieces 0.1' to 2' Water return 100%

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-360	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		136.4		CONTRACTOR Government	
DEPTH OF O.B.		110.0		DATE STARTED 14 January 74	
ROCK DRILLED		26.4		DATE COMPLETED 23 January 74	
% CORE RECOVERED		100		SURFACE EL. 810.2	
DIAM. HOLE		4"		N 365,740 E 2,291,125	
EQUIPMENT Longyear Diamond Drill Truck Mounted					

ELEVATION 810.0	DEPTH 0	G.C.	CORE % 0 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
	10	GP			Sandy Gravel w/ numerous cobbles (6"), loose, brown (Fill)	
	20					
	30	GP			Sandy Gravel w/ occasional cobbles (8"), dense to very dense, gray to brown	
	40					
	50	SP- SM			Silty Gravelly Sand, very dense, gray	
	60	SP- SM			Silty Gravelly Sand, very dense, brown	
	70	GW			Sandy Gravel, very dense, gray	
	80	SP			Gravelly Sand, dense to very dense, gray	
	90	ML- SM			Sandy Silt, very dense, brown and Silty Sand	
	100	GP			Sandy Gravel, very dense, gray	
		SP			Sand, dense, gray	

WL 33.0'
24 Jan. 74

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-360	
LOCATION		Powerhouse		SH 2 of 2	
ELEVATION 100 700.2 120 130 673.8 140	DEPTH 100 110 120 130 140	LOG GP SP	CORE % 100 0 1 FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
				Sandy Gravel w/ numerous cobbles, dense to very dense, gray	
				Sand w/ gravel, dense, gray	
				GRANITE, light, hard w/ DIKES, dark, hard	NX CORE Core lengths 0.05'-1.8'
				0.4' fault breccia	Water return 100%
				Bottom of Boring @ 136.4'	Installed two 1" pvc piezometer pipes, perforated 40'-50' and 95'-105'.

SM ____ of ____

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-361	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		118.1		CONTRACTOR Government	
DEPTH OF O.B.		92.9		DATE STARTED 1 February 74	
ROCK DRILLED		25.2		DATE COMPLETED 8 February 74	
% CORE RECOVERED		96.8		SURFACE EL. 810.3	
DIAM. HOLE		4"		N 365,700 E 2,290,990	
EQUIPMENT		Sprague & Henwood Diamond Drill 43.4			

ELEVATION 810.3	DEPTH DOWN	REMARKS	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Rec, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Retention, Water Color, Drilling Fluid Data, etc.
	10	GP			Sandy Gravel w/ cobbles (12") and occasional blocks (36"), loose, gray (Fill)	
	20	GP	I		Sandy Gravel w/ scattered cobbles, dense to very dense, gray	
	30	GP	I		Sand Gravel, very dense, brown	WL 28.2 8 Feb. 74
	40	SP	I		Sand w/ gravel, very dense, gray	
	50	GP	I		Sandy Gravel, very dense, gray	
	60		I			
	70	SP	I		Gravelly Sand, very dense, gray	
	80		I			
	90	GP	I		Sandy Gravel, very dense, gray	
717.4	100				GRANITE, light, hard with minor Dike, dark, hard	NX CORE Cc. lengths 0.05'-2.0' Water return 100%

C-63

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-362	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		136.2		CONTRACTOR Government	
DEPTH OF O.B.		106.4		DATE STARTED 21 January 74	
ROCK DRILLED		29.8		DATE COMPLETED 30 January 74	
% CORE RECOVERED		100		SURFACE EL. 809.9	
DIAM. HOLE		4"		N 365,660 E 2,290,960	
EQUIPMENT		Sprague & Henwood Diamond Drill 43.4			

DEPTH H F T	CORRECTION C F T	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
809.9					
10		I		Sandy Gravel w/ numerous cobbles (8"), loose to dense, gray	
20		I			
30		I			
40		I		Sandy Gravel, dense, gray	
50		I		Gravelly Sand, dense brown	
55		I		Sandy Gravel, very dense, gray	
60		I		Silty Gravelly Sand, very dense, brown to gray	
70		I			
80		I		Sandy Gravel, dense to very dense, gray to brown	
90		I			
100		I			

WL. 24.8'
31 Jan. 74

C-65

PROJECT		Chief Joseph Dam		HOLE NO. 73-RD-363	
LOCATION		Powerhouse		INSPECTOR Zirkle, Eckerlin	
DEPTH OF HOLE		140.9		CONTRACTOR Government	
DEPTH OF O.B.		112.0		DATE STARTED 24 November 73	
ROCK DRILLED		28.9		DATE COMPLETED 11 December 73	
% CORE RECOVERED		100		SURFACE EL. 810.0	
DIAM. HOLE		4"		N 365,606 E 2,290,940	
EQUIPMENT		Sorensen & Henwood Diamond Drill 43,4			

ELEVATION 810.0 DOWN	DEPTH DOWN	G L H C	CORE % 100 a	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
	10	GP			Sandy Gravel w/ occasional cobbles (4"), and numerous blocks (12"), loose, gray to brown (Fill)	
	20	GP-GM	I		Sandy Gravel w/ silt and occasional cobbles (6") and blocks (16"), very dense, brownish gray	WL 22.0' 12 Dec. 74
	30	SP-SM	I 16		Gravelly Sand w/ silt, medium dense to very dense, grayish blue	
	40		I 55			
	50	GP	I 32		Sandy Gravel w/ numerous cobbles (6"), dense to very dense, grayish brown	
	60		I 65			
	70	GP	I 75			
	80		I 143		Sandy Gravel w/ cobbles and boulders, very dense, gray	
	90	GP	I 50/0.2			
	100	GP	I 74/0.5		Sandy Gravel, dense to very dense, grayish brown	
		SM	I 115		Silty Sand, very dense, gray	
		GM	I 155		Silty Sandy Gravel, dense, brownish gray	
		SP-SM			Sand w/ silt, medium dense, brownish gray	

PROJECT		Chief Joseph Dam		NOLE NO. 73-RD-363		
LOCATION		Powerhouse		SH 2 of 2		
ELEVATION FEET	DEPTH FEET	CORRECTION FEET	CORE NO.	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
698.0	110		GP		Sandy Gravel w/ blocks (21"), dense, gray	
120					GRANITE, light, hard with DIKE, dark, hard	NX CORE Core lengths 0.1'-4.5' No water return to 122' w/ loss at bottom of casing. Reamed casing to 112' and got full water return
130					DIKE, dark, hard	
669.1	140				Bottom of Boring " 140.9'	Installed 1" pvc pipe perforated 60'-80'.
150						

SH ____ of ____

PROJECT		Chief Joseph Dam		HOLE NO. 74-CD-364	
LOCATION		Powerhouse		INSPECTOR Zirkle, Johnson, Eckerlin	
DEPTH OF HOLE		112.0		CONTRACTOR Floyd's Well Drilling	
DEPTH OF O.B.		110.0		DATE STARTED 19 February 74	
ROCK DRILLED		2.0		DATE COMPLETED 23 March 74	
% CORE RECOVERED				SURFACE EL. 810.0	
DIAM. HOLE		12"		N 365,619 E 2,290,945	
EQUIPMENT		Bucyrus Erie Churn Drill 22 W			

ELEVATION 810.0 80.0	DEPTH 0 10 20 30 40 50 60 70 80 90 100	LOG G M G A S P G P G C G P S M S P G P G M S P S M G P G P G M S P G M G P	CORE % 0 100 BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Identification Condition Moisture Color	aving Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Arrive of Drill, Rate of Penetration, & Water Level at Return, Water Color, Drilling Fluid Data, etc.
	10	GM		Silty Sandy Gravel w/ numerous boulders and blocks (48"), loose, gray (Fill)	
	20	G A		Silty Sandy Gravel w/ numerous cobbles (10"), medium dense, brown	
	30	S P	I	Gravelly Sand, dense, brownish gray	
	30	G P		Sandy Gravel, dense, gray	
	30	G C	I	Clayey Sandy Gravel, very dense, gray	
	40	G P		Sandy Gravel w/ scattered cobbles, dense to very dense, gray	
	40	S M	I	Silty Gravelly Sand, dense, gray	
	40	S P	I	Gravelly Sand, dense, gray	
	50	G P G M	I	Silty Sandy Gravel w/ occasional cobbles (5"), dense, gray	
	60	S P S M	I	Silty Gravelly Sand, loose, gray to brown	
	70	S M	I	Silty Sand w/ gravel, very dense, brownish gray	
	70	G P	I	Sandy Gravel, very dense, grayish brown	
	70	G P G M	I	Silty Sandy Gravel, very dense, brownish gray	
	80	S P	I	Sand, dense, brownish gray	
	90	G M	I	Sandy Gravel, dense, brownish gray to brown	
	100	G P	I	Sandy Gravel, very dense, brown	

WL. 31.0'
23 Mar. 74

PROJECT		LOCATION		HOLE NO. 74-CD-364		SH 2 of 2	
ELEVATION 100	DEPTH 100	G.P. NO.	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Airline of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.	
						700.0	110
698.0		SP			Gravelly Sand, brown		
		GP			Sandy Gravel w/ boulders (18')		
		GRANITE			Bottom of Boring 112.0		

PROJECT		Chief Joseph Dam		HOLE NO. 73-RD-365	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		102.1		CONTRACTOR Government	
DEPTH OF O.B.		25.0		DATE STARTED 13 December 73	
ROCK DRILLED		27.1		DATE COMPLETED 18 January 74	
% CORE RECOVERED		99.3		SURFACE EL. 809.8	
DIAM. HOLE		4"		N 365,548 E 2,290,942	
EQUIPMENT		Spargue & Henwood Diamond Drill 43.4			

ELEVATION 809.8 0	DEPTH 0	GAIN 0	CORE % 100 O	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water, Loss of Return, Water Color, Drilling Fluid Data, etc.
					Silty Sandy Gravel w/ numerous cobbles (12") and boulders, loose, brownish gray (Fill)	
	10				Sandy Gravel w/ scattered cobbles (8"), medium dense, grayish brown	
	20				Silty Sand, dense, brownish gray	
	30				Sandy Gravel w/ numerous cobbles (12") and boulders, very dense to loose, gray	WL. 25.0' 19 Jan. 74
	40				Sand, dense, gray	
	50				Sandy Gravel, dense to very dense, brown to gray	
	60					
	70					
734.8	80				GRANITE, light, hard	NX CORE Water return Installed two 1" pvc piezometer pipes perforated 30-40' and 47'-67'
707.7	100				Bottom of Boring 102.1'	

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-366	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		113.6		CONTRACTOR Government	
DEPTH OF O.B.		85.2		DATE STARTED 12 February 74	
ROCK DRILLED		28.4		DATE COMPLETED 21 February 74	
% CORE RECOVERED		87.3		SURFACE EL. 817.2	
DIAM. HOLE		4"		N 365,465 E 2,290,881	
EQUIPMENT		Spreague & Henwood Diamond Drill 43.4			

ELEVATION 817.2	DEPTH 0	LOG G L O N C	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Penetration Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Level or Return, Water Color, Drilling Fluid Data, etc.
	10	GP		Sandy Gravel w/ numerous cobbles and blocks (3/4"), loose, gray (Fill)	
	20	SP	I	Gravelly Sand, loose, gray to brown	
	30		*		
	40	GP	x	Sandy Gravel, very dense, gray	
	50				
	60	GP		Sandy Gravel w/ cobbles, very dense, grayish black	
	70	SP		Sand, dense, grayish black	
	80	GP	x	Sandy Gravel, very dense, grayish black	
	90	SP		Sand, dense, brownish gray	
	100	GP		Sandy Gravel, very dense, brown	
				GRANITE, light, hard w/ gouge	

WL 31.2'
21 Feb. 74

NX CORE below
Core lengths 0.2'-0.4'
Core lengths 1/8"-0.2'
caves
100% water return

PROJECT		Chief Joseph Dam		HOLE NO. 74-P(1)-366	
LOCATION		Powerhouse		Sheet 2 of 4	
ELEVATION DOWN	DEPTH DOWN	LOG DOWN	CORE % 100	DESCRIPTION OF MATERIALS	REMARKS
			BLOWS /FT		
	100			GRANITE, light, hard	Core lengths 0.1'-0.8'
	110			DIKE, dark, hard, 12"	
703.6				GRANITE, light, hard	
	120			Bottom of Boring 113.6'	Installed two 1" pvc piezometer pipes, perforated at 65-75' and 45-55'.

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-367	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		94.2		CONTRACTOR Government	
DEPTH OF O.B.		67.2		DATE STARTED 22 February 74	
ROCK DRILLED		27.0		DATE COMPLETED 27 February 74	
% CORE RECOVERED		95.2		SURFACE EL. 822.8	
DIAM. HOLE		4"		N 365,390 E 2,290,935	
EQUIPMENT Sprague & Henwood Diamond Drill 43.4					

ELEVATION	DEPTH FTH	LOG G M C	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
822.8	0				Silty Sandv Gravel w numerous cobbles (12"), loose, brownish gra.	
	10	GP			Sandy Gravel, loose, gray	
	20	GP	I		Sandy Gravel w/ cobbles, loose, gray	
	30	SP	I		Gravelly Sand, medium dense to dense, gray	
	40	SP	I		Gravelly Sand w/ scattered cobbles and blacks, dense, gray	
	50					
	60	GP			Sandy Gravel, dense to very dense, gray	
755.6	70				GRANITE, light, hard Gauge 0.2' Gauge 0.1'	NX CORE Core lengths 1/10"-1.3' Water return 100%
	80					
	90					
722.4	100				Bottom of Boring 94.2'	Installed 2-1" pvc piezometer pipes, perforated at 55'-65' and 42-47'.

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-368	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		122.7		CONTRACTOR Government	
DEPTH OF O.B.		97.0		DATE STARTED 25 January 74	
ROCK DRILLED		25.7		DATE COMPLETED 6 February 74	
% CORE RECOVERED		100		SURFACE EL. 910.2	
DIAM. HOLE		4"		N 365,600 E 2,291,060	
EQUIPMENT Longyear Diamond Drill Truck Mounted					

ELEVATION 810.2	DEPTH 0	LOG G H C	CORE % 0 100	BLOWS /FT	DESCRIPTION OF MATERIALS <small>Soils Classification Plant Vegetation Structure Moisture Notes</small>	REMARKS <small>Drilling Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Shift, Shift & Run, Drilling Time, Size & Type of Hole, Area of Drill, Rate of Penetration, & Water Level or Return, Water Level, Drilling Fluid Data, etc.</small>
	10	GP			Sandy Gravel w/ scattered cobbles (8") and blocks, loose, gray	
	20	GP			Sandy Gravel, medium dense to very dense, gray	
	30					
		SP- SM			Silty Sand, very dense, brown to gray	WL 30.4' 7 Feb. 74
	40	GV			Sandy Gravel, very dense, brown	
	50	SM			Silty Sand, very dense, brown	
	60	GP			Sandy Gravel, very dense, gray	
	70					
		SP			Sand, dense, gray	
	80	SP			Gravelly Sand, very dense gray	
		SP- SM			Silty Gravelly Sand, very dense, brown	
	90					
		GP			Sandy Gravel, very dense, grayish brown	
713.2	100				GRANITE, light, hard	NX CORE Core lengths 1"-4.5' Water return 100%

PROJECT		Chief Joseph Dam		HOLE NO. 74-RD-370	
LOCATION		Powerhouse		INSPECTOR Zirkle	
DEPTH OF HOLE		67.8		CONTRACTOR Government	
DEPTH OF O.B.		42.5		DATE STARTED 8 February 74	
ROCK DRILLED		75.3		DATE COMPLETED 12 February 74	
% CORE RECOVERED		100		SURFACE EL. 796.2	
DIAM. HOLE		4"		N 365,685 E 2,291,400	
EQUIPMENT Longyear Diamond Drill Truck Mounted					

E 796.2	D P T H F T	G R A D E F T	C O R E % 100	B L O W S /F T	DESCRIPTION OF MATERIALS <small>Soils Classification Plasticity Consistency Moisture Color</small>	REMARKS <small>Average Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Shift, Drift & Run, Drilling Time, Size & Type of Bits, Amount of Drill, Rate of Penetration, & Water Consumption, Water Level, Pressure, Fluid Data, etc.</small>
	0				Sandy Gravel w/ scattered cobbles (8") and blocks, loose, brown	Vol. 14.9' 13 Feb. 74
	10	CP			Gravelly, Sand, loose, gray	
	20	SP			Sa. Silt, dense, brown	
		ML	I		Silt, soft, tan	
	30	SM	I		Si. Sand, dense, gray	
	40	GP			Sandy Gravel w/ boulders and blocks, very dense, gray	
753.7					GRANITE, light, hard	NX CORE Core lengths 0.1'-1.0' Water return 100%
	50				Gauge 1/16", d/p 85 degrees	Core lengths 0.1'-2.0'
728.4	70				Bottom of Boring 67.8'	

PROJECT Tendon Hole Chief Joseph Dam				HOLE NO. 75-RD-2	
LOCATION STA 20+00 Monolith 8 Spillway 3				INSPECTOR Zickler	
DEPTH OF HOLE 330.4				CONTRACTOR Government	
DEPTH OF CONCRETE 211.8				DATE STARTED 6 May 75	
ROCK DRILLED 118.6				DATE COMPLETED 24 Jun 75	
% CORE RECOVERED 75.8				SURFACE EL. 960.0	
DIAM. HOLE 10.132 inches				N E	
EQUIPMENT Failing Holemaster truck mount					
ELEVATION	DEPTH	GRAPHIC LOG	CORE % 100 BLOWS / FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Testing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
960.05				0-0.6 ft. concrete w/rebar	14 3/8 in. calyx w/shot
959.4					
	10				
	20				
	30			Air between bottom of roadway bridge deck and ogee of spillway.	12 in. I.D. casing to 60 ft. groutel w/seal 1.5 ft. into concrete at top of ogee - seal broke loose and leaked throughout drilling.
	40				
	50				At 60.0 ft. begin drilling w/10.132 in. single tube core barrel w/o core spring, fabrication by Corps of Engineers. Water circulation.
901.5				Top of ogee 58.5	
900.0	60			12 in. casing to 60.0	14 3/8 in. calyx w/shot
			A		
			B		
			C	Concrete	Runs A-D D10.7 C2.3 L8.4 D70.7 W.L. 12 May 0.0 W.L. 13 May 11.0
890.0	70		D	3-inch aggregate.	
			E	70.0 lift joint unbonded	Runs E-H D28.0 C23.3 L4.7 D93.7
	80		F		W.L. 17 May 56.2 W.L. 18 May 54.2
			G		20 May Water level drop 0 min W.L. 0.0 3 min W.L. 24.7 8 min W.L. 52.2 13 min W.L. 59.2
865.0			H	95.0 rebar and lift joint unbonded	W.L. 24 May 0.0
860.0	100		I	100.0 lift joint unbonded	W.L. 26 May 59.5

PROJECT		Tendon Hole Chief Joseph Dam		HOLE NO. 75-RD-2	
LOCATION		4.67 D/S Axis STA 20+00 Mono 8 Spillway 3		SH 2 of 4	
ELEVATION	DEPTH	GRAPHIC	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
850.0	110		I	Concrete	Runs I, J D20.3 C6.8 L13.5 D119.0 112.2 Gravity grouted 35 sacks
				110.0 lift joint unbonded leaking	W.L. 29 May 0.0 W.L. 30 May 58.6
			J		Triconed with 9-7/8 in. bit 118.95 - 119.30 149.25 - 149.60
	120			Hole triconed ahead in black	Runs K, L D19.3 C19.3 L0.0 D138.6 Water level drop 59.0 - 100.4 approx 1 ft/min 138.6 gravity grouted 12 sacks sealed leak upper gallery
832.0 830.0	130		K	130.0 lift joint unbonded w/gravel pocket - leaking in gallery elev 832.0	
			L		W.L. 1 Jun 65.5 W.L. 2 Jun 69.3
	140				Run M D10.7 C0.0 L10.7 D149.3
			M	Hole triconed ahead in black	W.L. 2 Jun 65.5 W.L. 3 Jun 69.3 W.L. 3 Jun 14.0 W.L. 4 Jun 64.0
810.0	150			150.0 lift joint unbonded	
			N		Runs N, O D11.7 C3.5 L8.2 D161.3
800.0	160		O	160.0 lift joint unbonded	Runs P, S D10.6 C10.6 L0.0 D172.0
			P		
			Q		
790.0	170		R	170.0 lift joint, unbonded	
			S		
785.0			T	175.0 lift joint unbonded	174.6 gravity grouted 10 sacks
780.0	180		U	180.0 lift joint unbonded	Runs T, W D25.8 C22.3 L3.5 D197.7 W.L. 7 Jun 0.0 W.L. 8 Jun Dry
			V		
770.0	190			190.0 lift joint unbonded	188.5 gravity grouted 12 sacks sealed leak in lower gallery
			W	Leaking in gallery elev 763.0 at 3.6 gpm	
763.0	200		X		

SH 2 of 4

PROJECT Tendon Hole Chief Joseph Dam				HOLE NO. 75-Rd-2	
LOCATION 4.67' D/S Axis STA 20+00 Mono 8 Spillway 3				SH 3 of 4	
ELEVATION S	DEPTH H	GRAPHIC LOG C	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
	200		X		Runs X-AG D53.0 C47.7 L5.3 D250.6
748.2	210		Y	Top of bedrock 211.8	
			Y	Closely jointed zone	216.8 gravity grouted with 6 sacks
			AA		
	220		AB		
			AC		W.L. 12 Jun 59.3
			AD		W.L. 13 Jun 81.1
	230		AE		Triconed with 9-7/8 in. bit 256.7 - 257.0 260.0 - 262.4 271.9 - 272.5 281.5 - 282.1 290.3 - 292.3
			AF		
	240				
					W.L. 13 Jun 0.0 W.L. 14 Jun 67.5
			AG		Run AH D6.1 C3.5 L2.6 D256.7
	250		AH	Hole triconed ahead in black	Run AI D3.1 C0.4 L2.7 D260.0 W.L. 14 Jun 0.0
			AI		W.L. 15 Jun 84.6 W.L. 15 Jun 0.0 W.L. 16 Jun 86.3
597.6	260			262.4 to 303.2 6X7 3/4" double tube standard core barrel w/cgre spring, reamed w/9 7/8 in tricone bit and reamed again w/10.132 in. core barrel	Run AJ D9.5, C9.5 L0.0 D271.9
	270		AJ		
					Run AK D9.0 C9.0 L0.0 D281.5
	280		AK		281.5 gravity grouted 6 sacks
					Run AL D8.2 C6.6 L1.6 D290.3
	290		AL		
					Run AM D9.5 C9.5 L0.0 D301.7
	300		AM		

SH 3 of 4

PROJECT Tendon Hole Chief Joseph Dan			HOLE NO. 75-RD-2	
LOCATION 4.67' D/S Axis STA 20+00 Mon A Spillway 3			SH 4 of 4	
DEPTH FEET	GRAPHIC LOG	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Level at Return, Water Color, Drilling Field Data, etc.
656.8				W.L. 19 Jun 59.1
		AN	10.122 in. commercial single tube barrel w/core spring, bit cracked at 309.7	W.L. 20 Jun 81.2 Runs AN, AO D6.5 C5.8 L0.7 D309.7
650.3				
		AP	6X7 ³ / ₄ " double tube standard core barrel w/core spring, reamed w/9 ⁷ / ₈ in. tricone bit, reamed again w/10.132 in. core barrel	Runs AP, AQ D16.1 C15.1 L1.0 D330.2
		AQ		
629.6				W.L. 32 Jun 0.0
627.3				W.L. 24 Jun 82.4
			Bottom of hole 332.7	
				Triconed with 9-7/8 in. bit 301.7 - 303.2 309.7 - 313.9 321.2 - 321.4 330.2 - 332.7 Triconed core included in core loss
				NOTE: 1. Black zones in graphic log indicate triconed areas.

SH 4 of 4

PROJECT Tendon Hole Chief Joseph Dam				HOLE NO. 75 DHH 3	
LOCATION Monolith 11 Intake				INSPECTOR Zirkle	
DEPTH OF HOLE 201.5				CONTRACTOR Government	
DEPTH OF Concrete 119.1				DATE STARTED 23 Jun 75	
ROCK DRILLED 82.4				DATE COMPLETED 2 Jul 75	
% CORE RECOVERED --				SURFACE EL. 960.8	
DIAM. HOLE 11.875 inch				N E	
EQUIPMENT Failing 1500; Drilling w/Mission Series 100-10 Hammerdrill					

ELEVATION FOOT	DEPTH FOOT	GRAPHIC LOG	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification: Plasticity Condition Moisture Color ROADWAY	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
960.0				Concrete	13 inch diamond bit
956.0				Top of gallery	23 Jun 75
	10				
948.0				Floor of gallery	
	20			Concrete	13 inch diamond bit W.L. Dry
				Penetration rate in concrete from 15.0 ft to 55.0 ft. ranged from about 2 min. to 6 min. per foot.	W.L. Dry 24 Jun 75 12 inch I.D. casing grouted 3 ft. into concrete. Bottom of casing at elev. 945.0
	30			12.0 ft - 128.4 ft hammer drilling at 16 RPM, 110 pounds air pressure at 60 strokes per minute, foam added.	Hole was first cored with a 2 3/4 X 3 7/8 inch diamond bit to 251.4 ft. Hole was then grouted to elevation 9-8.0 ft and redrilled with a downhole hammer with 11.875 inch button bit to depth 201.5 ft Cored hole was not used as pilot for downhole hammer.
	40			Powered by two 900 C.F.M. compressors. 8 inch drill pipe.	
	50				
905.0					W.L. Dry
	60		4	Penetration rate in concrete from 55.0 ft. to 119.1 ft. averaged about 6 min. per foot	W.L. Dry 25 Jun 75
	70		4	Significant deviations from this average rate are shown in minutes per foot of penetration beside a tick mark at the proper depth. These rates are for the foot of boring immediately above the tick mark	
	80		5		
	90		7		
			9		
			10		
			11		
860.0	100		5		

PROJECT <u>Tendon Hole Chief Joseph Dam</u>			MOLE NO. <u>75-DHH-3</u>		
LOCATION <u>Monolith 11 Intake</u>			SH <u>2</u> of <u>2</u>		
ELEVATION	DEPTH	GRAPHIC	CORE % 100 0 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Return, Water Color, Drilling Fluid Data, etc.
	100		3		
	110		5		W.L. 0.0 (Pumped in) W.L. 6.2 26 Jun 75
840.9	120		5	Top of bedrock 119.1	
	130			128.4 ft - 201.5 ft hammer drilling at 36 RPM, 115 pounds air pressure using air, water and foam.	119.0 ft - 129.0 ft Penetration rate 16 min/ft W.L. 0.0 (Pumped in) W.L. 4.0 27 Jun 75
	140				129.0 ft - 138.0 ft Penetration rate 6 min/ft 139.0 ft - 154 ft Penetration rate 12 min/ft
	150				
	160				W.L. 0.0 (Pumped in) W.L. 37.6 28 Jun 75
	170				155.0 ft - 174.0 ft Penetration rate 20 min/ft 175.0 ft - 185.0 ft Penetration rate 12 min/ft 186.0 ft - 187.0 ft Penetration rate 17 min/ft
	180				187.0 ft - 201.5 ft Penetration rate 30 min/ft At 201.5 gage on bit shows wear
	190			29 Jun through 2 Jul tested hole for alignment and leakage - hole off alignment - stopped drilling at 201.5 ft.	W.L. 0.0 (Pumped in) W.L. 33.3 29 Jun 75
758.5	201.5			Bottom of hole 201.5	W.L. 195.3 3 Jul 75
					Filled hole to 12.0 ft with 5 yards 6 sacks ready mix concrete.

SH 2 of 2

PROJECT		Chief Joseph Dam		HOLE NO. 75-DHH-4	
LOCATION		Closure Monolith C-2 Tendor Hole		INSPECTOR Zirkle	
DEPTH OF HOLE		168.1		CONTRACTOR Government	
DEPTH OF CONCRETE		101.0		DATE STARTED 22 July 1975	
ROCK DRILLED		67.1		DATE COMPLETED 6 August 1975	
% CORE RECOVERED		Not cored		SURFACE EL. 960.0' a roadway deck	
DIAM. HOLE		11.875"		N E	
EQUIPMENT FAIRING 2000 DRILL, MISSION A100-10 HAMMERDRILL					

E L E V A T I O N F T	D E P T H F T	G A L L E R Y L O G I C	C O R E % 100	B L O W S /F T	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color ROADWAY	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
960.0	0					
956.0					Concrete w/rebar	
					Top of gallery	Drilled to 14.1 feet w/16 inch calyx bit. Drilled a 2 1/2 inch hole for pulling core.
948.0	10				Bottom of gallery	
	20		7		3 inch aggregate concrete 14 to 101 ft Penetration rate in all concrete averaged about 9 min/ft.	W.L. 24 Jul Dry 12 inch casing to 14.1 ft. 14.1 - 85.5 ft Drilling w/11-7/8 in. button bit on downhole hammer drill, using 120 pounds air pressure, 21 RPM, at 60 strokes per min., using air, water and foam to clean hole. 2 compressors, 900 C.F.M. each. Drill pipe 8 inch.
	30		7		Average penetration rates in concrete 14.0 ft-32.0 ft 9.0 min/ft 32.0 ft-46.0 ft 7.0 min/ft 47.0 ft-57.0 ft 9.5 min/ft 57.0 ft-61.0 ft 19.5 min/ft 61.0 ft-100.0 ft 9.0 min/ft	
	40		3			W.L. 24 Jul 0.0 (Pumped in) W.L. 25 Jul 3.4 Hole to 40.0 ft. At 29.1 ft water running in. Gravity grouted to 23.0 ft w/9 sacks cement and 1 sack Fondu.
	50		14		Significant deviations from the average rates are shown in minutes per foot of penetration beside a tick mark at the proper depth. These rates are for the foot immediately above the tick mark.	57.0 to 61.0 feet operating on 1 compressor.
	60		13			
	70		17			
	80		6			94.0 - 95.0 drilled w/16 inch calyx bit for 12 inch casing seat at bottom of gallery.
873.0				13	Rebar over gallery	W.L. 26 Jul Dry W.L. 27 Jul Dry
	90				Top of gallery	12 inch casing grouted in gallery ceiling and floor
					Bottom of gallery	
866.0					95.0 - 97.2 drilled w/2-3/4X3-7/8 diamond bit for concrete density analysis	W.L. 27 Jul Dry W.L. 25 Jul Dry
860.0	100			13		

PROJECT		Chief Joseph Dam		HOLE NO. 75-DHH-4	
LOCATION		Tendon Hole Closure Monolith C-2		SH 2 of 2	
ELEVATION FEET	DEPTH FOOT	GAIN FOOT	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
859.0				Top of bedrock 101.0	
			11	Hard granite. Penetration	101.0 gravity grouted 12
			16	rate in rock from 104.0 -	sacks
848.0	110		23	168.1 averaged about 27.5	11-7/8 inch bit change
			11	min/foot.	at 104.0 ft.
			18	Significant deviations	104.0 - 109.0
			16	from this average rate are	Drilling with 120 pounds
	120		20	shown in minutes per foot	air at 60 strokes
836.0			4	of penetration beside a	per minute with water
832.0			8	tick mark at the proper depth.	112.0 no water or air return.
	130		30	These rates are for the foot	Gravity grouted 10 sacks.
			28	immediately above the tick	124.0 - 128.0
			18	mark	Penetration rate 5 min/ft
			25	At 112.0	128.0 - 149.0
	140		41	jointed granite	Penetration rate 25 min/ft
			5	124.0 - 128.0	152.0 - 168.1
807.0			120	soft granite zone	Penetration rate 57 min/ft
806.0			33		153.0 - 154.0
	160		26		Drilling with 120 pounds
			82		air, 5 gallons water/min and
					5000 pounds down pressure.
791.9	170			Bottom of hole 168.1	W.L. 162' 6 Aug 75
					Depths, water levels and
					dates as below.
				101.0	No W.L. 28 July
					No W.L. 30 July
				109.0	No W.L. 30 July
					No W.L. 31 July
				112.0	W.L. 95' 31 July
					W.L. 95' 1 Aug
				129.0	No W.L. 1 Aug
					No W.L. 2 Aug
				148.0	No W.L. 2 Aug
					No W.L. 4 Aug
				161.0	No W.L. 4 Aug
					No W.L. 5 Aug
				163.0	No W.L. 5 Aug
					No W.L. 6 Aug

SH 2 of 2

PROJECT <u>Tendon Hole Chief Joseph Dam</u>				HOLE NO. <u>75-DHU-5</u>	
LOCATION <u>Spillway Monolith 8 STA 19+87</u>				INSPECTOR <u>Moran</u>	
DEPTH OF HOLE <u>340.5</u>				CONTRACTOR <u>Government</u>	
DEPTH OF Concrete <u>210.0</u>				DATE STARTED <u>9 Sep 1975</u>	
ROCK DRILLED <u>130.5</u>				DATE COMPLETED <u>27 Sep 1975</u>	
% CORE RECOVERED <u>Not cored</u>				SURFACE EL. <u>960.0 ft.</u>	
DIAM. HOLE <u>1 1/8" Button bit</u>				N <u> </u> E <u> </u>	
EQUIPMENT <u>Reich Drill, Mission Series A100-10 Hammerdrill</u>					

E L E V A T I O N S	D E P T H	G R A D E	C O R E % 0 100	B L O W S /F T	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS
						Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
960					0.0-0.6 ft., roadway, concrete w/rebar	Failing 1500 drill, 16 inch calyx bit from 0.0-0.6 ft and 58.5-61.2 ft.
	10					
	20					
	30				Air between bridge deck and spillway ogee	
	40					Downhole hammer with 1 1/8 in button bit. 3 inch drill pipe. Two 900 C.F.M. 125 P.S.I. compressors to 211.5 ft, two 750 C.F.M., 250 P.S.I. compressors below.
	50					
901.5	60				Top of ogee 58.5 ft. Concrete, 6 inch aggregate	Water and detergent added to air. 7-20 R.P.M. Drill rate, 38 min./ft.
	70				Rebar	9-12-75 67.8'
	80					9-15-75 18 min./ft.
	90				Rebar	
	100				Rebar Few soft zones	86.0' 9-16-75 25 min./ft.
860						

PROJECT <u>Tendon Hole Chief Joseph Dam</u>			HOLE NO. <u>75-DHH-5</u>		
LOCATION <u>Spillway Monolith 8</u>			STA <u>19+37</u>		
			SN <u>2</u> of <u>4</u>		
ELEVATION ↓	DEPTH ↓	GAL. H.C. ↓	CORE % 0 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Coring Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Returns, Water Color, Drilling Fluid Data, etc.
	100				Changed bit, 4 buttons missing 9-16-75 106.0 9-18-75
	110				
	120			Seep into upper gallery	16 min./ft.
	130				
	140				Stuck on rebar @ 146 ft.
714	150			Rebar	9-18-75 146 ft 9-19-75 five hours pulling drill pipe included in next day's drill rate. 146 ft 9-20-75 60 min./ft.
	160				156 ft
	170				9-21-75 11 min./ft.
	180				
	190				
756	200				

SN 2 of 4

PROJECT Tendon Hole Chief Joseph Dam				HOLE NO. 75-DHH-5	
LOCATION Spillway Monolith 8 STA 19+87				SH 3 of 4	
ELEVATION S	DEPTH H	GRAPHIC LOG	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Return, Water Color, Drilling Fluid Data, etc.
750	210			Base concrete 210 ft. Top rock.	New bit at 211.5 9-21-75 211.5 ft.
	220			Hard granite with hard dikes, jointed and faulted.	9-22-75 to 9-25-75 No drilling. Drill rate and bit change times in 9-25-75 drill rate below.
	230				9/25-75 211.5 ft Rate 99 min./ft. with bit change. Rate for drilling only 13 min./ft.
	240				222.0 ft 9-26-75 222.0
	250				6 min./ft.
	260			Soft zones	
	270			Clear gouge	
	280				
	290				
660	300				

SH 3 of 4

PROJECT Tendon Hole Chief Joseph Dam			HOLE NO. 75-DHH-5		
LOCATION Spillway Monolith 8 STA 10+37			SH 4 of 4		
ELEVATION S	DEPTH H	GRAPHIC LOG	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
619.5	300				
	310				9-26-75 316'
	320				9-27-75 Rate 21 min./ft.
	330			Soft zone	
	340				9-27-75 340.5 ft
	350			Bottom 340.5	
				NOTES: 1. Drill rates include time required to add drill pipe, change bits and clean hole. 2. Drill rates is not include down time for fabrication of equipment, and digitilt surveys and repairs.	

PROJECT <u>Chief Joseph Dam</u>				MOLE NO. <u>75-RD-6</u>	
LOCATION <u>Spillway Sta 20+08 Mono 7</u>				INSPECTOR <u>Zirkle</u>	
DEPTH OF MOLE <u>341.2</u>				CONTRACTOR <u>Mobile C of E</u>	
DEPTH OF CONCRETE <u>213.6</u>				DATE STARTED <u>5 Sep 75</u>	
ROCK DRILLED <u>127.6</u>				DATE COMPLETED <u>10 Oct 75</u>	
% CORE RECOVERED <u>98%</u>				SURFACE EL. <u>960.0 feet</u>	
DIAM. MOLE <u>3-25/32 inch HQ, Reamed to 11-7/8 inch</u> <u>W</u> <u>E</u>					
EQUIPMENT <u>Failing 1500 for HQ Wireline, Failing 2000 for Reaming</u>					

ELEVATION	DEPTH	LOG	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Plasticity Condition Moisture Color <u>Bridge Deck</u>	Casing Depth, Depth of Mole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
960.0	0			0.0 - 0.6 ft concrete w/rebar	Drilled with 16 inch calyx & steel shot
959.4	10				
	20				
	30			Air between Bridge Deck and Spillway Ogee	Drilled with 16 inch calyx bit from 58.5 ft to 62.3 ft, pulled core plug and set 12 inch casing to 62.3 ft. Aligned casing, wedged and grouted bottom.
	40				4 inch casing installed inside 12 inch casing using disc spacers. 4 inch casing to 62.4 ft
	50				62.3-341.2 ft Hole drilled with Failing 1500 drill using wireline with HQ diamond bit, 3-25/32" dia. Rotation, circulation and weight on bit varied by driller.
901.5	60			Concrete from 58.5 to 213.6	62.3 begin drilling with diamond bit 03B1050
897.7	70		A	65.0 ft unbonded lift joint	No water levels. Run A D9.2 C9.2 L0.0 D71.5
	80		B	75.0 ft unbonded lift joint	Runs B-D D27.1 C27.1 L0.0 D98.6 Rates of penetration include rod in and out times 62.3-89.0. Rate of penetration averages about 16 min/ft
	90		C	85.0 ft unbonded lift joint	89.0 installed new diamond bit 03B539; old bit has flat surface
	100		D		
860.0					

PROJECT Chief Joseph Dam			HOLE NO. 75-RD-6	
LOCATION Monolith 7 Spillway 1 Sta 20+08			SH 2 of 4	
E V A L U A T I O N	D E P T H	G R A D E	CORE	REMARKS
			NO BLOWS /FT	
860.05	100			
			E 6 inch minus aggregate concrete	Runs E-I D38.0 C38.0 L0.0 D136.6
	110		F 105.0-109.0 ft soft zone	89.0-127.1 rate of penetration averages about 11 min/ft
	120		G 115.0 ft unbonded lift joint	
			H 125.0 ft unbonded lift joint	127.1 installed new diamond bit 03B529
	130		I 130.0 ft unbonded lift joint	
	140		J 145.0 ft unbonded lift joint	Runs J-M D36.8 C36.8 L0.0 D173.4 127.1-154.9 rate of penetration averages about 13 min/ft
	150		K 154.9 installed new diamond bit 03B532	
	160		L 160.0 ft unbonded lift joint	
	170		M 165.0 ft unbonded lift joint	
			N 175.0 ft unbonded lift joint	Runs N-Q D29.0 C29.0 L0.0 D202.4 181.5 installed new diamond bit 9PC2069
	180			
	190		O	
	200		P	194.2 installed new diamond bit 03B1049
			Q	
860.0	200			

SH 2 of 4

PROJECT		LOCATION		HOLE NO.		SH	
Chief Joseph Dam		Monolith 7, Spillway 3, Sta 20+08		75-RD-6		3 of 4	
ELEVATION 760.0	DEPTH 200	GRAPHIC LOG	CORE	DESCRIPTION OF MATERIALS	REMARKS		
			% 100 BLOWS /FT				
			Q	205.0 ft unbonded lift joint	Runs R-S D19.1 C19.1 L0.0 D221.5		
	210		R	Concrete tightly bonded at rock contact.			
				Top of Bedrock 213.6 ft			
	220		S		Runs T-V D29.3 C29.3 L0.0 D250.8		
	230		T		154.9-305.0 rate of penetration averaged about 11 min/ft		
	240		U				
	250		V				
	260		X		Run W-Y D18.1 C18.1 L0.0 D268.9		
	270		X				
			Y		269.0 installed new diamond bit 9PC2080 old bit flattened out		
	280		Z		Runs Z-AA D16.6 C16.6 L0.0 D225.5		
			AA	285.5-288.9 ft gouge zone	285.5 installed used diamond bit 03B1049		
	290		AB		Run AB D5.8 C2.4 L3.4 D291.3		
			AC	295.0-300.0 ft soft zone	291.3 installed new diamond bit OPC1459		
	300		AD				
660.0			AE		Runs AC-AF D14.7 C14.5 L0.2 D306.0		

SH 3 of 4

PROJECT		Chief Joseph Dam		HOLE NO.		75-RD-6													
LOCATION		Monolith 7, Spillway 3, Sta 20+08		SH		4 of 4													
ELEVATION 660.05	DEPTH 300	G D H C	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Coring Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.														
			AE	315.0-317.0 ft closely jointed zone	Runs AG-AI D13.1 C12.9 L0.2 D319.1														
			AG		Installed used bit 03B1050 @ 306.0, new bit OPC1461 @ 308.1, used bit 03B529 @ 316.3, new bit OPC1460 @ 319.1.														
	310		AH		305.9 - 341.2 ft. Rate of penetration average about 42 min/ft.														
			AI		Run AJ D9.2 C9.2 L0.0 D326.3														
	320		AJ		Runs AK-AO D2.8 C2.8 L0.0 D331.1														
			AK		Run AP D10.1 C10.1 L0.0 D341.2														
			AL		Bottom of hole 341.2 ft														
			AM		W.L. 22 Sep 82.8'														
			AO																
	330		AP																
618.8	340																		
				<p>HQ hole grouted with 30 sacks type III HyEarly cement (3 sacks to 33 gallons of water)</p> <p>Grout drilled out with HQ wireline, 43.1-340.0 ft.</p> <p>HQ hole reamed to 11-7/8 inch diameter with Hughes Quadracone bits with center guide to follow the HQ hole. The Quadracone bits were weighted with 27,000- 43,000 pounds drill collars and rods and powered with a Failing 2000 truck-mounted drill, water circulation.</p> <table border="1"> <thead> <tr> <th>Bit Model</th> <th>Depth</th> <th>Reaming Rate</th> </tr> </thead> <tbody> <tr> <td>J-44</td> <td>60.0-140.0 ft</td> <td>17 min/ft</td> </tr> <tr> <td>J-55</td> <td>140.0-227.9 ft</td> <td>8 min/ft</td> </tr> <tr> <td>J-33</td> <td>227.9-341.0 ft</td> <td>7 min/ft</td> </tr> </tbody> </table> <p>At 224.0, HQ pilot hole clogged with cuttings. Washed out hole with 3-7/8 inch tricone bit, water and air to 296.0 ft. Installed 3-7/8 inch tricone bit on center guide of J-33 model. Drilling went smoothly to bottom - 341.0 ft, water circulation.</p> <p>The rotation, circulation and weight on bit was varied by driller.</p>				Bit Model	Depth	Reaming Rate	J-44	60.0-140.0 ft	17 min/ft	J-55	140.0-227.9 ft	8 min/ft	J-33	227.9-341.0 ft	7 min/ft
Bit Model	Depth	Reaming Rate																	
J-44	60.0-140.0 ft	17 min/ft																	
J-55	140.0-227.9 ft	8 min/ft																	
J-33	227.9-341.0 ft	7 min/ft																	

SH 4 of 4

Tendon Hole 75-RD-2 in Spillway Monolith 8.

Major Equipment.

The hole was drilled vertically with a failing 1500 truck-mounted rig with both Kelley rod, chuck and a 42-foot mast. A single-tube, 10-foot long core barrel and bits were fabricated by the Corps of Engineers from stock 10 inch casing. Bit dimensions were 10.132-inches O.D., 9.125 inches I.D., and 8-inches long. Diamonds were sieve size D-E, track 6-7, face stones 2010, O.D. gage and O.D. kick 160, I.D. gage and kick 160 and total stones 2650. Above the diamonds, the bit shell I.D. was machined to 9.275 inches to retain core springs of several designs. A commercial single tube barrel with bit 10.122 inch O.D. diameter, a 6x7-3/4 inch standard double tube core barrel and a 9-7/8 inch tricone bit were also used. Two trolls or drill collars of hole diameter were used above all barrels.

Drilling Procedures.

A 14-3/4 inch diameter hole was drilled through the roadway bridge deck and into the concrete of the ogee to elevation 900 feet with calyx barrel and steel shot. All drilling was done with stoplogs in place and tainter gate closed. Twelve-inch I.D. casing was placed through the roadway deck and grouted 1-1/2 feet into the concrete ogee. Concrete and rock were drilled with the 10.132-inch O.D. barrel to elevation 698 feet. Core springs froze, heated and failed to lift core. Runs were short and, after the first few feet, drilling was without core springs. Core was removed with worn slotted bits or worn bits with sand poured down the rods. Core was broken with downhole wedges. Where core could not be removed, it was triconed out with a 9-7/8 inch bit. To avoid the core lifting problems, the hole was advanced from elevation 698 feet to elevation 656.8 feet with a standard 6x7-3/4-inch double tube core barrel, reamed with a 9-7/8-inch tricone bit and reamed to final tolerance with the single tube 10.132-inch barrel. A commercial single tube 10.122-inch barrel, with bit and shell was used from elevation 656.8 feet to 650.3 feet. Below elevation 650.3 feet, the hole was advanced again with the 6x7-3/4-inch barrel, and reamed as before with a 9-7/8-inch tricone and 10.132-inch core barrel.

Bit Footage.

The Corps of Engineers-fabricated 10.132-inch bits drilled from 2.3 feet to 8.3 feet per bit. Commercial 10.132-inch bits, with slightly larger diamonds, drilled 3.3 feet to 19.6 feet per bit. Bit footage was generally limited by diamond crushing or diamonds tearing out of the matrix. The diamonds generally were not flattened or polished by wear. One new commercial 10.132-inch bit and shell, used with a single-tube barrel, broke after 6.5 feet of drilling with the diamonds showing no apparent wear. The standard 6x7-3/4-inch bit with double tube barrel obtained 36.2 feet of hole advance.

Time Studies.

Overall coring rate with 10.132 inch diamond bit in concrete and rock was 39 minutes per foot actual drilling time. Core retrieval was 28 minutes per foot. Downtime for repairs, waiting for replacement bits, and field fabrication of tools and parts, plus all other downtime, was 50 minutes per foot. The total of all operations was approximately 2 hours per foot. Standard 6x7-3/4-inch core barrels showed a rate of approximately 30 minutes per foot including core recovery and removal from barrel.

Alinement. Hole alinement was checked at intervals with a Digitilt (inclinometer with aluminum rods for azimuth) run down the drill rods. A Digitilt survey to elevation 650 feet and a plumb-bob survey to elevation 820 feet showed hole alinement to be within one foot horizontal to 200 feet vertical overall.

Water Leakage.

Rate of water loss with casing full was used to determine leakage in the hole. This method was abandoned when leaks developed at the base of the 12-inch casing where it was grouted into the ogee concrete. Morning and evening water levels were then used to determine overnight leakages. The hole was checked after completion by blowing out the water with compressed air and measuring the rate of water rise in the hole. The highest rate of inflow for the entire hole was 9 gallons per minute.

Grouting.

Leaks were gravity-grouted as the hole advanced. After completion, the hole was gravity-grouted up to depth of 171 feet. The grout was drilled out. Water inflow for the entire hole was reduced to 3 gallons per minute.

Major Equipment. Single tube barrels with core spring heated the spring and rendered it valueless. Core blocks occurred at short intervals. Bit footage generally was limited by diamonds being broken or pulled from the matrix and not by diamond wear. The runs were limited by core blocking in barrel. Core breaking with in-hole wedge and removal from hole with slotted "old bit" plus sand poured down rods was costly in time. Removal of bit and shell from barrel with chain tongs frequently bent the shell and barrel and removal by cutting torch was commonly required. Hence, metal thickness of bit, shell and barrel was not adequate. Drilling with double tube core barrel followed by reaming was satisfactory.

Tendon Hole 75-DHH-3, Intake Monolith 21.

Drilling Data.

A
3-7/8-inch hole (75-RD-3) was cored to a depth of 251.4 to obtain information on concrete and rock. An 11-7/8 inch diameter downhole hammer hole (75-DDH-3) was drilled in this same location. The cored hole was grouted and not used as a pilot hole for the downhole hammer. An 11-7/8-inch button bit, actuated by a 100-10

Series, Mission Hammerdrill and two 900 cubic foot per minute capacity air compressors, was used to drill through the concrete and rock to a depth of 201.5. Drill pipe was 8-inches in diameter. Drill rates ranged from 5 minutes per foot with new bits to 60 minutes per foot with worn bits. Two bits were used. Drill rate averages were approximately 6 minutes per foot in concrete and 16 minutes per foot in rock. Downtime for all reasons was approximately 13 minutes per foot. Twelve feet of casing was misaligned and deflection of hole from vertical exceeded specified alignment tolerance from top to bottom of hole. The hole was backfilled with concrete. Redrilling started on 16 July 1975 and continued until 20 July. The drilling was halted when the redrilled hole followed the initial plugged hole. Equipment for redrilling was modified prior to an attempt to improve alignment of the hole. The top and bottom of the hammerdrill were enlarged to 11-7/8 inch diameter and the lower 20 feet of the 8-inch diameter drill pipe was stabilized with a 11-1/2 inch diameter sleeve.

Tendon Hole 75-DHH-4, Closure Monolith 2,
Drilling Data. The hole was drilled to a total depth of 168 feet, of which 100 feet were in concrete and the remainder in rock. Equipment used was a Mission Series 100-10 Hammerdrill built up to 11-3/4 inch diameter, with an 11-7/8 inch button Hammerbit, 8 inch drill pipe and 11-3/4-inch drill collars, powered by a Failing 1500 drill and two 900 CFM, 100 to 120 psi, Compressors. Drill rates averaged 34 minutes per foot including bit changes, adding drill pipe and cleaning the hole. Hole alignment was within one foot horizontal to 200 feet vertical overall.

Tendon Hole 75-DHH-5, Spillway Monolith 8,
Drilling Data. The hole was drilled to a total depth of 340.5 feet, of which 210 feet were in concrete and the remainder in rock. Equipment used was a Mission Series 100-10 Hammerdrill built up to 11-7/8 inch diameter, with a 11-7/8 inch diameter button Hammerbit, 8 inch drill pipe and 11-3/4 inch drill collars, powered by a Reich T-750 drill. Two 900 CFM compressors were used for drilling to a depth of 211.5 feet and below 211.5 feet, two 750 CFM compressors rated at 250 psi were used. Drill rates averaged 18 minutes per foot in concrete and 17 minutes per foot in rock, including bit changes, adding drill pipe and cleaning the hole. Hole alignment was within one foot horizontal to 200 feet vertical overall.

Tendon Hole 75-RD-6, Spillway Monolith 7, Drilling
Data. The hole was cored to a total depth of 341.2 feet, of which 213.6 were in concrete and the remainder in rock. A HQ wireline powered with a Failing 1500 drill was used. The hole was then reamed to 11-7/8 inches with Hester modified Hughes Quadracone bits, Models J-33, J-44 and J-55, with guides following the HQ pilot hole. The quadracone bits with drill collars were powered by a Failing 2000 drill. HQ drill rates averaged 21 minutes per foot and reaming rates averaged 24 minutes per foot. Repairs and other downtimes were not included in these rates. Hole alignment was within one foot horizontal to 200 feet vertical overall.

Hole No. 75-RD-50

DRILLING LOG		DIVISION	INSTALLATION	SHEET 1 OF 1 SHEETS		
1. PROJECT Chief Joseph Dam		NPD	NPS			
2. LOCATION (Coordinates or Stationing) N 365,008.32 E 2,293,820.99		10. SIZE AND TYPE OF BIT				
3. DRILLING AGENCY		11. DATUM FOR ELEVATION SHOWN (TBM or BML)				
4. HOLE NO. (As shown on drawing title and file number) 75-RD-50		12. MANUFACTURER'S DESIGNATION OF DRILL				
5. NAME OF DRILLER		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN				
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.		14. TOTAL NUMBER CORE BOXES				
7. THICKNESS OF OVERBURDEN 72.5		15. ELEVATION GROUND WATER				
8. DEPTH DRILLED INTO ROCK 17.2		16. DATE HOLE STARTED 9 Oct 1975 COMPLETED 15 Oct 1975				
9. TOTAL DEPTH OF HOLE 89.7		17. ELEVATION TOP OF HOLE 959.2				
		18. TOTAL CORE RECOVERY FOR BORING %				
		19. SIGNATURE OF INSPECTOR				
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
959.2	0					
	10					
	20					
	30					
	40					
	50					
899.2	60	SP	SAND w/ gravel, wet, brown	I		N=32
894.2						
	70	GP	Sandy GRAVEL w/ cobbles (10") dense, wet, gray	I		
886.7			Top of Bedrock granite, gray			
	80					
869.5	30		Bottom of hole @ 89.7'			
	100					

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.

(TRANSPONT)

PROJECT

Chief Joseph Dam

HOLE NO.
75-RD-50

Hole No. 75-RD-50A

DRILLING LOG		DIVISION	INSTALLATION		SHEET	
		NPD	NPS		1 of 1 SHEETS	
1. PROJECT Chief Joseph Dam			10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) N 365,009.89 E 2,293,818.77			11. DAYTIME ELEVATION SHOWN (TBM or BBL)			
3. DRILLING AGENCY			12. MANUFACTURER'S DESIGNATION OF DRILL			
4. HOLE NO. (As shown on drawing title and file number)			75-RD-50A		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN	
5. NAME OF DRILLER					14. TOTAL NUMBER CORE BOXES	
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.					15. ELEVATION GROUND WATER	
7. THICKNESS OF OVERBURDEN			60		16. DATE HOLE STARTED 16 Oct 1975 COMPLETED 17 Oct 1975	
8. DEPTH DRILLED INTO ROCK			0		17. ELEVATION TOP OF HOLE 959.2	
9. TOTAL DEPTH OF HOLE			60		18. TOTAL CORE RECOVERY FOR BORING	
					19. SIGNATURE OF INSPECTOR	
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
959.2	0	GP	Alternating layers of Sandy GRAVEL and Asphalt Concrete			
952.2		GP	Sandy GRAVEL w/ cobbles & boulders			
949.2	10	SP	Gravelly SAND, medium, moist brown	I		N=21
940.2		SP	Gravelly SAND w/ cobbles			
939.2	20	GP	Sandy GRAVEL w/ cobbles, v. dense, wet, brown	I		N=57
928.20		SP	SAND, dense, wet, gray	I		N=42
926.7	30	GP	Sandy GRAVEL w/ cobbles, v. dense, wet, gray			
919.2	40	GM	Silty Sandy GRAVEL, v. dense, wet, gray	I		N=34
906.7	50	SP	SAND w/ gravel medium, wet, brown	I		N=65
899.2	60		Bottom of hole @ 60.0'			
	70					
	80					
	90					
	100					

ENG FORM 1836
MAR 71PREVIOUS EDITIONS ARE OBSOLETE.
(TRANSLUCENT)PROJECT
Chief Joseph DamHOLE NO.
75-RD-50A

Hole No. 75-RD-51

DRILLING LOG		DIVISION	INSTALLATION		SHEET	
		NPD	NPS		1 OF 1 SHEETS	
1. PROJECT Chief Joseph Dam			10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) N 364,950.18 E 2293793.17			11. DATUM FOR ELEVATION SHOWN (VDN or MSL)			
3. DRILLING AGENCY			12. MANUFACTURER'S DESIGNATION OF DRILL			
4. HOLE NO. (As shown on drawing title and file number) 75-RD-51			13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER			14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 56			16. DATE HOLE		STARTED 18 Oct 1975	
8. DEPTH DRILLED INTO ROCK 17			17. ELEVATION TOP OF HOLE 959.3		COMPLETED 21 Oct 1975	
9. TOTAL DEPTH OF HOLE 73			18. TOTAL CORE RECOVERY FOR BORING			
			19. SIGNATURE OF INSPECTOR			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	1 CORE RECOV- ERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
959.3	0		Alternating Layers of Sandy GRAVEL and asphalt concrete			
953.3						
	10	GP	Sandy GRAVEL, medium, moist, brown	I		N=20
944.8				I		N=23
		GP	Sandy GRAVEL w/ occ. cobbles, dense, wet	I		N=40+
940.3	20		Silty Sandy GRAVEL, dense, wet, gray	I		N=36
		GM				
	30			I		N=31
925.3			Gravelly SAND, medium-dense, wet, gray	I		N=28
919.8	40	SP		I		N=34
914.8			Gravelly SAND, medium, wet, brownish-gray	I		N=25
	50	SP				
903.1				I		N=26
	60		Top of Bedrock Granite, hard, gray			
893.5						
889.8	70		Basalt, dark gray			
			Granite, gray			
885.8			Bottom of Hole @ 73.5'			
	80					
	90					
	100					

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.
MAR 71 (TRANSLUCENT)

PROJECT
Chief Joseph Dam

HOLE NO.
75-RD-51

Hole No. 75-RD-52

DRILLING LOG		DIVISION NPD		INSTALLATION NPS		SHEET 1 OF 1 SHEETS	
1. PROJECT Chief Joseph Dam				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) N 365,048.91 E 2,293,835.12				11. DATUM FOR ELEVATION SHOWN (TBM or BBL)			
3. DRILLING AGENCY				12. MANUFACTURER'S DESIGNATION OF DRILL			
4. HOLE NO. (As shown on drawing title and file number) 74-RD-52				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE <input type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 22 Oct 1975 COMPLETED 29 Oct 1975			
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE 949.0			
9. TOTAL DEPTH OF HOLE 81.8				18. TOTAL CORE RECOVERY FOR BORING %			
				19. SIGNATURE OF INSPECTOR			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVER- RY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
949.0	0		Rockfill w/ Silty Sandy GRAVEL, brown				
945.0	10		Rockfill w/ Sandy GRAVEL, dense, wet, gray	I			
921	30	SM	Silty SAND (fine) w/ fine gravel, loose, wet, brown	I		N=5	
909	40	GM	Silty Sandy GRAVEL, medium, wet, brown	I		N=17	
896.0	50	GM	Silty Sandy GRAVEL, dense, wet, gray	I		N=40	
		SP	SAND w/ fine gravel, medium, wet, brown				
889.5	60	SP	SAND w/ gravel dense, wet, brown	I		N=20+	
885.3		GP	Boulder				
	70		Top of Bedrock Granite, close jointed, hard, gray				
867.2	80						
			Bottom of hole @ 81.8'				
	90						
	100						

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.
(TRANSLUCENT)

PROJECT
Chief Joseph Dam

HOLE NO.
75-RD-51

PROJECT Chief Joseph Das			HOLE NO. 82-RD-1A	
LOCATION Left Abutment			INSPECTOR Karaba	
DEPTH OF HOLE 57.5'			CONTRACTOR Government	
DEPTH OF O.B. 57.5'			DATE STARTED 1 Sep 82	
ROCK DRILLED 0.0'			DATE COMPLETED 4 Sep 82	
% CORE RECOVERED N/A			SURFACE EL. 956.2'	
DIAM. HOLE 4"			N 364,284 E 2,291,635	
EQUIPMENT Mobile B-80 Rotary Wash				

ELEVATION	DEPTH	SAMPLING	CORE % O 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification	Plasticity
952.7					Silty Sandy GRAVEL, GM, w/ numerous cobbles, occ boulders (1.5'), (angular) (loose), dry, lt. brown. (Rock Rubble Fill).	Drilled w/4" casing, water circulation and 3-1/2" tricone bit. Drilling generally very slow and difficult. 0-20% DFR, 80-90% DFR from 37.7-57.5 Shot 2, 1/3 lb sticks kine-pack @ 10.0' and 16.0'
	10		A			
	20		B		Sandy GRAVEL w/silt, GP-GM numerous cobbles, occ. boulders (1.5'), (angular) loose - medium, lt. brown (Rock Rubble Fill).	1 Sep 82 W.L. Dry 2 Sep 82 W.L. Dry
932.2						Shot 2, 1/3 lb. sticks kine-pack @ 23.0'. Casing deflected, 26.0'.
	30		C			
	40		D		Sandy GRAVEL, GP, w/numerous cobbles, occ. boulders (1.5'), (angular), medium, wet, lt. br. (Rock Rubble Fill).	2 Sep 82 W.L. 30.1' 3 Sep 82 W.L. Dry
918.7			E			3 Sep 82 W.L. 30.0'
	50		F		Silty SAND, SM, (v. fine), sl. p., wet, medium, gr./br., isolated thin laminae of clayey silt.	4 Sep 82 W.L. 29.8'
913.2			G			Twisted 7.0' of drill tools off in hole - retrieved. Broke casing @ 32.5' joint while driving to 49.7'. Retrieved casing leaving 17.5'+ shoe in hole, 32.2'-49.7'.
	60				SAND, SP, (fine), wet, dense, orange/brown, occ. indistinct bedding. Top of rock 57.5'. Total depth 57.5'.	4 Sep 82 W.L. 38.2'
898.7						Installed 2-1/2" I.D., Sch 80 PVC pipe. Slotted @ 1.0' intervals, 37.3'-57.3'.
	70				Samples A-G w/3" split spoon drive sampler using 360# hammer.	11 Sep 82 W.L. 37.9'
	80					Blew water from piezometer for 8 min. W.L. returned from 47.7'39.4' in 126 min. S.W.L. (37.7') reached by 1300 hrs., 13 Sep 82.
	90					
	100					

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>82-RD-2</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Kareba</u>	
DEPTH OF HOLE <u>50.6'</u>		CONTRACTOR <u>Gov't</u>	
DEPTH OF O.B. <u>29.0'</u>		DATE STARTED <u>5 Sept 82</u>	
ROCK DRILLED <u>21.6'</u>		DATE COMPLETED <u>7 Sept 82</u>	
% CORE RECOVERED <u>100%</u>		SURFACE EL. <u>962.0</u>	
DIAM. HOLE <u>4 1/3"</u>		N <u>364.178</u> E <u>2291.620</u>	
EQUIPMENT <u>Mobile R-80 Rotary Wash</u>			

ELEVATION	DEPTH	GAL. H ₂ O	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS
						Coring Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Retain, Water Color, Drilling Fluid Data, etc.
					Sandy GRAVEL w/silt, GP-GM Numerous cobbles, (11"), Occ. Boulders (1.5'-2.0'), (angular), ND, (loose), (dry), Lt. Br. (ROCK RUBBLE FILL) Grades to cobbly sandy GRAVEL w/silt, 16.0'-29.0'. Void in rubble fragments, 23.5'-25.2'.	Overburden drilled with 3-1/2" tricone bit, water circulation 4" casing. Drilling gen. v. slow and difficult. 0-20% DFR. Hole deviating from vertical 5 Sept 82 WL DRY 6 Sep 82 WL DRY Cont'd difficult drill. Shot 3, 1/3 Lb. sticks Rinepack 16.5' and 23.5'.
933.0	30	77.11	A		Top of rock 29.0	
			A		"GRANITE" (LAMPROPHYRE to 45.0')	
			B		Dark gray to white, gen. fresh, very hard, widely spaced joints, generally smooth-moderately rough, slightly FeO stained, OCC.	6 Sept 82 WL 24.2'
			C		lightly infilled w/calcite, faintly slickensided. Joint angles gen. 20°-40° from horiz. occ. 60°-70°.	7 Sept 82 WL 28.0'
			D			Began coring @ 29.1 w/NXMW core bbl. & diamond bit. Runs A-E 0% DFR (poor casing seat on top of rock). Installed 2-1/2" I.D. Sch 80, PVC Pipe, slotted @ 1.0' intervals, 20.4'-50.4'.
882.4	50		E			Removed drill casing.
					Total depth, 50.6' soil descriptions based on surface observation, DFR and drill action Soil sample "A" attempted w/3" split spoon drive sampler using 360# surface hammer. Recovery 0% and destroyed sampler shoe in attempt.	7 Sept 82 WL 24.2' 8 Sept 82 WL 28.1' 11 Sept 82 WL 28.5'
					Bedrock sampled continuously w/NX core barrel, diamond bit.	Blew water from piezometer for 8 min. WL returned from 45.0'-30.8' in 150 min. S.W.L. (28.5') was reached by 1300 hrs 13 Sept 82.

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>22-90-3a</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Faraba</u>	
DEPTH OF HOLE <u>84.7'</u>		CONTRACTOR <u>Gov't</u>	
DEPTH OF O.B. <u>66.8'</u>		DATE STARTED <u>10 Sept 82</u>	
ROCK DRILLED <u>17.9'</u>		DATE COMPLETED <u>16 Sept 82</u>	
% CORE RECOVERED <u>100%</u>		SURFACE EL. <u>965.9'</u>	
DIAM. HOLE <u>4 1/2"</u>		N <u>364,180</u> E <u>2,291,744</u>	
EQUIPMENT <u>Mobile R-80 Rotary Wash</u>			

ELEVATION	DEPTH	LOG	CORE % 100	BLOWS /ft	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Etc., Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
962.6					Silty Sandy cobbly (11") GRAVEL, GM (fine-coarse, angular), ND (loose) dry, Lt. Br. (ROCK RUBBLE FILL)	Overburden drilled with 3-1/2" tricone bit, water circulation 4" casing reduced to NX (3") casing and 2-15/16" tricone # 51.5'. Samples A-E w/3" split spoon drive sample (360# hammer) samples F-H w/2" split spoon drive sampler (140# hammer)
	10				Cobbly sandy GRAVEL w/silt, GP-GM, occ. boulders (2.0') (angular), (loose), dry-wet, Lt. Br. (ROCK RUBBLE FILL).	
	20					
	30					
	40				Silty SAND, SM, (fine), MP, Loose, wet, GR/BR, to orange br mottled. High mica con- tent,	Drilling gen. v. slow and dif- ficult, DFR-04. Shot 3, 1/3 lb sticks kinepack, 5.6'
		A				10 Sept 82 WL 11.6'
		B				11 Sept 82 WL 11.3'
		C				Shot 3, 1/3 lb. sticks kinepack 22.2'
920.9						11 Sept 82 WL 10.8'
	50				SAND, (SP), (fine), isolated gravel (fine-coarse rounded) medium-dense, wet, medium brown.	13 Sept 82 WL 11.7'
		D				Drilling smooth and even. Easy penetration, 9.0% DFR
		E			Thinly laminated w/sandy SILT.	13 Sept 82 WL 13.2'
	60				Moderately plastic clayey SILT, 65.5-66.8.	15 Sept 82 WL 11.9'
		F				
		G				
899.1					Top of rock 66.8	Begin coring @ 62.5, w/NXHW core bbl. & diamond bit.
	70				"GRA NITE" white, fresh, very hard occ. pyrite crystals, joints widely spaced, smooth to moderately rough, fresh to slightly stained w/FeO, occ. slick- ensided. Joint angles 350-45° from horiz.	60% DFR 15 Sept 82 WL 7.3'
		A				16 Sept 82 WL 10.1'
		B				60% DFR
		C				
881.2						16 Sept 82 WL 7.0'
	90				Total depth 84.7' rock rubble fill descriptions based on observation of surface conditions, DFR and drill action.	17 Sept 82 WL 11.2'
		D				Installed 2-1/2" ID., Sch 80, PVC Pipe slotted C 1.0' intervals, 49.4'-74.4'. Removed drill casing.
	100					

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>82-RD-4</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Karaba</u>	
DEPTH OF HOLE <u>42.6'</u>		CONTRACTOR <u>Govt.</u>	
DEPTH OF O.B. <u>22.5'</u>		DATE STARTED <u>17 Sep 82</u>	
ROCK DRILLED <u>20.1</u>		DATE COMPLETED <u>18 Sep 82</u>	
% CORE RECOVERED <u>100%</u>		SURFACE EL. <u>948.5'</u>	
DIAM. HOLE <u>4 1/3"</u>		N <u>364.364</u> E <u>2,291.545</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash</u>			

ELEVATION	DEPTH	LOG	CORE SOIL BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Return, Water Color, Drilling Fluid Data, etc.
				Silty Sandy GRAVEL, GM w/ numerous cobbles (1 1/2") Occ. boulders (2.5'), (angular), NP, (loose), dry, lt. br. (ROCK RUBBLE FILL).	Overburden drilled with 3 1/2" tri-cone bit, water circulation, 4" casing.
936.1	10			SAND, SP (fine-medium), dense, (wet), mod. br.	Drilling, rough, grinding to 12.1', smooth to 18.1 60%-80% DFR. Drill action grinding, 18.1'-22.5', DFR 0%.
930.5	20			Sandy GRAVEL, GP (fine-coarse rounded), (wet). TOP OF ROCK—22.3	17 Sep 82 WL 6.7'
926.0	30		A	"GRANITE," (LAMPROPHYRE to 30.0') dark gray, fresh, hard, joints widely spaced, fresh to slightly FeO stained Occ. filled w/calcite.	18 Sep 82 WL 22.3' Began coring @ 22.3 w/NXEW core bbl. & diamond bit. Runs A-E 80-100% DFR.
	40		B		
			C		
			D		
905.9	50		E	Fracture spacing close to very close @ 30.0'. Trace Gouge @ 41.0'. Fracture angles gen. 20-30 degrees from horizontal.	18 Sep WL 14.7'
	60			TOTAL DEPTH 42.6'	Installed 2 1/2" I.D., SCH. 80, PVC Pipe Slotted @ 1.0' intervals, 11.0-42.0'. Removed drill casing.
	70			Sample A w/2" splitspoon drive sampler using a 140# hammer. Sample B attempted w/3" splitspoon drive sampler using a 360# hammer. Soils descriptions largely based on DFR and drill action.	20 Sep WL 23.7' 23 Sep WL 25.2'
	80				Blew water from piezometer for 8 min. WL returned, 39.7' - 35.6' in 8 hours. SWL (28.6') 1600 hrs 27 Sep 82
	90				
	100				

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>82-RD-58</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Karaba</u>	
DEPTH OF HOLE <u>25.0'</u>		CONTRACTOR <u>Government</u>	
DEPTH OF O.B. <u>23.6'</u>		DATE STARTED <u>20 Sep 82</u>	
ROCK DRILLED <u>1.4'</u>		DATE COMPLETED <u>21 Sep 82</u>	
% CORE RECOVERED <u>N/A</u>		SURFACE EL. <u>965.4'</u>	
DIAM. HOLE <u>4"</u>		N <u>364.117</u> E <u>2.291.608</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash.</u>			

ELEVATION	DEPTH	GRAVEL	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
957.3	10				Cobbly silty sandy GRAVEL, GM, w/ occ. boulder (1.5'), (angular), (loose), lt. br. (rock rubble fill).	Drilled with 3 1/2" tricone bit, water circulation, 4" Ø casing. Samples A-B taken by 3" split spoon drive sampler using 360# hammer.
942.1	20				Sandy GRAVEL, GP, (fine to coarse, rounded) medium, wet, med. brown. (GRAVEL FILTER).	Drill action rough, grinding 30% to 50% DFR, difficult to clean out hole prior to sampling.
940.4	30				Top of rock 23.6	20 Sep 82 WL 9.9 21 Sep 82 WL 10.9
	40				"GRANITE"	Installed 2 1/2" ID, Sch. 80 PVC pipe slotted @ 1.0' intervals, 10.0'-23.6'. Removed drill casing.
	50				Total depth 25.0'	21 Sep 82 WL 10.3 22 Sep 82 WL 12.1

PROJECT <u>Chief Joseph Dam</u>				HOLE NO. <u>82-RD-6</u>	
LOCATION <u>Left Abutment</u>				INSPECTOR <u>Karaha</u>	
DEPTH OF HOLE <u>39.8'</u>				CONTRACTOR <u>Government</u>	
DEPTH OF O.S. <u>37.7'</u>				DATE STARTED <u>22 Sep 82</u>	
ROCK DRILLED <u>2.1</u>				DATE COMPLETED <u>23 Sep 82</u>	
% CORE RECOVERED <u>N/A</u>				SURFACE EL. <u>963.9</u>	
DIAM. HOLE <u>4"</u>				N <u>364.147</u> E <u>2291.655</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash</u>					

ELEVATION	DEPTH	GAL/GH/C	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Rec. Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
955.9	10				Cobbly, silty sandy GRAVEL, GM, w/ occ. boulders (2.0') (angular), (loose), (dry), lt. br. (rock rubble fill).	Drilled with 3 1/2" tricone bit, water circulation, 4" casing. Samples A-D taken by 3" split spoon drive sampler using 360# hammer.
	20				Sandy GRAVEL GP, (fine-coarse, rounded), w/ numerous cobble (5"), medium, wet, multicolored, (GRAVEL FILTER).	Drill action gen. rough, grinding, 40-80% DFR, 0% @ 0-10' & 33.0'-37.0'. Difficult to clean out hole prior to samp.
	30					22 Sep 82 WL 7.8' 23 Sep 82 WL 8.8'
926.2	40				Top of rock 37.7	Installed 2 1/2" ID, Sch. 80, PVC pipe slotted @ 1.0' intervals, 10.0'-37.7'. Removed drill casing.
924.1	40				"GRANITE"	23 Sep 82 WL 9.2' 24 Sep 82 SWL 9.1'
					Total depth, 39.8'	

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>B2-BD-7</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Karaba</u>	
DEPTH OF HOLE <u>61.9'</u>		CONTRACTOR <u>Govt.</u>	
DEPTH OF O.B. <u>44.7'</u>		DATE STARTED <u>24 Sep 82</u>	
ROCK DRILLED <u>17.2'</u>		DATE COMPLETED <u>27 Sep 82</u>	
% CORE RECOVERED <u>100%</u>		SURFACE EL. <u>951.5'</u>	
DIAM. HOLE <u>4 1/3"</u>		N <u>364,334</u> E <u>2,291,522</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash</u>			

ELEVATION	DEPTH	CORRECTION	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Retention, Water Color, Drilling Fluid Data, etc.
					Silty, Sandy, Cobbly, GRAVEL, GM, w/Occ. Boulders (1.5') (Angular), NP, (Loose) Lc. Br. (ROCK RUBBLE FILL)	Overburden drilled w/3 1/2" tricone bit, water circulation, 4" casing. Soil samples A-C by 3" splitspoon drive sampler using 360# hammer.
938.0	10					
934.0	20		A		Silty SAND, SM (very fine), NP, loose, wet, Med. Br.	Drilling rough, grinding DFR. 80% 24 Sep WL DRY
	30				Sandy GRAVEL, GP, (fine-coarse, rounded), loose, wet, med. br.	25 Sep WL DRY
	40		B			Continued rough, grinding drill DFR-0-10%. Difficult in cleaning out hole prior to sampling.
907.2	40		C			25 Sep WL 32.1'
	47.0				TOP OF ROCK 44.7	27 Sep WL 33.5'
	50		A		"GRANITE," (LAMPROPHYRE, 56.0'-61.9') Dark Gray to White, gen. fresh, hard-very hard, widely spaced joints, Gen. Smooth, fresh to Sl. stained (green), faintly slicken slid, isolated gouge @ 53'. Joint angles gen. 35-55 degrees from horizontal.	Cored Bedrock. Began coring @ 47.0 w/NXHW core bbl. & diamond bit.
	60		B			Installed 2 1/2" I.D., SCH 80 PVC Pipe Slotted @ 1.0' intervals, 10.0'-61.7'.
889.6	60		C			Removed drill casing. 27 Sep WL @ 26.1'
	70				TOTAL DEPTH 61.9'	8 Oct SWL 32.25
	80					
	90					
	100					

PROJECT <u>Chief Joseph Dam</u>			HOLE NO. <u>82-RD-8</u>	
LOCATION <u>Left Abutment</u>			INSPECTOR <u>Karaba</u>	
DEPTH OF HOLE <u>16.0'</u>			CONTRACTOR <u>Government</u>	
DEPTH OF O.B. <u>N/A</u>			DATE STARTED <u>28 Sep 82</u>	
ROCK DRILLED <u>N/A</u>			DATE COMPLETED <u>29 Sep 82</u>	
% CORE RECOVERED <u>N/A</u>			SURFACE EL. <u>965.4'</u>	
DIAM. HOLE <u>4"</u>			N <u>364,219</u> E <u>2,291,710</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash</u>				

ELEVATION	DEPTH H	CORRECTION C	CORE % O 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, % Water Loss or Retain, Water Color, Drilling Fluid Data, etc.
957.4	10				Silty, sandy, cobbly GRAVEL, GM. w/ occ. boulders (1.5') (angular), np, (loose) lt. br. (ROCK RUBBLE FILL).	Drilled with 5-7/8" tricone bit to 11.0' reduced to 3 1/2" tricone, 4" casing. Circulation fluid was water.
946.4	20				Sandy GRAVEL, GP, cobbly (angular?), (loose). (Rock rubble fill?).	Very slow difficult drilling 0% DFR casing deflecting @ 9-10'. 28 Sep 82 WL 12.7' 29 Sep 82
	30				Total depth 19.0'.	1-1/8" ID, Sch. 40 PVC pipe slotted @ 0.5' intervals from 16.0'-13.0' and 1.0' intervals from 13.0'-6.0'. Removed drill casing.
	40					
	50					
	60					
	70					
	80					
	90					
	100					

PROJECT Chief Joseph Dam			HOLE NO. 82-RD-9	
LOCATION Left Abutment			INSPECTOR Karaba	
DEPTH OF HOLE 73.2'			CONTRACTOR Govt.	
DEPTH OF O.B. 55.8'			DATE STARTED 29 Sep 82	
ROCK DRILLED 17.4'			DATE COMPLETED 1 Oct 82	
% CORE RECOVERED 100%			SURFACE EL. 965.2	
DIAM. HOLE 4"/3"			N 364,116 E 2,291,708	
EQUIPMENT Mobile B-80 Rotary Wash				

ELEVATION	DEPTH	CORING	CORE % 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Shift, Water Level at Start Yield, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Level or Return, Water Color, Drilling Fluid Data, etc.
959.8	10			Silty Sandy Cobbly GRAVEL GM w/Occ Boulders (1.5'), (Angular), Loose, Dry, Lt. Br. (ROCK RUBBLE FILL)	Overburden Drilled by 3/4" Tricone Bit, Water Circulation 4" Casing, Samples A-C w/3" Split Spoon Drive Sampler & 360# Hammer. Samples D-G w/2" Split Spoon Drive Sampler & 140# Hammer.
	20		A	Sandy Cobbly GRAVEL GP w/Occ Boulders (1.5'), (Angular- Rounded), Very Loose-Loose, (ROCK RUBBLE FILL)	Slow Difficult Drill w/DFR 90% to 5.5; OZ from 5.5 to 26.0' 29 Sep 82
938.7	30		C	Gravelly (Fine) SAND SP, (Med.-Coarse), NP, Very Loose-Loose, Wet, M. Brn.	30 Sep 82 Drilling Becoming Rapid & Easy, DFT 20-50%
931.2			D		
927.2	40		E	Grades to Fine Sand w/ Scattered Fine Gravel @ 29.0' SAND (Fine) w/Silt SP-SH, ND Medium, Wet, Med. Br.	
922.8				Sandy GRAVEL GP, (Fine- coarse), (Medium), Wet.	30 Sep 82 WL 10.9'
	50		F	SAND SP, (V. Fine-Fine), Occ Fine Gravel, Medium, Wet, Med. Brown. Thinly Lam. w/ silt. Grades fine to med.	1 Oct 82 WL 13.6' Began Coring @ 58.0 w/NXHW Corebbl & diamond bit.
909.7	60		G	@ 54.0'	Runs A-E 80% DFR OZ @ 72.5'.
			A	Top of Rock 55.8'	1 Oct 82 WL 9.7
			B		
			C		
			D		
			E		
892.0	70				
	80			"GRANITE," White, Fresh, Very Hard, Gen. Widely spaced joints w/Close to V. Close joint spacing @ 66.5'- 68.7', Smooth, Slickensided Slightly FO (or Chlorite) Stained, Traces of Gouge & Infilling w/Calcite, Joint Angles Gen. 35-65 degrees. From Horiz.	2 Oct 82 Installed 24" I.D., SCH 80 PVL Pipe Slotted @ 1.0' Intervals, 10.0' - 62.5'. Removed drill casing.
	90				2 Oct 82 SWL 10.7'
	100			Total Depth 73.2'	

PROJECT Chief Joseph Dam		HOLE NO. 82-RD-10	
LOCATION Left Abutment		INSPECTOR Karaba	
DEPTH OF HOLE 56.8'		CONTRACTOR Government	
DEPTH OF O.B. 33.3'		DATE STARTED 2 Oct 82	
ROCK DRILLED 36.1'-56.8'		DATE COMPLETED 5 Oct 82	
% CORE RECOVERED 98%		SURFACE EL. 963.2'	
DIAM. HOLE 4 1/3"		N 364.158 E 2291.666	
EQUIPMENT Mobile B-80 Rotary Wash			

ELEVATION	DEPTH	LOG	CORE % O B L O W S /F T	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Retain, Water Color, Drilling Fluid Data, etc.
954.2	10			Sandy Cobble GRAVEL w/silt GM-GP, NP, loose, dry. (ROCK RUBBLE FILL).	Overburden drilled w/3/4 tricone bit, water circulation 4" casing. Sample A w/3" split spoon drive sampler & samples B-I w/2" split spoon drive sampler & 140# hammer.
				Sandy clayey SILT, ML, w/ gravel (fine-coarse, rounded to angular), SL-PL, very stiff to hard, moist, GR/BR. (IMPERVIOUS CORE)	
	20		A		
			B		
			C		
			D		
			E		
			F		
			G		
			H		
	30				
930.0					
927.2				CONCRETE TOP OF ROCK 36.0	4 Oct 82 WL 4.7'
			A	"GRANITE" white, very hard, flesh to FeO Stained, gen. widely spaced joints becoming closely to very closely spaced @ 42.3'-46.0', smooth to moderately rough, FeO stained, Occ. slickenslided, iso. oxidized iron pyrite crystals. Joint angles gen. 40-60 degrees from horizontal.	Continued rough, grinding drill action
	40		B		4 Oct 82 WL +1.3'
			C		5 Oct 82 WL 3.7
			D		Began coring @ 34.5 w/NXRW core bbl. & diamond bit. Runs A-E, DFR 90% btm.
	50		E		5 Oct 82 WL +1.3'
906.4				TOTAL DEPTH 56.8'	6 Oct 82 WL 8.2'
	60				Installed 2 1/2" I.D. SCH 80 PVC pipe slotted @ 1.0' intervals 41.7'-56.7'. Placed sand filter pack, 56.7'-33.7'. Placed grout seal (cement + Al. powder), 33.7'-37.0'. Installed 1-1/8" I.D. SCH 40 PVC pipe slotted @ 1.0' intervals, 24.0'-5.0'.
	70				6 Oct
	80				19 Oct WL 17.5
					Blew water out of both piezometers for 8 min. V. slow recharge (101/1 hr.
	90				29 Oct SWL 12.1/15.5
	100				

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>82-RD-11</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Karaha</u>	
DEPTH OF HOLE <u>20.3'</u>		CONTRACTOR <u>Govt.</u>	
DEPTH OF O.B. <u>N/A</u>		DATE STARTED <u>6 Oct 82</u>	
ROCK DRILLED <u>N/A</u>		DATE COMPLETED <u>7 Oct 82</u>	
% CORE RECOVERED <u>N/A</u>		SURFACE EL. <u>953.1</u>	
DIAM. HOLE <u>4"</u>		N <u>364,164</u> E <u>2,291,635</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash</u>			

ELEVATION	DEPTH	G.C.H.	CORE % 100 O 100 BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Shift, & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
958.1				Sandy cobbly GRAVEL w/silt, GP-GM, Occ. boulders (1.5') (angular), (loose), (dry)	Drilled w/3/4" tricone bit, water circulation, 4" casing.
	10		A	lt. br. (ROCK RUBBLE FILL).	Samples A-B taken w/2" split- spoon drive sampler using 140# hammer.
			B	Sandy clayey SILT, ML, w/ gravel (fine-coarse, rounded angular), SL. Plastic, Hard, Moist, GR/BR. (Impervious Core)	Drilling slow, DFR 0% to 5.0' 6 Oct WL DRY
942.8	20				7 Oct WL DRY Drilling becomes easy, rapid DFR. 100%
	30			TOTAL DEPTH 20.3'	7 Oct WL - 14.3' 8 Oct Installed 2 1/2" I.D. SCH 80, PVC Pipe slotted, 10.0'-19.4. Placed surface seal (cement + AL. Powder), CS to 6.5'. Blew water from piezometer for 5 min. Removed drill casing.
	40				
	50				
	60				
	70				
	80				
	90				
	100				

PROJECT		Chief Joseph Dam		HOLE NO. 82-RD-12	
LOCATION		Left Abutment		INSPECTOR Karaba	
DEPTH OF HOLE		28.2'		CONTRACTOR Govt.	
DEPTH OF O.B.		15.9'		DATE STARTED 12 Oct 52	
ROCK DRILLED		12.3'		DATE COMPLETED 13 Oct 52	
% CORE RECOVERED		100%		SURFACE EL. 939.1	
DIAM. HOLE		4 1/3"		N 364,449 E 2,291,417	
EQUIPMENT Mobile B-80, Rotary Wash					

ELEVATION	DEPTH	CORE NO.	BLOWS / FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
928.7	10			Silty sandy, cobbly GRAVEL, GM, w/Occ. boulders (1.5') (angular), loose, dry, lt. br. (ROCK RUBBLE FILL).	Overburden drilled w/3 1/2" tricone bit, water circulation, 4" casing. Sample A attempted w/3" split spoon drive sampler & 360# hammer.
923.3	20			Sandy cobbly GRAVEL w/silt, GP-GM, Occ. boulders (1.5) (angular), NP, (loose), lt. br. (ROCK RUBBLE FILL). TOP OF ROCK 15.9	Rough grinding drill, DFR 50% 12 Oct WL-C.S.
910.9	30				
	40				
	50				
	60				
	70				
	80				
	90				
	100				

DEPTH	DESCRIPTION OF MATERIALS	REMARKS
13 Oct.	"GRANITE," white, v. hard, fresh, widely spaced joints, moderately rough, v. slightly FeO stained, Occ. lightly infilled w/calcite, joint angles gen. 5-20 degrees from horizontal.	WL DRY Began coring w/XXNW core bbl. & diamond bit. Runs A-D DFR 90%
13 Oct		WL 9.9'
14 Oct	TOTAL DEPTH 28.2'	WL 15.98 Installed 2 1/2" I.D., SCH 80, PVC pipe slotted, @ 1.0' intervals, 10.0'-28.1'. Removed drill casing. Blew water out of piezometer for 5 min.
14 Oct		WL 21.9'
29 Oct		SWL 22.6'

PROJECT		Chief Joseph Dam		HOLE NO. 82-20-11	
LOCATION		Left Abutment		INSPECTOR Karaha	
DEPTH OF HOLE		56.4'		CONTRACTOR Gove	
DEPTH OF O.B.		33.2'		DATE STARTED 14 Oct 82	
ROCK DRILLED		23.2'		DATE COMPLETED 18 Oct 82	
% CORE RECOVERED		96%		SURFACE EL. 965.6	
DIAM. HOLE		4 1/3"		N - 366.305 E - 2,291.687	
EQUIPMENT Mobile B-80 Rotary Wash					

ELEVATION	DEPTH	CORRECTION	CORE # O 100 BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
				Soils Classification Plasticity Condition Moisture Color	Coring Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
959.1	10		A	Sandy cobbly (11") GRAVEL w/silt GP-GM, occ. boulders (1.5'), loose, dry, lt. br. (ROCK RUBBLE FILL)	Overburden drilled with 3 1/2" tricone bit, water circulation, 4" casing. Sample A w/3" splitspoon drive sampler & 360# hammer. Samples B-D w/2" splitspoon drive sampler & 140# hammer. Drilling slow, difficult DFR. 80% 14 Oct WL GS 15 Oct WL 5.3'
	20		B	Sandy GRAVEL, GP, Fine-coarse, rounded, scattered cobbles (5"), med., wet, lt. br. Isolated gravelly, sandy SILT, ML, 25.0-26.0' & 27.8-29.7'. (GRAVEL FILTER)	Drilling, grinding, easy DFR. 40% 15 Oct WL 8.1
	30		D	TOP OF ROCK 33.2	
932.4	40	11.0	A	GRANITE bedrock white, very hard, fresh, closely spaced joints 35.0'-44.0' & 54.0'-56.4', v. closely spaced	16 Oct WL 10.2 Began coring @ 35.5 w/NXHW core bbl. & diamond bit. Runs A-B DFR. 90%
	45		B	44.4'-45.6' & 51.5'-52.4', widely spaced 46.0'-51.5'. Joints gen. smooth to moderately rough, SL. FeO stained, Occ. infilled by calcite, slickensided 150 gouge, 41.5'. Joint angles gen. 30-40 degrees from horizontal.	16 Oct WL 9.7
	50		C		18 Oct WL 11.2 Runs C-E DFR. 90%
	55		D		Installed 2 1/2" I.D. SCH. 80 PVC pipe slotted at 1.0' intervals, 46.0'-56.0'. Placed seal (bentonite pellets) 30.0'-40.0'. Installed 1-1/8" I.D. SCH 40, PVC pipe slotted at 1.0' intervals, 10.0'-25.0'. Removed drill casing. 18 Oct WL 11.9'
909.2	60		E		
	70			TOTAL DEPTH - 56.4'.	19 Oct 0800 WL 14.6' Blew water out of lower stage for 10 min. WL returned from 57.2'-13.1' in 30 min.
	80				19 Oct 1600 SWL 11.3'
	90				
	100				

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>82-RD-16</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Karaha</u>	
DEPTH OF HOLE <u>40.0'</u>		CONTRACTOR <u>Govt</u>	
DEPTH OF O.B. <u>37.1'</u>		DATE STARTED <u>20 Oct 82</u>	
ROCK DRILLED <u>2.9'</u>		DATE COMPLETED <u>23 Oct 82</u>	
% CORE RECOVERED <u>N/A</u>		SURFACE EL. <u>956.3'</u>	
DIAM. HOLE <u>4"</u>		N <u>364,330</u> E <u>2,291,653</u>	
EQUIPMENT <u>Mobile B-80</u>			

ELEVATION	DEPTH	LOG	CORE S 100 O BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Retain, Water Color, Drilling Fluid Data, etc.
953.3				Sandy, Cobbly Gravel, w/Silt GP-GM Occ Boulders (1.5'), Loose, Dry ₂ (ROCK RUBBLE FILL)	Overburden Drilled w/3 1/2" Tricone, Water Circulation, 4" Casing. Samples A-B w/3" Split Spoon Drive Sampler & 360# Hammer.
	10		A	Sandy, Cobbly GRAVEL, GP, w/Occ. Boulder (1.5'), Loose-Dense, Lt. Br. (ROCK RUBBLE FILL).	Very Difficult Slow Drilling. DFR 40% 20 Oct 82 WL DRY
	20		R		21 Oct 82 WL DRY Difficult Drill DFR 0% 21 Oct 82 WL DRY
	30				22 Oct 82 WL DRY Difficult Drill DFR 0% 22 Oct 82 WL 20.7
922.3				(Sandy GRAVEL, GP, Dense, Wet, Lt. Br.)	23 Oct 82 WL 29.5'
919.3				Top of Rock 37.0'	23 Oct 82
916.3	40			"GRANITE"	
	50			Total Depth 40.0'	28 Oct 82 WL 35.7 Blew Water Out of Piezometer for 8 Min. 28 Oct 82 WL 35.7 29 Oct 82 SWL 35.7
	60				Installed 2 1/2 I.D., SCH. 80, P.V.C. Pipe Slotted @ 1.0' Intervals, 10.0'-40.0'; Removed drill casing.
	70				
	80				
	90				
	100				

PROJECT <u>Chief Joseph Dam</u>		HOLE NO. <u>82-RD-15</u>	
LOCATION <u>Left Abutment</u>		INSPECTOR <u>Koraba</u>	
DEPTH OF HOLE <u>37.5'</u>		CONTRACTOR <u>Cowr</u>	
DEPTH OF O.B. <u>7.2'</u>		DATE STARTED <u>25 Oct 82</u>	
ROCK DRILLED <u>25.3'</u>		DATE COMPLETED <u>27 Oct 82</u>	
% CORE RECOVERED <u>100%</u>		SURFACE EL. <u>942.8'</u>	
DIAM. HOLE <u>4 1/3"</u>		N <u>364.355</u> E <u>2.291.368</u>	
EQUIPMENT <u>Mobile B-80 Rotary Wash.</u>			

ELEVATION	DEPTH	CORRECTION	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
935.6	10				Silty SAND, SM, Very Fine, NP, Medium, Dry, Lt. Brown.	Overburden drilled w/3 1/2" Tri-cone Bit, Water Circulation 4" Casing. Sample "A" Taken w/2" Split Spoon Drive Sampler Using 140# Hammer.
					Top of Rock 7.2	
					"Granite" (Lamprophyre, 7.2'-10.8'). Dark Gray-White, Fresh, Hard-V. Hard, Joints Widely Spaced 7.2' - 24.5'; Closely Spaced 24.5' - 27.3'; Very Closely Spaced 27.3' - 32.5'.	Smooth, Even, Easy Drill, DFR-80X 25 Oct 82 WL 1.4'
910.3	30					26 Oct 82 WL DRY Begin Coring at 8.1 w/NXHW Corebbl & Diamond Bit. Core Runs H-E DFR 100% 26 Oct 82 WL 5.8
	40				Gen. Smooth to Moderately Rough, Slightly FEO Stained, Occ. Lightly Infilled w/ Calcite, Faintly Slickensided. Joint Angles Gen. 45 - 70 degrees from Horiz.	27 Oct 82 WL 22.6 Run F DFR 100% 27 Oct 82 WL 22.6'
	50				Total Depth 32.5'	28 Oct 82 WL 29.0' Blew Water From Piezometer for 8 min. 28 Oct 82 WL 29.0'
	60					29 Oct 82 SWL 29.1 Installed 2 1/2" I.D. SCH 80 P.V.C. Pipe, Slotted @ 1.0' Intervals, 7.0'-32.5'. Removed drill casing.
	70					
	80					
	90					
	100					

PROJECT		Chief Joseph Dam		HOLE NO. 82-RD-16	
LOCATION		Left Abutment		INSPECTOR Karaha	
DEPTH OF HOLE		28.3'		CONTRACTOR Govt	
DEPTH OF O.B.		16.8'		DATE STARTED 27 Oct 82	
ROCK DRILLED		11.5'		DATE COMPLETED 28 Oct 82	
% CORE RECOVERED		100%		SURFACE EL. 941.6	
DIAM. HOLE		4 1/3"		N 364.420 E 2,291.396	
EQUIPMENT		Mobile B-80 Rotary Wash			

ELEVATION	DEPTH	ROCK	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS Soils Classification Plasticity Condition Moisture Color	REMARKS Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Hrs. Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Loss or Return, Water Color, Drilling Fluid Data, etc.
932.6	10				Sandy, cobbly GRAVEL w/silt, GP-GH (angular) (loose), (dry), Lt. Br. (ROCK RUBBLE FILL)	Overburden drilled w/3 1/2" tricone bit, water circulation 4" casing. Sample A w/2" split spoon drive sampler & 140# hammer.
924.8					Sandy GRAVEL, GP, (fine to coarse, rounded), w/occ. cobbles), dense. TOP OF ROCK 16.8	Drilling slow difficult DFR 90% 27 Oct 82 WL 1.4'
	20		A		"GRANITE" (LAMPROPHYRE, 16.8' to 25.0') dark gray to white, fresh, hard-v. hard. Joints widely spaced, smooth to moderately rough, very slightly FeO stained, angles gen. 35-50 degrees from horizontal.	28 Oct 82 WL DRY Drilling continues slow, difficult DFR 0% Began coring @ 18.2 w/NOHW core bbl. & diamond bit. Installed 2 1/2" I.D., SCH 80, PVC pipe slotted @ 1.0' intervals, 10.0'-28.3'. Removed drill casing. Blew water from piezometer for 8 min. 28 Oct WL 22.7'
913.3	30		B			
	40				TOTAL DEPTH 28.3'	29 Oct. SWL 22.2'
	50					
	60					
	70					
	80					
	90					
	100					

PROJECT <u>Chief Joseph Dam</u>			HOLE NO. <u>82-CD-17</u>	
LOCATION <u>Left Abutment</u>			INSPECTOR <u>R. Bailey</u>	
DEPTH OF HOLE <u>42.8'</u>			CONTRACTOR <u>Carl Piers</u>	
DEPTH OF O.B. <u>40.5'</u>			DATE STARTED <u>8 November 1982</u>	
ROCK DRILLED <u>2.3'</u>			DATE COMPLETED <u>11 November 1982</u>	
% CORE RECOVERED <u>N/A</u>			SURFACE EL. <u>955.5</u>	
DIAM. HOLE <u>10"</u>			N <u>364.305</u> E <u>1.191.554</u>	
EQUIPMENT <u>Buoyus-Eris 24L with 2.150 lbs. string of tools</u>				

ELEVATION	DEPTH	LOG	CORE % 100	BLOWS /FT	DESCRIPTION OF MATERIALS	REMARKS
					Soils Classification Plasticity Condition Moisture Color	Casing Depth, Depth of Hole at Start & End of Shift, Water Level at Start & End of Each Shift & Run, Drilling Time, Size & Type of Bit, Action of Drill, Rate of Penetration, & Water Level or Surface, Water Color, Drilling Fluid Data, etc.
	10				Silty SAND, SM with minor gravels and cobbles to 12" (angular)	12" starter casing to 11.4' to set with backhoe. Drilled to 12' with 12" bit. Reduced to 10"
930.5	20					V.L. Dry 8 Nov 1982 9 Nov 1982 V.L. Dry
	30				Silty, sandy GRAVEL, GM (1"-1-1/2") with occasional cobble to 8", brown	Casing at 30' V.L. Dry 9 Nov 1982 10 Nov 1982 V.L. Dry
915.0	40				Top of rock Bedrock or boulder?	37' Drilling mud thinned out indicates water. Hole was pailed clean of drilling mud
912.8					Total depth 42.7'	10 Nov 1982 11 Nov 1982 V.L. @ 34.1'
	50					
	60					Installed 1-1/2" PVC pipe to 42.7. Slotted 32.0-42.0
	70					
	80					

DRILLING LOG		DIVISION	INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT CHIEF JOSEPH DAM LT. EMBANKMENT			10. SIZE AND TYPE OF BIT 8" HOLLOW STEM			
2. LOCATION (Coordinate or Station) PIEZOMETER INSTALLATION			11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY GOVERNMENT			12. MANUFACTURER'S DESIGNATION OF DRILL MOBILE B-80 POWER AUGER			
4. HOLE NO. (As shown on drawing file and file number) 87-PA-401			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 15 UNDISTURBED 0	
5. NAME OF DRILLER BALES			14. TOTAL NUMBER CORE BOXES 0		15. ELEVATION GROUND WATER 931'	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			16. DATE HOLE STARTED 4/17/87 COMPLETED 4/20/87		17. ELEVATION TOP OF HOLE 970'	
7. THICKNESS OF OVERBURDEN 74'			18. TOTAL CORE RECOVERY FOR BORING 0		19. SIGNATURE OF INSPECTOR KAISER	
8. DEPTH DRILLED INTO ROCK 0						
9. TOTAL DEPTH OF HOLE 74'						
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	PIEZ. INST.	BOX OR SAMPLE NO.	REMARKS (Drilling fluid, water loss, depth of weathering, etc., if significant)
970		GP	2" ASPHALTIC CONCRETE ON 4" BASE COURSE			
		SC	SANDY GRAVEL W/COBBLES (6") MEDIUM, MOIST, BROWN		A N=49	2" SPLIT SPOON SAMPLER DRIVEN BY 140" HAMMER 30" DROP (TYP)
	10	SC	CLAYEY SAND W/GRAVEL (FINE), DENSE, MOIST, LT. BROWN		B N=70	N= NUMBER OF BLOWS TO DRIVE SAMPLE BARREL 1 FT.
	20	SC	CLAYEY SAND W/GRAVEL, COBBLES, & OCC. BOULDERS, VERY DENSE, MOIST, LT. BROWN		C N=32	
	30				D N=54	
	40	SC	CLAYEY SAND W/GRAVEL (FINE) DENSE, MOIST TO SATURATED, LT. BROWN WATER @39.0' 4/18/87 POOL @954.0'		E N=52	
931					F N=54	
	50		CLAYEY SAND W/OCC. GRAVEL (2"), VERY DENSE, MOIST, LT. BROWN		G N=31	
	60	SC	CLAYEY SAND W/OCC. GRAVEL (2"), SATURATED, LT. BROWN		H N=47	
	70	SC	CLAYEY SAND, MEDIUM TO DENSE, LT. BROWN		I N=45	
894.5					J N=54	
	80		BOTTOM @75.5' ON BOULDER POSSIBLY CONCRETE		K N=48	
	90				L N=67	
	100				M N=23	
					N N=36	
					O N=36	AUGER HEAD SHEARED

DRILLING LOG		DIVISION	INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT CHIEF JOSEPH DAM LT. EMBANKMENT			10. SIZE AND TYPE OF BIT 4" TRICONE			
2. LOCATION (Coordinates or Station) PIEZOMETER INSTALLATION			11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY GOVERNMENT			12. MANUFACTURER'S DESIGNATION OF DRILL MOBILE B-80 POWER AUGER			
4. HOLE NO. (As shown on drawing title and file number) 87-RD-401A			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 0 UNDISTURBED	
5. NAME OF DRILLER BALES			14. TOTAL NUMBER CORE BOXES 2		15. ELEVATION GROUND WATER 931	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			16. DATE HOLE STARTED 4/21/87 COMPLETED 4/25/87			
7. THICKNESS OF OVERBURDEN 79.5'			17. ELEVATION TOP OF HOLE 970			
8. DEPTH DRILLED INTO ROCK 2.5 W/10.2 CONCRETE			18. TOTAL CORE RECOVERY FOR BORING 12.7'		Z	
9. TOTAL DEPTH OF HOLE 92.2'			19. SIGNATURE OF INSPECTOR KAISER			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	PIEZ. INST.	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
970		GP	2" ASPHALTIC CONCRETE ON 4" BASE COURSE			
			SANDY GRAVEL W/ COBBLES, MEDIUM, MOIST, BROWN			
	10	SC	CLAYEY SAND W/GRAVEL & OCC COBBLES, MED TO DENSE MOIST, BROWN			
	20	SC	CLAYEY SAND W/ GRAVEL & COBBLES & OCC BOULDERS, DENSE, MOIST, LT. BROWN			
	30	SC	CLAYEY SAND W/GRAVEL & COBBLES (8"), DENSE, MOIST, LT. BROWN			
	40					
	50	SC	CLAYEY SAND W/GRAVEL & OCC. COBBLES (6"), DENSE, SATURATED, LT. BROWN			
	60					
	70	SC	CLAYEY SAND W/GRAVEL & NUMEROUS COBBLES & OCC BOULDERS (18"), DENSE, SATURATED, LT. BROWN			
890.5	80		CONCRETE			
880.3	90		BEDROCK			
877.8			BOTTOM AT 92.2' ON BEDROCK			
100						

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.
MAR 71

PROJECT CH. JOSEPH DAM LT. EMB. HOLE NO. 87-RD-401A

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT CHIEF JOSEPH DAM LT. EMBANKMENT				10. SIZE AND TYPE OF BIT 4" TRICONE			
2. LOCATION (Coordinates or Station) PIEZOMETER INSTALLATION				11. DATUM FOR ELEVATION SHOWN (720 or 195)			
3. DRILLING AGENCY GOVERNMENT				12. MANUFACTURER'S DESIGNATION OF DRILL MOBILE B-80 POWER AUGER			
4. HOLE NO. (As shown on drawing title and file number)		87-RD-404		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 3 UNDISTURBED 0	
5. NAME OF DRILLER BALES				14. TOTAL NUMBER CORE BOXES		1	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 64.8'				16. DATE HOLE		STARTED 5/1/87 COMPLETED 5/5/87	
8. DEPTH DRILLED INTO ROCK 1.3' + 8.7' CONCRETE				17. ELEVATION TOP OF HOLE		970'	
9. TOTAL DEPTH OF HOLE 74.8'				18. TOTAL CORE RECOVERY FOR BORING		10' X	
				19. SIGNATURE OF INSPECTOR KAISER			

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	PIEZ. INST. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
970		GM	2" ASPHALTIC CONCRETE ON 4" BASE COURSE			
			SILTY SANDY GRAVEL W/COBBLES (10"), MEDIUM, MOIST, BROWN			
	10	SC	CLAYEY SAND W/GRAVEL & COBBLES DENSE, MOIST, LT. BROWN			
		GP	SANDY GRAVEL W/COBBLES (6") DENSE, MOIST, BROWN			
	20	SC	CLAYEY SAND W/GRAVEL & COBBLES (6"), DENSE, MOIST, LT. BROWN			
	30					
	40					
	50					
	60					
905.2			CONCRETE			
	70					
896.5			BLDROCK			
895.2			BOTTOM @ 74.8' IN BLDROCK			
	80					
	90					
	100					

1-1/2" SOLID PVC PIPE
1-1/2" PERF. PVC PIPE
1-1/4" BENTONITE PELLETS & SAND
CAVE-IN MAT'L
GRAVELLY SAND
DIAMOND BIT CORE BARREL

DRILLING LOG		DIVISION	INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT CHIEF JOSEPH DAM LT. EMBANKMENT			10. SIZE AND TYPE OF BIT 4" TRICONE			
2. LOCATION (Coordinates or Station) PIEZOMETER INSTALLATION			11. DATUM FOR ELEVATION SHOWN (TBM or MSU)			
3. DRILLING AGENCY GOVERNMENT			12. MANUFACTURER'S DESIGNATION OF DRILL MOBILE B-80 POWER AUGER			
4. HOLE NO. (As shown on drawing title and TBM number) 87-RD-406			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 1 UNDISTURBED 0	
5. NAME OF DRILLER BALES			14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN 49.0'			16. DATE HOLE		STARTED 4/29/87 COMPLETED 4/30/87	
8. DEPTH DRILLED INTO ROCK 5.5'			17. ELEVATION TOP OF HOLE 970'			
9. TOTAL DEPTH OF HOLE 54.5'			18. TOTAL CORE RECOVERY FOR BORING 5.5'		%	
			19. SIGNATURE OF INSPECTOR KAISER			
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	MEZ. INST.	BOX OR SAMPLE NO.	REMARKS (Drilling fluid, water, loss, depth of weathering, etc. if significant)
970			2" ASPHALTIC CONCRETE ON 4" BASE COURSE			
		GM	RIPPRAP W/SILTY SANDY GRAVEL MATRIX			
	10	SC	SILTY SANDY GRAVEL (3" O), MED., MOIST, BROWN			
	20	SC	CLAYEY SAND W/ GRAVEL & OCC COBBLES (8"), DENSE, MOIST, LT. BROWN			
	30					
	40					
921	50		BEDROCK			
915.1			BOTTOM @ 54.9' IN BEDROCK			
	60					
	70					
	80					
	90					
	100					

DRILLING LOG		DIVISION	INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT CHIEF JOSEPH DAM LT. ABUT.			10. SIZE AND TYPE OF BIT 4" TRICONE			
2. LOCATION (Coordinates or Station) PIEZOMETER INSTALLATION			11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY GOVERNMENT			12. MANUFACTURER'S DESIGNATION OF DRILL MOBILE B-80 POWER AUGER			
4. HOLE NO. (As shown on drawing title and file number) 87-RD-408			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 0 UNDISTURBED 0	
5. NAME OF DRILLER BALES			14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER 821.4'		16. DATE HOLE STARTED 6/4/87 COMPLETED 6/8/87	
7. THICKNESS OF OVERBURDEN 27.5'			17. ELEVATION TOP OF HOLE 846'			
8. DEPTH DRILLED INTO ROCK 11.0'			18. TOTAL CORE RECOVERY FOR BORING 9' X			
9. TOTAL DEPTH OF HOLE 38.5'			19. SIGNATURE OF INSPECTOR MORAN			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	PIEZ. INST. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
846		GM	SILTY SAND GRAVEL W/NUMEROUS COBBLES & BOULDERS (30"), VERY DENSE, DRY, GRAY-TAN			PVC STICK-UP=2.2'
	10					
	20	GM	SILTY SANDY GRAVEL W/NUMEROUS COBBLES, VERY DENSE, GRAY (TILL LIKE MAT'L) WATER @ 24.6' 6/8/87			
821.4						
818.5	30		BEDROCK			
	40					
807.5			BOTTOM @ 38.5' IN BEDROCK			
	50					
	60					
	70					
	80					
	90					
	100					

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.

PROJECT
CH. JOSEPH DAM LT. ABUT. HOLE NO.
87-RD-408

Hole No. 87-RD-409

DRILLING LOG		DIVISION	INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT CHIEF JOSEPH DAM LT. ABUT.			10. SIZE AND TYPE OF BIT 4" TRICONE			
2. LOCATION (Coordinates or Station) PIEZOMETER INSTALLATION			11. DATUM FOR ELEVATION SHOWN (TBM or NSL)			
3. DRILLING AGENCY GOVERNMENT			12. MANUFACTURER'S DESIGNATION OF DRILL MOBILE B-80 POWER AUGER			
4. HOLE NO. (As shown on drawing title and file number) 87-RD-409			13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN		DISTURBED 0 UNDISTURBED 0	
5. NAME OF DRILLER BALES			14. TOTAL NUMBER CORE BOXES 2		15. ELEVATION GROUND WATER 812'	
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.			16. DATE HOLE		STARTED 6/6/87 COMPLETED 6/11/87	
7. THICKNESS OF OVERBURDEN 26.5'			17. ELEVATION TOP OF HOLE 855'		18. TOTAL CORE RECOVERY FOR BORING 17.7' 2	
8. DEPTH DRILLED INTO ROCK 19.2'			19. SIGNATURE OF INSPECTOR MORAN			
9. TOTAL DEPTH OF HOLE 45.7'						
ELEVATION	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	PEZ. INST.	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
855		GM	SILTY SANDY GRAVEL W/NUMEROUS COBBLES & BOULDERS (30"), DENSE, DRY TO MOIST, TAN			PVC STICK-UP=2'
	10	GM	SILTY SANDY GRAVEL W/NUMEROUS COBBLES & OCC. BOULDERS, VERY DENSE, MOIST, TAN			
	20	GM	SILTY SANDY GRAVEL W/NUMEROUS COBBLES & BOULDERS, VERY DENSE, GRAY (TILL LIKE MAT'L)			
828.5			BEDROCK			
	30					
	40					
812			WATER @ 43.0' 6/11/87			
809.3			BOTTOM @ 45.7' IN BEDROCK			
	50					
	60					
	70					
	80					
	90					
	100					

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.
MAR 71

PROJECT CH. JOSEPH DAM LT. ABUT. HOLE NO. 87-RD-409

APPENDIX D
BLASTING CRITERIA

Structural Excavation
Pre-Shear Testing
Chief Joseph Dam Additional Units
Contract DACW67-75-C-0077

This report is being prepared per request of Office Chief of Engineers and the Seattle District Office, F & M Branch. This report will also be included as part of the foundation report to be prepared at a later date. This report covers the pre-shear testing for excavation of the penstock slots and powerhouse addition excavation.

With the excavation in close proximity to an operating powerhouse and directly beneath an intake structure with 75-feet of reservoir, stringent blasting requirements were imposed in the contract.

The first requirement prior to any production pre-shearing was the establishing of blasting criteria, hole spacing, loading, which included spacing of explosives and weight of charges, and particle velocity in both adjacent rock and concrete.

The specifications limited the contractor to 2-inch nominal diameter blast holes, line holes or cushion blast holes. At the option of the contractor, the diameter of the perimeter or pre-shear holes drilled along the final design slopes could be increased up to 2 3/4-inches in diameter provided the velocity of the explosive charge was the same or higher and the size of the explosive charge was not greater than that used in the 2-inch diameter holes.

Eight-foot maximum production lifts were established in critical areas. Critical areas were those in which pre-shearing was to be accomplished to produce neat line and final grades. Maximum lift thickness for non-critical areas was 12-feet. Pre-shearing was accomplished with 24-foot deep holes.

Particle velocities were established allowing the maximum particle velocity at 20-feet to be 2-inches/second in rock and 4-inches/second in adjacent concrete.

To allow the contractor maximum flexibility under the contract, specific bid items were established. In both production and pre-shearing in critical areas the contractor was paid by the lineal foot of drill hole for rock excavation. In non-critical areas rock excavation was paid for by the cubic yard. Production holes were required to be loaded where-as pre-shear holes, either vertical or on a 45° slope, would be paid for loaded or unloaded.

Rock in the excavation area is predominately a granodiorite. It is moderately hard to hard. Joint spacing varies from less than 1" to 6-feet with an average of 1-2-feet. Some minor intrusions are scattered throughout the excavation with variations of the granodiorite ranging from a schistose to gneissic structure.

The major joint sets are striking north 40-45° west and dipping 60-70° to the east and north 35-40° east and dipping 65-70° to the east.

This report basically covers the first portion of the blasting requirements which was the pre-shear testing. The objective of the pre-shear testing was to obtain relatively smooth undamaged backslopes and to eliminate any possible structural damage to the adjacent structures through excessive particle velocities.

At the time test blasting was required there was not a suitable area for experimentation outside the critical penstock slots. Testing, therefore, was conducted in the penstock slots of Units 24, 25, and 27. To minimize damaging the final backslopes of the future 35-foot wide penstock slots, the center portions were used.

Dimensions were 18-feet long by 18-19-feet wide. Due to the close-moderate jointing of the rock 12 and 18-inch hole spacing was selected although 9-inch hole spacing was used in one case. Upon completion of testing the remaining portion of the penstock slot was shot to final design slope using the optimum spacing and loading found in the testing.

The following is a description of each shot and the results. For specific details of each shot, see the attached blasting report and tabulation.

Pre-shear Test Shots Nos. 1 and 2

The first two tests were conducted in Penstock Slot 25. Due to the structure of the rock, to better compare results and to expedite the testing program, comparable loadings and hole spacings were used in the same slot but reversed between Shots 1 and 2. Pre-shear holes were shot simultaneously. Production holes were shot 150 milliseconds after the pre-shear holes.

Upon removal of the production shot, there was very little difference between the backslope as produced by the 12 and 18-inch center holes. Some pre-shear hole casts were visible; complete drill holes were left in the more massive rock. Some overbreak did occur, 6-9-inches, between the 18-inch spacing but no more than could be found between the 12-inch spaced holes. This indicated that the difference in hole spacing in either shot had little effect on the backslope. Overbreak of 1-3-feet did occur at the top of the slope and was attributed to previous excavation, the single explosive charges at the bottom of each hole or the confinement of the charge at a shallow depth with full stemming.

Pre-shear Shot No. 3

Penstock Slot 24 was drilled with pre-shear holes spaced at 18-inches on the right side and 12-inches on the left. Feeling that the production shot was to close in time to the pre-shear and may have inhibited the development of the maximum pre-shear plane in Shots 1 and 2, pre-

1

shearing in Shot No. 3 was accomplished without a production shot. Hole depths were increased to 24-feet as it was felt that the shallowness of the holes in Shots 1 and 2 may have contributed to some of the overbreak and that 24-foot deep holes would approximate that used in actual production pre-shearing. As seismic vibration had been exceeded in Shots 1 and 2, 9 millisecond delays were used between every third loaded hole. On the side with 18-inch hole spacing every hole was loaded and the same delay pattern as the 12-inch hole spacing.

Upon excavation, it was evident that the 18-inch pre-shear backslope was much better developed than the 12-inch pre-shear backslope. Overbreak between holes and at the top of the slope were reduced over Test Shots Nos. 1 and 2. Approximately 85% of the 18-inch pre-shear holes were in evidence throughout the section. The 12-inch pre-shear wall was irregular due to the intermediate hole being unloaded and the shear plane did not in all cases pass through the unloaded hole. Breakage occurred both in front and behind the drill hole. Failure of the shear plane to break through the unloaded hole was due to hole spacing and not the structure of the rock. About 80% of the loaded holes were left as casts.

Pre-shear Test Shot No. 4

Penstock Slot 24 was used for Test Shot No. 4. Hole spacing was reversed from Test Shot No. 3. All holes were loaded. String charges of 70% Gelex No. 2 were taped to detonating cord. Again, to reduce seismic vibration, 9 millisecond delays were used between every third hole. Charges were staggered in adjacent holes. Stemming was used in the top 4-feet of the hole.

After excavation little difference was noted between the 12 and 18-inch pre-shear walls. Between 80-85% of the holes were in evidence. Breakage between holes was good, with minimal overbreak occurring. Overbreak at the top of the backslope was 1-2-feet behind the pre-shear line.

Pre-shear Test Shot No. 6

In Penstock Slot 25 all pre-shear holes were shot instantaneously with 150 millisecond delay between the pre-shear and production. This method was necessary as it would have been difficult to have drilled the production shot area at a later date. The backslope was well developed with minimal overbreak. Approximately 85-90% of the pre-shear holes were left as casts. Loading of pre-shear holes was reduced from .15 lbs/ft² to .06 lbs/ft². Stemming was reduced to 2-feet in pre-shear holes to allow more venting and reduce overbreak at the top of the backslope. Pre-shearing was as well developed in Shot No. 6 as that in Shot Nos. 1, 2, 3, and 4 for 18-inch hole spacing.

Pre-shear Test Shot No. 7

The remainder of Penstock Slot 24 was shot in Shot No. 7. Shot No. 7 was loaded identically to that of Shot No. 6, the difference being a 5 millisecond delay placed between each fifth hole. Shot No. 7 was delayed in this manner to compare pre-sheared backslopes developed by firing instantaneously, as against backslopes developed by delaying between holes. In examining the backslope of Shot No. 7 and comparing it to other 18-inch backwalls, there appears to be very little difference.

Pre-shear Test Shot No. 8

To evaluate the possibility of eliminating overbreak at the top of the backslope, Penstock Slot 27 was drilled with alternating 12-foot and 24-foot deep holes on 9-inch centers with the 24-foot deep holes loaded. Powder factors were reduced from .06 lbs/ft² to .04 lbs/ft², anticipating that the unloaded holes would provide additional relief. Unloaded holes were not stemmed. With the completion of excavation, it could be seen that either the charge per hole was too light, or the unloaded holes did not provide the relief expected. The pre-shear plane broke in front of and behind the anticipated neat line and only occasionally broke through the relief hole. The general condition of the backslope was quite irregular and the overbreak at the top of the backslope was not eliminated.

Test Shot No. 8 concluded the testing program. The following conclusions were used as criteria to establish basic pre-shear blasting:

1. In all test shots, 18-inch hole spacing developed backslopes as well as 12-inch pre-shear backslopes. With economics of drilling involved, 18-inch hole spacing was selected.
2. Stemming of pre-shear holes was minimized. Stemming depths varied from a maximum of 9-feet to 2-feet in testing with 4-feet to 0 used during actual production pre-shearing. Due to the closely-to-moderately jointed rock, it was felt that gases were causing some of the overbreak, not only in the backslope, but at the top of the slope. All pre-shear shots were henceforth allowed to vent.
3. Explosive charges per square foot were varied from .03 lb to .15 lb. Optimum was felt to range between .07 of a lb to .12 lb per square foot. As production pre-shearing progressed, explosive charges were reduced to .07 lb per square foot.
4. Pre-shear was shot separately and well in advance of any production shot. A delay sequence was not used as pre-shear was accomplished 2-3 days prior to production blasting.

5. The question arose in regard to benefits from firing simultaneously or with some delay sequence between holes. It was shown in test shots where little relief for pre-shear was available, particle velocities exceeded the specification requirements of 2-inches per second at 20 feet. Delay sequences did attenuate the particle velocity, but again not below specification requirements. A majority of readings fell in the range of 4-5-inches per second. In production pre-shearing, delays were held to 5 millisecond delays to minimize time lapse. Pre-sheared backslopes created by delayed shots show little difference than those of simultaneously fired backslopes.

In conclusion, the pre-shear backslopes are well developed. Some overbreak did occur, not only in the backslope but at the top of the slope. This overbreak was attributed mainly to the structure of the rock, both in joint spacing and attitude at which the joints intersected the pre-shear wall.

Dupont Tovex 200

Dupont Trimtex

Dupont Gelex 2 - 70% attached to 25 grain detonating cord

Spacing 36" centers

Detonating cord Ensign & Bickford 200 grain primacord & 25 grain
E cord for down lines

Delay sequences were established with both MS delay caps & MS connectors.

Stemming - Clean, minus No. 4 concrete sand.

<u>Test Shot</u>	<u>Hole Spacing</u>	Total Shot p.s. prod.	lbs/delay p.s. prod.	Delay Sequence	Particle Velocity @ 201
1	12" 18" Production	15.30 lbs 10.20 lbs 76.5 lbs	25.5 10.0	0 0-8	
2	12" 18" Production	10.20 lbs 6.80 lbs 37.24 lbs	17.0	0 0-4	
3	12" 18"	53.35 lbs 72.75 lbs		9 m.s. 9 m.s.	4"4
4	12" 18"	48.00 lbs 33.00 lbs		5 m.s. 5 m.s.	7"4
5	12" Production	22.32 lbs 41.18 lbs	3.6 8.71	9 m.s. 0-8	10"4
6	18" Production	76.56 lbs 59.7 lbs	76.56 5.8	0 1-12	7.8"
7	18" Production	50.2 lbs 38.4 lbs	13.2 4.6	5 m.s. 0-8	4"
8	9"	26.6 lbs	3.99	5 m.s.	9"

6.2 Objectives: Primary objective is to remove rock materials in a manner that will leave rock outside of the excavation limits undisturbed and conforming as nearly as possible to lines and grades shown on the drawings, or as directed. Breakage of rock, ease of handling and conservation of effort are recognized as objectives, but shall be considered as secondary to the objectives stated above. It is the responsibility of the Contractor to conduct his operations so that the stated objectives are achieved.

6.3 Method of Excavation: Rock excavation shall be accomplished by systematic drilling and blasting within the limitations specified herein, except that rock excavation within existing powerhouse skeleton bays 17 through 20 shall be accomplished by methods other than blasting and in a manner as approved by the Contracting Officer. Contractor shall employ 2-inch nominal diameter holes, for blast holes, line holes and presplit or cushion blast holes. At the option of the Contractor, the diameter of the perimeter holes drilled along final design slopes in areas 1 and 2 may be increased up to 2-3/4-inch diameter maximum provided the velocity of explosives is the same or higher than that used for 2-inch holes and the size of the explosive charge is no greater than that used for the 2-inch holes. Payment for the larger size holes shall be at the unit price of the 2-inch diameter holes. Deviation in hole alignment shall not exceed one-quarter of the distance of the hole spacing or 6 inches, whichever is greater. Blasting shall be to existing or "V"-cut blasted free faces. Existing free faces shall be progressively modified to face easterly or westerly. "V"-cut blasted faces shall face east and west at right angles to the Intake Structure and shall be initially created by blast holes not steeper than 45 degrees (See sketch attached at end of this Section). With the approval of the Contracting Officer, other blast patterns may be used in excavating the penstock slots. Such proposed patterns shall have been demonstrated to be patterns of least damage to rock slopes in noncritical areas prior to their use in the penstock slots. Contractor shall employ controlled blasting techniques such as but not limited to, line drilling, cushion blasting and presplitting to control damage to the final cut faces. Prior to excavation of the final face, Contractor shall conduct such controlled experimental blasts in areas to be excavated away from the face to ascertain the optimum method of controlling rock damage. Contracting Officer will monitor all blasting operations to preclude damage to final rock faces and structures. Contracting Officer will use vibration monitoring, photo comparisons, instrumental structural alignment observations, deformeters and water inflow data in rock slopes to control the blasting and prevent progressive damage. Because damage to the Intake Structure and underlying rock is the cumulative sum of damage caused by this and earlier contracts, plus stress changes induced by structural additions and pool rise, each blast must be accomplished without any recordable damage to the adjacent concrete structures, the foundation rock supporting the structures or to final design

slopes. Rock farther than 10 feet from any final design slope shall be blasted in lifts that do not exceed 12 feet using vertical or near vertical blast holes (rock in rock excavation areas 1 and 2). Rock within 10 feet horizontally of any final design cut slope (areas 2 and 3) shall be blasted in lifts 8 feet deep. Blast holes in area 3 shall be inclined 45 degrees and parallel to the design slope. These 8-foot lifts shall not be blasted until the adjacent area 2 lift has been blasted and excavated. Area 2 blast holes along the final excavation line shall penetrate to the final design grade in area 3 but shall not be loaded in area 3 except as may be permitted by the Contracting Officer. Inflow test holes of 3 inches diameter shall be drilled from the top of each 8-foot lift, as shown,

before blasting adjacent rock. Gravity water inflow tests shall be made before and after blasting as directed by the Contracting Officer. Test consists of filling the hole with water and recording the rate at which the water level drops.

6.3.1 All rock excavation in each penstock area shall be completed to final grade and peripheral rock bolting completed prior to construction of concrete pier for service deck or any temporary piers on adjacent rock surfaces.

6.4 Blasting:

6.4.1 General: All blasting operations shall be performed in accordance with the applicable provisions of Corps of Engineers Manual EM 385-1-1, titled "GENERAL SAFETY REQUIREMENTS," as amended except that firing of blasts electrically will not be permitted. If one of the ammonium nitrate compound type of explosives is used, storage and procedures for use shall conform to the requirements set forth in the Bureau of Mines information Circular 8179, SAFETY RECOMMENDATIONS FOR SENSITIZED AMMONIUM NITRATE BLASTING AGENTS. Blasting shall be used only as necessary to loosen rock. Explosives shall not be used as a means to reduce size of material or as a means of transporting material. The Contractor shall submit his drilling and blasting plans to the Contracting Officer for approval at least three (3) working days prior to initiation of drilling operations in the applicable area. Plans shall show hole positions, angles and depths, type and quantity of explosives to be used and firing sequence, all relative to existing stations and grades. No drilling or blasting will be permitted without the Contracting Officer's approval. The work shall be conducted in such a manner that rock outside excavation limits and concrete structures will be undisturbed and the shape of the excavation will conform as nearly as possible to lines and grades shown on the drawings or as directed. No blasting shall be done within 100 feet of concrete which has been in place less than 7 days. If, in the opinion of the Contracting Officer, the size of any proposed shot outside the 100-foot area will disturb fresh concrete, the size of such shot shall be reduced. When concrete is older than 7 days, shots within 100 feet of the concrete shall be reduced as necessary so as not to damage the concrete structure. Mats or other approved means shall be employed as necessary to control flying rock and prevent damage to structures or equipment. Whenever, in the opinion of the Contracting Officer, further blasting, the method of blasting, or size of a proposed shot may damage the permanent rock face, rock bolts and drain holes; the existing concrete; or the rock upon or against which concrete is to be placed, the method or size of shot shall be modified to his satisfaction or the use of explosives shall be discontinued and the excavation shall be completed by wedging, barring, channeling, and broaching or other suitable means.

6.4.2 Vibration Limitations: Proximity of rock excavation to the intake structure and the necessity to maintain the structural

integrity of the rock slope requires that limitations be placed on Contractor's blasting operations so that damaging ground vibrations will not be generated. At no time will blasting be permitted which creates a vectorial sum of peak particle velocity greater than 4 inches per second as measured on any of the adjacent concrete structures or appurtenances or 2 inches per second on all final design rock faces at a distance of 20 feet from the blast. Blasts shall be relatively small with respect to pounds of explosives per delay and each delay shall be separated by a minimum interval of 10 milliseconds. The Contracting Officer will instrumentally monitor any and all blasts to determine the Contractor's compliance with peak particle velocity limitations as specified and will promptly advise the Contractor regarding required changes in his procedures.

6.4.3 Coordination: Contractor shall notify Contracting Officer at least 2 hours in advance of each intended blast and shall be responsible for coordination of detonation with the monitoring station. Contractor shall maintain constant telephone or other approved communication with personnel manning the monitoring station during the final 5 minutes prior to detonation to assure adequate monitoring. The blasting shall not interfere with work of other Contractors or Government operations.


6.5 Wire mesh protective screen shall be installed on excavated rock faces 60 degrees or steeper vertical where the faces are 10 feet high or greater to protect personnel against possible falling of loose or spalled rock until concrete is placed.

6.5.1 Wire mesh shall be chain link fabric conforming to Federal Specifications RR-F-191G and RR-F-191/1A, Type I or II, 2-inch mesh, 9 gage wire, knuckled selvage with 1.2 ounce coating for type I and 0.40 ounce coating for type II.

6.5.2 Installation: Wire mesh shall be anchored at top edge with anchor bars as shown. Wire mesh shall extend to within 2 feet of bottom of rock faces at all times until the rock is covered with concrete. Mesh may be removed as concrete is placed or may be left in place. All wire mesh exposed to view after all concrete is placed shall be removed and will become property of the Contractor and shall be removed from the project site.

6.5.3 Payment: No separate payment will be for wire mesh and all costs for furnishing installing and removal shall be included in and considered incidental to rock excavation.

7. DENTAL EXCAVATION: Unsatisfactory material shall be removed and disposed of as specified here-in-before in Paragraph Excavation, Dental. The holes or cavities in the rock resulting



TYPICAL "V" SECTION SHOWING BLAST HOLES

(TO BE FIELD ADJUSTED WITH APPROVAL OF CONTRACTING OFFICER. DELAYS WITHIN EACH BLAST TO BE FIELD ADJUSTED. REMOVAL OF BLASTED ROCK MUST BE ACCOMPLISHED PRIOR TO DETONATION OF SUCCESSIVE BLASTS.)

CHIEF JOSEPH DAM DATE: 10 JAN. 79 POWERHOUSE EXCAVATION QUANTITIES - FINAL

BID ITEM	AREA #1	AREA #2	AREA #3	AREA #4	REMARKS	QUANTITY
② EXCAVATION, COMMON	1,972	134,999	13,317	64,344		214,632
③ EXCAVATION, ROCK AREA #4	NONE	89,055	7,891	242		97,188
③ TRANSPORTING ROCK	45,265	35,678	7,037	NONE		87,980
③ EXCAVATION, UNDERWATER	NONE	103,915	NONE	35,849	DEDUCT FROM NEATLINE 14,350	125,414
⑦ DERRICK STONE REMOVAL	NONE	4,305	NONE	NONE		4,305
⑧ GRANULAR FILL	379	NONE	23,233	3,722	GRANULAR FILL, CONC. DEDUCT 2528	24,806
⑨ ROCK BLANKET	NONE	*	*	*	* SEE DWG. & COMP. SH. FILED IN AREA #4	4,669
⑩ DERRICK STONE PLACEMENT	NONE	*	*	*	* SEE TOTAL LISTING IN AREA #4	7,659
⑬ ROCK FILL	NONE	NONE	NONE	NONE	SEE SEPARATE LISTING AREA #3	40,915
⑬ SHOT ROCK ELEV 800 TO 810 ON TAILRACE LEFT	TAILRACE LEFT BANK *	LEFT BANK *	BANK *	*	* SEE AREA #4 COMP. SH.	2,751
						TOT. 43,666